

# RECLAMATION

*Managing Water in the West*

**MP CONSTRUCTION OFFICE**

**Willows, California**

**Construction Progress Report L-29**

**September 2014**



Prosser Creek Dam Refurbish High-Pressure Gate Seats and Regulating Gates  
Reclamation monitored the outlet works for possible fish rescues after locking the gates and  
bypass valve.



U.S. Department of the Interior  
Bureau of Reclamation  
Mid-Pacific Region



CONSTRUCTION PROGRESS REPORT (L-29)  
 MP CONSTRUCTION OFFICE  
 MID-PACIFIC REGION  
 SEPTEMBER 2014

CONTENTS

	PAGE
LOCATION MAP.....	i
STAFFING.....	ii
GLOSSARY OF TERMS.....	iii

<u>CONTRACT/SPECS OR P.O. NO., CONTRACTOR, AND CONTRACT NAME</u>	<u>PAGE</u>	<u>MAP</u>
	<u>NO.</u>	<u>NO.</u>
<b>CCAO</b>	<b>1</b>	
R10PC20R15 20-C0649A Abide International, Inc. Fixed Wheel Gate Rehabilitation – Folsom Unit, American River Division, Central Valley Project, California	3	1
R10PC20019 20-C0689 Andritz Hydro Corp. Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement – Folsom Unit, American River Division, Central Valley Project, California	4	1
R10PC20767 20-C0703 Voith Siemens Hydro Power Generation, Inc. Folsom Power Plant U1, U2, and U3 Replacement Runners – Folsom Unit, American River Division, Central Valley Project, California	5	1
R14PC00136 20-C0795 Sapper West, Inc. Folsom Dam Civil Maintenance Shops – Building Demolition – American River Division, Central Valley Project, California	6	1
R13PC20211 20-C0798 B.C Schmidt Construction, Inc. New Melones Artifact Storage Building – New Melones Unit, East Side Division, Central Valley Project, California	7	2
R13PC20092 20-C0807 Suulutaaq, Inc. Mormon Island Auxiliary Dam Overlay – Folsom Unit, American River Division, Central Valley Project, California	8	1
R13PC20159 20-C0819 GD Nielson Construction, Inc. Lake Berryessa Concessions Area Improvements – Lake Berryessa, Solano Project, California	11	3
R14PC00082 None Piedmont Environmental Sciences, Inc. Lake Berryessa Putah Canyon Drinking Water Well – Lake Berryessa, Solano Project, California	12	3
R14PC00125 None Contractor Services Group Folsom Temporary Pump Station – Folsom Unit, American River Division, Central Valley Project, California	13	1



R14PX01080	None	Contractor Services Group	14	1
Folsom Hydraulic Cylinder Repair – Folsom Unit, American River Division, Central Valley Project, California				
<b>KBAO</b>			<b>15</b>	
R14PC00138	None	Nomlaki Technologies, LLC	17	4
Pivot Gate System, Klamath Basin Area Office – Klamath Falls, Oregon				
<b>LBAO</b>			<b>19</b>	
R12PC20137	20-C0796	Algerine West Construction, Inc.	21	5
Prosser Creek Dam OHV Bridge Crossing – Stampede Division, Washoe Project, California				
R13PC20088	20-C0808	Knight Construction and Supply, Inc.	22	5
Prosser Creek Dam Refurbish High-Pressure Gate Seats and Regulating Gates – Stampede Division, Washoe Project, California				
R14PC00083	20-C0823	Site Work Solutions, Inc	23	6
Marble Bluff Dam, Asphalt Pavement Rehabilitation – Stampede Division, Washoe Project, Nevada				
F13PC00307	None	Walker River Construction, Inc.	24	6
Derby Diversion Dam Slide Gates Rehabilitation – Nevada				
<b>NCAO</b>			<b>27</b>	
R10PC20102	20-C0755	Andritz Hydro Corp.	29	7
Spring Creek Powerplant Generators G1 and G2 Rewind – Trinity River Division, Central Valley Project, California				
R13PC20172	20-C0817	California Pavement Maintenance Company	30	7
JF Carr, Spring Creek, and Trinity Powerplants Pavement Rehabilitation - Trinity River Division, Central Valley Project, California				
R13PC20169	20-C0820	E.C. Smith, Inc.	31	8
Red Bluff Diversion Dam Decommissioning - Sacramento Canals Unit, Sacramento River Division, Central Valley Project, California				
R10PC20025	None	Tehama Environmental Solutions, Inc.	33	9
Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta Division, Central Valley Project, California				
R11PC20235	None	Tehama Environmental Solutions, Inc.	34	8
Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation – Sacramento Canals Unit, Sacramento River Division, Central Valley Project, California				
R14PC00066	None	AlSCO Inc.	35	8
Red Bluff Well Enhancement - Sacramento Canals Unit, Sacramento River Division, Central Valley Project, California				



<b>SCCAO</b>	<b>37</b>
R11PC20185 20-C0778 Contra Costa Electric, Inc. Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation, Delta Division, Central Valley Project, California	39 10
R13PC20508 20-C0788 Slayden Construction Group, Inc. San Luis Demonstration Treatment Plant –San Luis Unit, West Stanislaus Division, Central Valley Project, California	41 11
R13PC20105 20-C0813 Valentine Corporation Tracy Fish Collecting Facilities, Secondary Louver Replacement – Delta Division, Central Valley Project, California	43 10
<b>Regional</b>	<b>45</b>
R13PC20005 20-C0799 Contractor Services Group, Inc. Baldwin Creek Fish Barrier – Battle Creek Salmon and Steelhead Restoration Project, California	47 12
R13PC20143 20-C0803 T.L. Peterson, Inc. North Battle Creek Feeder Dam Access Road Completion – Battle Creek Salmon and Steelhead Restoration Project, California	48 12
R14PC00131 None Tesco Controls, Inc. North Fork Screens and Ladders Gate Modulations - Battle Creek Salmon and Steelhead Restoration Project, California	49 12
<b>Contracts in Warranty Status</b>	<b>51</b>
R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power Plant	53
R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors	53
R12PC20062 20-C0785 Tracy Fish Collection Facility - Trash Rake Monorail Extension	53
R13PC20507 20-C0792 North Fork Pipeline Repair	53
R13PC20512 20-C0800 Tracy Facility - Pavement Rehabilitation	53







**STAFFING – MID PACIFIC CONSTRUCTION OFFICE**

The Mid Pacific Construction Office had 48 construction and administrative employees at the close of this month as follows:

Construction Engineer's Office	2
Preaward and Project Management Group	3
Administrative Management	7
Division of Field Engineering	21
Division of Office Engineering	8
Materials Lab Branch	7



## **GLOSSARY OF ACRONYMS AND ABBREVIATIONS**

### **MEANING**

CCAO	Central California Area Office
CVP	Central Valley Project
KBAO	Klamath Basin Area Office
LBAO	Lahontan Basin Area Office
MP	Mid-Pacific Regional Office
MPCO	Mid-Pacific Construction Office
NCAO	Northern California Area Office
SCCAO	South Central California Area Office
TO	Tracy Office



CCAO



Contract No. R10PC20R15  
Specification No. 20-C0649A  
Fixed Wheel Gate Rehabilitation – Folsom Unit, American River Division, Central Valley  
Project, California  
Abide International, Inc., Sonoma, CA

Work Performed:	September	0%
	Time Elapsed	100%
	Work Completed	90.1%
Contractor Earnings:	September	\$260,000.00
	Previous	\$8,479,466.79
	Total to Date	\$8,739,466.79

MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$48.00
	3rd Quarter Expenditures:	\$22,017.00
	4th Quarter Expenditures:	\$10,135.00
	FY14 Cumulative Total:	\$32,200.00
	FY14 Budgeted:	\$20,760.00
	Amount Remaining:	\$0.00
	Percent Remaining:	0%

MPCO noncontract costs also include noncontract costs from the Folsom Hydraulic Cylinder Repair located on page 17.

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Invoice No. 15 in the amount of \$260,000.00 was received this period.

A modification to definitize all previous modifications and resolve uncompleted work is being developed.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Gustavo Aguilera, MPCO-337; Bill Linder, MPCO-312; Howard Diedrich, MPCO-316

Number of Contract Employees: 0

Work Performed:

No site work was performed this period. The contractor did not complete the contract site work, and will perform no further site work.

Contract No. R10PC20019  
Specification No. 20-C0689  
Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement –  
Folsom Unit, American River Division, Central Valley Project, California  
Andritz Hydro Corp, Charlotte, NC

Work Performed:	September	0%
	Time Elapsed	89.5%
	Work Completed	85.5%

Contractor Earnings:	September	\$1,719,255.50
	Previous	\$15,685,567.71
	Total to Date	\$17,404,823.21

MPCO Noncontract Costs:	1st Quarter Expenditures:	\$32,552.00
	2nd Quarter Expenditures:	\$16,165.00
	3rd Quarter Expenditures:	\$2,901.00
	4th Quarter Expenditures:	\$16,712.00
	FY14 Cumulative Total:	\$68,330.00
	FY14 Budgeted:	\$109,100.00
	Amount Remaining:	\$40,770.00
	Percent Remaining:	37.4%

MPCO noncontract costs also include noncontract costs from Folsom Power Plant U1, U2, and U3 Replacement Runners located on page 5.

Area Office Project Management  
 Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

No invoice was received this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310  
 Construction Representative: Todd Dooley, MPCO-314

Number of Contract Employees: 0

Work performed:  
 No work was performed this period. Work is scheduled to start up again in October 2014.

Contract No. R10PC20767  
Specification No. 20-C0703  
Folsom Power Plant U1, U2, and U3 Replacement Runners – Folsom Unit, American River  
Division, Central Valley Project, California  
Voith Siemens Hydro Power Generation, Inc., York, PA

Work Performed:	September	0%
	Time Elapsed	88.2%
	Work Completed	73.7%
Contractor Earnings:	September	\$0
	Previous	\$5,488,977.80
	Total to Date	\$5,488,977.80
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$0
	FY14 Budgeted:	\$0
	Amount Remaining:	\$0
	Percent Remaining:	0%

MPCO noncontract costs included in noncontract costs for Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement located on page 4.

Area Office Project Management  
Project Manager: Jesse Castro, CC-607

Office Engineering  
Contract Administrator: Larry Bowman, MPCO-245

No invoices were received this period.

Field Engineering  
Construction Manager: N/A supply contract  
Construction Representative: N/A supply contract

Number of Contract Employees: N/A supply contract

Work performed: N/A supply contract

Contract No. R14PC00136  
Specification No. 20-C0795  
Folsom Dam Civil Maintenance Shops – Building Demolition – American River Division,  
Central Valley Project, California  
Sapper West, Sacramento, CA

Work Performed	September	0.0%
	Time Elapsed	0.0%
	Work Completed	0.0%
Contractor Earnings	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$16,324.00
	FY14 Cumulative Total:	\$16,324.00
	FY14 Budgeted:	\$23,600.00
	Amount Remaining:	\$7,2760
	Percent Remaining:	30.83%

Area Office Project Management  
Project Manager: David Nguyen, CC-600

Office Engineering  
Contract Administrator: Larry Bowman, MPCO-240

This contract was awarded on September 18, 2014 in the amount of \$438,375.00.  
No invoice received this reporting period.

Field Engineering  
Construction Manager: Reynaldo Garcia, MPCO-310  
Construction Representative: Michael Manlick, MPCO-313

Number of Contractor Employees: 0  
Number of Subcontractor Employees: 0

Safety:  
During this period no safety infractions were observed.

Environmental:  
No issues to report this period.

Work Activities:  
Sapper West has not performed any work on site this period.

Contract No. R13PC20211

Specification No. 20-C0798

New Melones Artifact Storage Building – New Melones Unit, East Side Division, Central Valley Project, California

B. C. Schmidt Construction, Inc., Williams, CA

Work Performed:	September	0%
	Time Elapsed	100%
	Work Completed	95.2%
Contractor Earnings:	September	\$0.00
	Previous	\$1,419,965.53
	Total to Date	\$1,419,965.53
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$84,276.00
	2nd Quarter Expenditures:	\$116,366.00
	3rd Quarter Expenditures:	\$77,863.00
	4th Quarter Expenditures:	\$25,515.00
	FY14 Cumulative Total:	\$304,020.00
	FY14 Budgeted:	\$308,120.00
	Amount Remaining:	\$4,101.00
	Percent Remaining:	1.33%

Area Office Project Management

Project Manager: Laureen Perry, MP-153

Office Engineering

Contract Administrator: Amber Pierce, MPCO-205

No invoice was received during this period.

Two modifications were executed on September 17, 2014 to resolve outstanding items from requests for change and requests for equitable adjustments.

The Substantial Completion letter was issued to the contractor on June 9, 2014. The project was substantially complete on April 29, 2014. Warranty of Construction will end April 28, 2015.

Final As-Built RSNs and the installation work for two steel door frames remain on the punch list.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Dennis Schuenemann, MPCO-338

Number of Contract Employees: 0

No work was performed during this period.

Contract No. R13PC20092

Specification No. 20-C0807

Mormon Island Auxiliary Dam Overlay, Safety of Dams Modification – Folsom Unit, American River Division, Central Valley Project, California

Suulutaaq, Inc., Suisun City, CA

Work Performed:	September	0%
	Time Elapsed	44.4%
	Work Completed	27.1%

Contractor Earnings:	September	\$3,231,546.17
	Previous	\$9,217,938.16
	Total to Date	\$12,449,484.33

MPCO Noncontract Costs:	1st Quarter Expenditures:	\$234,830.00
	2nd Quarter Expenditures:	\$299,354.00
	3rd Quarter Expenditures:	\$361,072.00
	4th Quarter Expenditures:	\$440,661.00
	FY14 Cumulative Total:	\$1,335,917.00
	FY14 Budgeted:	\$1,361,635.00
	Amount Remaining:	\$25,719.00
	Percent Remaining:	1.89%

Area Office Project Management

Project Manager: Kyle Keer, CC-108

Office Engineering

Contract Administrator: John Zimmerman, MPCO-230

Invoice 11 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but for work through August 20, 2014.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representatives: Sean Frische, MPCO-317; Zahid Wazid, MPCO-349; Gustavo Aguilera, MPCO-337; Arnold Moseby, MPCO-327; Bill Linder, MPCO-212; Dennis Schuenemann, MPCO-338

Number of Contract Employees: 52

Work Performed:

Excavation Activities:

Granite Construction continued excavation of shell material from existing embankment between stations 455+00 and 462+00.

#### Embankment Backfill Activities:

Granite Construction performed the following work:

- Completed placing and compacting the 2-foot bottom layer of fine filter blanket drain with the blended sand between stations 434+00 and 445+00.
- Completed compacting the 4-foot thick coarse filter blanket drain and 1-foot thick fine filter blanket cover. This completed construction of all blanket drains.
- Continued placing Zone B material over the finished blanket drain fine filter between stations 434+00 and 454+00, to elevation 392 feet.
- Continued placing the filter chimney sections, and the Zone A and Zone B embankment between stations 416+00 and 430+00, to approximate elevation of 425 feet.

#### Commercial Material:

Granite Construction continued hauling in fine filter from the Bradshaw and Teichert plants, and coarse filter from Bradshaw plant.

#### Toe Drain Activities:

Granite Construction excavated and completed placing fine and coarse filter backfill in the Type A toe drain between stations 454+00 and 455+50. Suulutaaq installed the 24-inch perforated high density polyethylene pipe in this section.

#### Stockpile Processing Activities:

Fisher Industries continued operation at the primary processing plant to produce wash-plant feed material (1-1/4-inch minus), Zone A material (6-inch minus), Zone B material (1-1/4-inch minus), and riprap for the overlay (10-inch to 18-inch).

Fisher Industries continued processing and washing fine filter (ASTM C33 sand) and coarse filter material (ASTM C33 Size 57 rock) at the wash-plant this month. The onsite-processed fine filter material was blended with the commercial sand at a 50:50 ratio to produce suitable filter material for critical chimney zones. The onsite-processed sand was utilized on downstream chimney sections.

#### Instrumentation:

Suulutaaq Inc. extended the six-inch pipe casing at the key-block.

#### Water Pollution Control/ Stormwater Pollution Prevention Plan (SWPPP):

Suulutaaq continued installing best management practices in preparation for the rainy season.



Mormon Dam Auxiliary Dam Overlay  
Gomaco RTP500 Concrete Placer and Terex Cedarapids Paver placing filter sand between  
stations 434+00 to 455+00

Contract No. R13PC20159  
Specification No. 20-C0819  
Lake Berryessa Concessions Area Improvements – Lake Berryessa, Solano Project, California  
G.D. Nielson Construction, Inc., Napa, CA

Work Performed:	September	0.0%
	Time Elapsed	51.9%
	Work Completed	67.0%
Contractor Earnings:	September	\$0.00
	Previous	\$601,195.00
	Total to Date	\$601,195.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$24,755.00
	3rd Quarter Expenditures:	\$91,545.00
	4th Quarter Expenditures:	\$53,478.00
	FY14 Cumulative Total:	\$169,778.00
	FY14 Budgeted:	\$168,600.00
	Amount Remaining:	\$0.00
	Percent Remaining:	0%

Area Office Project Management

Project Manager: Peter Funkhouser, CC-440

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No Invoice was received in the month of September.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Bill Linder, MPCO-312

Number of Contract Employees: 0

Work Performed:

The contractor began onsite work on June 2, 2014. Contractor has completed all work except Putah Canyon water distribution system. Contract completion date was changed from September 3, 2014 to May 15, 2015 by Modification 0007.

Contract No. R14PC00082

Specification No. None

Lake Berryessa Putah Canyon Drinking Water Well – Lake Berryessa, Solano Project, California  
Piedmont Environmental Sciences, Inc., Morrisville, NC

Work Performed:	September	0.0%
	Time Elapsed	0.0%
	Work Completed	0.0%
Contractor Earnings:	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$411.00
	4th Quarter Expenditures:	\$8,632.00
	FY14 Cumulative Total:	\$9,043.00
	FY14 Budgeted:	\$43,425.00
	Amount Remaining:	\$34,382.00
	Percent Remaining:	79.18%

Area Office Project Management

Project Manager: Peter Funkhouser, CC-440

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No Invoice was received in the month of September.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Bill Linder, MPCO-312

Number of Contract Employees: 0

Work Performed:

The contractor was issued NTP on September 10, 2014. Contractor plans to start onsite work in January of 2015.

Contract No. R14PC00125

Specification No. None

Folsom Temporary Pump Station – Folsom Unit, American River Division, Central Valley Project, California

Contractor Services Group, Inc., West Sacramento, CA

Work Performed	September	0.0%
	Time Elapsed	5.7%
	Work Completed	0.0%
Contractor Earnings	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$7,709.00
	FY14 Cumulative Total:	\$7,709.00
	FY14 Budgeted:	\$12,260.00
	Amount Remaining:	\$4,551.00
	Percent Remaining:	37.12%

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

This contract was awarded on September 19, 2014 in the amount of \$1,816,216.00.  
No invoice was received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contractor Employees: 0

Number of Subcontractor Employees: 0

Safety:

No safety infractions were observed this period.

Work Activities:

Contractor Services Group has not performed any work on site this period.

Contract No. R14PX01080

Specification No. None

Folsom Hydraulic Cylinder Repair – Folsom Unit, American River Division, Central Valley Project, California

Contractor Services Group, Inc., West Sacramento, CA

Work Performed	September	0.0%
	Time Elapsed	8.3%
	Work Completed	0.0%
Contractor Earnings	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$0
	FY14 Budgeted:	\$0
	Amount Remaining:	\$0
	Percent Remaining:	0%

MPCO costs are included in noncontract costs for the Folsom Fixed Wheel Gate Rehabilitation located on page 3.

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

This contract was awarded on September 18, 2014 with a period of performance from September 20, 2014 to January 31, 2015.

This contract was awarded for the amount of \$162,782.00.

No invoice was received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contractor Employees: 0

Number of Subcontractor Employees: 0

Safety:

No safety infractions were observed this period.

Work Activities:

Contractor Services Group has not performed any work on site this period.

**KBAO**



Contract No. R14PC00138  
Specification No. None  
Pivot Gate System, Klamath Basin Area Office, Oregon  
Nomlaki Technologies, LLC, Marysville, CA

Work Performed:	September	0%
	Time Elapsed	0%
	Work Completed	0%
Contractor Earnings:	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$18,375.00
	4th Quarter Expenditures:	\$13,757.00
	FY14 Cumulative Total:	\$32,132.00
	FY14 Budgeted:	\$54,895.00
	Amount Remaining:	\$22,763.00
	Percent Remaining:	41.47%

Area Office Project Management

Project Manager: William Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

Contract awarded September 19, 2014, in the amount of \$249,468.47.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Fernando Pavone, MPCO-333

Number of Contract Employees: 0



**LBAO**



Contract No. R12PC20137  
Specification No. 20-C0796  
Prosser Creek Dam OHV Bridge Crossing – Stampede Division, Washoe Project, California  
Algerine West Construction, Inc., Jamestown, CA

Work Performed	September	0%
	Time Elapsed	100%
	Work Completed	64.2%
Contractor Earnings	September	\$0
	Previous	\$103,335.00
	Total to Date	\$102,335.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$1,529.00
	2nd Quarter Expenditures:	\$1,626.00
	3rd Quarter Expenditures:	\$1,341.00
	4th Quarter Expenditures:	\$353.00
	FY14 Cumulative Total:	\$4,849.00
	FY14 Budgeted:	\$22,565.00
	Amount Remaining:	\$17,716.00
	Percent Remaining:	78.51%

Area Office Project Management  
Project Manager: Locke Hahne, LO-400

Office Engineering  
Contract Administrator: John Zimmerman, MPCO-230

No invoices were received this period.

The remaining work for the contractor to perform is to provide revised as-built drawings, which will be done after the repairs described below are made. The Government is considering making repairs and considering the contract completed.

Field Engineering  
Construction Manager: Reynaldo Garcia, MPCO-310  
Construction Representative: Dennis Schuenemann, MPCO-338

Number of Contract Employees: 0

Worked Performed:  
No site work was performed this period. The work remaining for the contractor to perform is repair of the damaged end walls, and replacement of two damaged braces.

Contract No. R13PC20088  
Specification No. 20-C0808  
Prosser Creek Dam Refurbish High-Pressure Gate Seats and Regulating Gates – Stampede  
Division, Washoe Project, California  
Knight Construction and Supply, Inc., Deer Park, WA

Work Performed	September	0%
	Time Elapsed	45.7%
	Work Completed	1.3%
Contractor Earnings	September	\$0
	Previous	\$27,776.00
	Total to Date	\$27,776.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$39,915.00
	2nd Quarter Expenditures:	\$18,539.00
	3rd Quarter Expenditures:	\$12,585.00
	4th Quarter Expenditures:	\$36,959.00
	FY14 Cumulative Total:	\$107,998.00
	FY14 Budgeted:	\$299,625.00
	Amount Remaining:	\$191,627.00
	Percent Remaining:	63.96%

Area Office Project Management  
Project Manager: Locke Hahne, LO-400

Office Engineering  
Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering  
Construction Manager: Reynaldo Garcia, MPCO-310  
Construction Representative: Todd Dooley, MPCO-314

Number of Contract Employees: 9

Worked Performed:  
Site work began on September 1, 2014. The contractor and their diving subcontractor performed the bulkhead slot measurements.

Contract No. R14PC00083  
Specification No. 20-C0823  
Marble Bluff Dam, Asphalt Pavement Rehabilitation – Stampede Division, Washoe Project,  
Nevada  
Site Work Solutions, Inc., Redding CA

Work Performed	September	1%
	Time Elapsed	34.7%
	Work Completed	1%
Contractor Earnings	September	\$1,381.00
	Previous	\$0.00
	Total to Date	\$1,381.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$1,450.00
	4th Quarter Expenditures:	\$5,529.00
	FY14 Cumulative Total:	\$6,979.00
	FY14 Budgeted:	\$7,000.00
	Amount Remaining:	\$21.00
	Percent Remaining:	0.30%

Area Office Project Management  
Project Manager: Scott Schoenfeld, LO-410

Office Engineering  
Contract Administrator: Amber Pierce, MPCO-205

The contractor was issued Notice to Proceed on September 4, 2014. They are working to complete required submittals before they can perform any onsite construction. An invoice was received and processed during this period for the Contractor’s Bonds and Insurance.

Field Engineering  
Construction Manager: Reynaldo Garcia, MPCO-310  
Construction Representative: Michael Manlick, MPCO-313

Number of Contract Employees: 0

Worked Performed:  
No site work was performed this period. The work will occur once critical submittals are approved.

Contract No. F13PC00307  
Specification No. None  
Derby Diversion Dam Slide Gates Rehabilitation – Nevada  
Walker River Construction, Inc., Schurz, NV

Work Performed	September	0%
	Time Elapsed	36.0%
	Work Completed	0%
Contractor Earnings	September	\$0
	Previous	\$0
	Total to Date	\$0
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$2,532.00
	3rd Quarter Expenditures:	\$7,295.00
	4th Quarter Expenditures:	\$22,257.00
	FY14 Cumulative Total:	\$32,084.00
	FY14 Budgeted:	\$32,155.00
	Amount Remaining:	\$71.00
	Percent Remaining:	0.22%

Project Manager: Locke Hahne, LO-400

Office Engineering

Contract Administrator: John Zimmerman, MPCO-230

No invoices were received this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Mike Manlick, MPCO-313

Number of Contract Employees: 6

Worked Performed:

Walker River Construction mobilized on-site on September 9, 2014. The crew and OGR reviewed the Job Hazard Analysis (JHA).

An outage was taken for Drop Gate 14 and Gates 8 through 13. The lock-out tag-out (LOTO) de-energized the circuits feeding the gate controls atop the dam.

On September 10, a pre-job safety meeting was conducted with Walker River's crew and Reclamation's Occupational Safety and Health Specialist.

With assistance from Reclamation's Lahontan Basin Area Office engineer, the clearance was lifted and the gates were operated to allow blocking of the upper leafs, providing space between the upper and lower gates for rigging. The clearance was again placed and after LOTO, Reclamation's engineer removed all wiring from the motor drive units on Gates 10 and 11. Walker River's crew then removed the motor drive units from these gates.

On September 11, a crane was used to first install contractor-furnished bulkheads. Then the crane was used to remove the upper and lower leaves from Gates 10 and 11. The leaves were loaded on a flatbed transport trailer and taken offsite for abrasive blasting and inspection.

September 15 the gate leaves were returned to the site. Evaluation by Reclamation's designers and engineers deemed these too badly corroded, pitted, and broken to be rehabilitated. Work was suspended on the rehabilitation work until further analysis by Reclamation's staff.

Walker River's crew removed the existing redwood sills from the concrete slots in the bottom of Gates 10 and 11. Portable scaffolding was erected on the floor at Gate 11 and the crew completed all the work they could accomplish pending a decision regarding the gate leaves.



Derby Diversion Dam Slide Gates Rehabilitation  
The contractor removing the top leaf on Gate 11



NCAO



Contract No. R10PC20102

Specification No. 20-C0755

Spring Creek Powerplant Generators G1 and G2 Rewind – Trinity River Division, Central Valley Project, California

Andritz Hydro Corp, Charlotte, NC

Work Performed:	September	0%
	Time Elapsed	85.4%
	Work Completed	66.1%
Contractor Earnings:	September	\$0
	Previous	\$7,923,921.77
	Total to Date	\$7,923,921.77
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$5,777.00
	2nd Quarter Expenditures:	\$5,521.00
	3rd Quarter Expenditures:	\$2,726.00
	4th Quarter Expenditures:	\$6,822.00
	FY14 Cumulative Total:	\$20,846.00
	FY14 Budgeted:	\$395,880.00
	Amount Remaining:	\$375,035.00
	Percent Remaining:	94.73%

Area Office Project Management

Project Manager: Joe Ascoli, NC-650

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Number of Contract Employees: 0

Work performed:

Site work is scheduled to resume in October 2014.

Contract No. R13PC20172

Specification No. 20-C0817

JF Carr, Spring Creek, and Trinity Powerplant Pavement Rehabilitation – Trinity River Division,  
Central Valley Project, California

California Pavement Maintenance Company, Inc., Sacramento, CA

Work Performed	September	0.0%
	Time Elapsed	93.0%
	Work Completed	0.0%
Contractor Earnings	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$726.00
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$881.00
	4th Quarter Expenditures:	\$19,802.00
	FY14 Cumulative Total:	\$21,409.00
	FY14 Budgeted:	\$40,140.00
	Amount Remaining:	\$18,731.00
	Percent Remaining:	46.7%

Area Office Project Management

Project Manager: Hank Harrington, NCAO-210

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoice was received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Fernando Pavone, MPCO-333

Number of Contract Employees: 6

Work performed:

The contractor performed no work this period.

Contract No. R13PC20169  
Specification No. 20-C0820  
Red Bluff Diversion Dam Decommissioning – Sacramento Canals Unit, Sacramento River  
Division, Central Valley Project, California  
E.C. Smith, Inc., Anderson, CA

Work Performed:	September	5.1%
	Time Elapsed	69.0%
	Work Completed	70.8%

Contractor Earnings:	September	\$167,410.00
	Previous	\$2,157,540.00
	Total to Date	\$2,324,950.00

MPCO Noncontract Costs:	1st Quarter Expenditures:	\$49,452.00
	2nd Quarter Expenditures:	\$88,337.00
	3rd Quarter Expenditures:	\$91,604.00
	4th Quarter Expenditures:	\$60,663.00
	FY14 Cumulative Total:	\$290,056.00
	FY14 Budgeted:	\$329,460.00
	Amount Remaining:	\$39,404.00
	Percent Remaining:	11.96%

MPCO noncontract costs also include the noncontract costs from the Red Bluff Well Enhancement located on page 37 and the Red Bluff Diversion Dam Fish Passage Improvement Project located on page 36.

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Manager: Kevin Jacobs, MPCO-214

Invoice 6 was received on September 30, 2014 and forwarded to the Denver finance office for processing. It was for work performed between September 1, 2013 and September 30, 2014.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Jeff Kelly, MPCO-361

Number of Contract Employees: 18

Work Performed:

- The rehabilitation of Altube Ave. was performed during this period. The existing road was cold milled to pulverize the material to 1 ½” minus gradation. The sub-base was compacted and then 4” of Caltrans Class II AB was placed and compacted over the subgrade. A double bituminous chip seal was then placed over the AB by subcontractor Franklin Construction.
- Operators finished the placement of the class II AB at the Research Pumping Plant. Operators also used the equipment to grade and return the jobsite roads surrounding the Research Pumping Plant to their preconstruction condition.

Contract No. R10PC20025

Specification No. None

Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta

Division, Central Valley Project, California

Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	September	0%
	Time Elapsed	69.2%
	Work Completed	85.6%
Contractor Earnings:	September	\$0
	Previous	\$656,891.52
	Total to Date	\$656,891.52
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$433.00
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$53.00
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$486.00
	FY14 Budgeted:	\$12,825.00
	Amount Remaining:	\$12,339.00
	Percent Remaining:	96.21%

Area Office Project Management

Project Manager: Hank Harrington, NC-210

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Fernando Pavone, MPCO-333

Number of Contract Employees: 0

Work performed:

The Contractor's current activity consists of maintaining vegetation it planted in 2010.

Contract No. R11PC20235

Specification No. None

Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation –  
Sacramento Canal Unit, Sacramento River Division, Central Valley Project, California  
Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	September	0.4%
	Time Elapsed	43.6%
	Work Completed	93.4%
Contractor Earnings:	September	\$0
	Previous	\$4,492,850.60
	Total to Date	\$4,492,850.60
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$0
	FY14 Budgeted:	\$0
	Amount Remaining:	\$0
	Percent Remaining:	0%

MPCO noncontract costs are included in the Red Bluff Diversion Dam Decommissioning located on page 33.

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoice was received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: David Derk, MPCO-334

Number of Contract Employees: 0

Work performed:

The contractor performed no work this period but plans to return soon to perform weeding.

Contract No. R14PC00066

Specification No. None

Red Bluff Well Enhancement – Sacramento Canals Unit, Sacramento River Division, Central Valley Project, California

AlSCO, Inc., Red Bluff, CA

Work Performed:	September	18.0%
	Time Elapsed	18.0%
	Work Completed	25.0%
Contractor Earnings:	September	\$0
	Previous	\$0
	Total to Date	\$0
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$0
	FY14 Budgeted:	\$0
	Amount Remaining:	\$0
	Percent Remaining:	0%

MPCO noncontract costs included in the Red Bluff Diversion Dam Decommissioning located on page 33.

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Jeff Kelly, MPCO-361

Number of Contract Employees: 0

Work performed:

The contract was awarded July 16, 2014 and the contractor began work in September 2014, removing the old equipment from the well and doing a video inspection and cleaning.



SCCAO



Contract No. R11PC20185  
Specification No. 20-C0778  
Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Delta  
Division, Central Valley Project, California  
Contra Costa Electric Inc., Martinez, CA

Work Performed:	September	0%
	Time Elapsed	78.9%
	Work Completed	27.2%
Contractor Earnings:	September	\$0.00
	Previous	\$3,639,914.08
	Total to Date	\$3,639,914.08
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$59,630.00
	2nd Quarter Expenditures:	\$107,022.00
	3rd Quarter Expenditures:	\$152,573.00
	4th Quarter Expenditures:	\$114,922.00
	FY14 Cumulative Total:	\$434,147.00
	FY14 Budgeted:	\$445,293.00
	Amount Remaining:	\$11,146.00
	Percent Remaining:	2.5%

Area Office Project Management  
Project Manager: Warren Feng, TO-438

Office Engineering  
Contract Manager: Amber Pierce, MPCO-205

This is a design/build contract.

No invoice was received during this period.

Field Engineering  
Construction Manager: Steve Holmes, MPCO-320  
Construction Representative: David Derk, MP-334

Number of Contract Employees: 8

Work Performed:

Contra Costa Electric, Inc. performed the following work:

- The crew installed two 125vDC battery chargers, conduits and the disconnect switch by the 125vDC batteries.
- The conductors between the battery chargers and the disconnect switch, and the disconnect switch and the battery rack were pulled.

- The 208V unit substation was installed and the power conductors from the substation to the cable tray in the basement of the control room were pulled.
- The crew spent most of the month pulling conductors between; Building 11A and Control Room; Building 11A and the other buildings; Building 11A and the Pumping Plant; Pumping Plant and the Control Room; Building 11A, 8A, and 6A and WAPA Control Building.
- The FAT test for building 11A was accomplished and passed.
- Removed the remaining UPS batteries from the site.



Tracy 13.8kV Switchgear/Breaker Replacement (RAX 472)  
Pulling control conductors into the tunnel

Contract No. R13PC20508  
Specification No. 20-C0788  
San Luis Demonstration Treatment Plant – San Luis Unit, West San Joaquin Division, Central Valley Project, California  
Slayden Construction Group, Inc., Stayton, OR

Work Performed:	September	0%
	Time Elapsed	100%
	Work Completed	95.19%

Contractor Earnings:	September	\$197,622.59
	Previous	\$21,714,847.22
	Total to Date	\$21,912,469.81

MPCO Noncontract Costs:	1st Quarter Expenditures:	\$196,542.00
	2nd Quarter Expenditures:	\$222,344.00
	3rd Quarter Expenditures:	\$276,276.00
	4th Quarter Expenditures:	\$168,750.00
	FY14 Cumulative Total:	\$695,162.00
	FY14 Budgeted:	\$1,156,235.00
	Amount Remaining:	\$292,323.00
	Percent Remaining:	25.28%

Area Office Project Management  
Project Manager: Cheryl Carter, SCC-105

Office Engineering  
Contract Administrator: Casandra Arthur, MPCO-245

Invoice No. 21 was received and forwarded to Denver finance office for processing. It was not for work done this period, but for work through August 30, 2014.

Two modifications were executed during this timeframe. Unilateral Modification No. 0012 added several miscellaneous items of work and Unilateral Modification No. 0013 added a second 90 day Operation and Maintenance (O&M) period to begin at the completion of the first 90-day O&M period.

Field Engineering  
Project Engineer: Chris Van Deusen, MPCO-345

Number of Contract Employees: 6

## Work performed:

The 30-day Performance Period timeframe ended on August 21, 2014. However, BOR noted some of the equipment was not consistently meeting the performance requirements during the timeframe. Specifically there was low flow in the first stage bioreactors, high SDI readings at the Reverse Osmosis system, and some erroneous data from the controls system. The project continued with operation of the plant and troubleshooting the issues encountered.

Slayden Construction performed the following work:

- Troubleshooting equipment issues.
- Coordination with associated equipment manufacturers.
- Modification 0012 work.

Water Dynamics continued to operate and maintain treatment systems, troubleshoot equipment issues, and collect water samples for analysis.

Corpro was onsite to test submerged cathodic system on steel regulating tanks.

Mason Painting was onsite to complete Mod 0012 work.

Contract No. R13PC20105  
Specification No. 20-C0813  
Tracy Fish Collecting Facilities, Secondary Louver Replacement – Delta Division, Central Valley Project, California  
Valentine Corporation, San Rafael, CA

Work Performed	September	2.2%
	Time Elapsed	98.6%
	Work Completed	92.9%
Contractor Earnings	September	\$95,790.11
	Previous	\$4,052,139.24
	Total to Date	\$4,147,929.35
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$101,358.00
	2nd Quarter Expenditures:	\$187,087.00
	3rd Quarter Expenditures:	\$136,294.00
	4th Quarter Expenditures:	\$88,916.00
	FY14 Cumulative Total:	\$513,655.00
	FY14 Budgeted:	\$499,315.00
	Amount Remaining:	\$0
	Percent Remaining:	0%

Area Office Project Management

Project Manager: Warren Feng, TO-438

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Received invoice Number 8 this reporting period.  
The project was substantially complete on September 26, 2014.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305  
Construction Representative: Fernando Pavone, MPCO-333

Number of Contractor Employees: 6  
Number of Subcontractor Employees: 5

Safety:  
During this period no safety infractions were observed.

Environmental:  
No issues to report this period.

Work Activities:

Punch List Items: Valentine Corporation and subcontractor Intralox crews worked on punch list items fixing the problems with the conveyor system. The crew worked on the water leaking at the bottom of the conveyor, on the scraper where the debris was stacked, and on repairing the belting that got hooked on one of the bolts. The crew also worked on replacing the fish screen belting on all of the screens. During this period they attempted to install several different types of belting, and after a few attempts, the subcontractor designed the correct screen belting that was tested and accepted as the final product. All the belting in each of the secondary channel fish screens was replaced and tested. Intralox also provided two new spare screen belts as require per the contract, one belt for the secondary channel screens, and the other for the water intake screen.

# Regional



Contract No. R13PC20005

Specification No. 20-C0799

Baldwin Creek Fish Barrier – Battle Creek Salmon and Steelhead Restoration Project, California  
Contractor Services Group, Inc.

Work Performed:	September	0%
	Time Elapsed	100%
	Work Completed	100%
Contractor Earnings:	September	\$0.00
	Previous	\$3,522,425.40
	Total to Date	\$3,522,425.40
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$180,434.00
	2nd Quarter Expenditures:	\$15,966.00
	3rd Quarter Expenditures:	\$-120.00
	4th Quarter Expenditures:	\$37,737.00
	FY14 Cumulative Total:	\$234,017.00
	FY14 Budgeted:	\$242,545.00
	Amount Remaining:	\$8,528.00
	Percent Remaining:	3.52%

MPCO noncontract costs also include noncontract costs from North Battle Creek Feeder Dam Access Road Completion located on page 50.

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

Substantial Completion: March 6, 2014.

1-year warranty period began March 6, 2014 and will end March 5, 2015.

Final contract modification executed on July 22, 2014.

Final Payment submitted August 6, 2014, but has been rejected from FBMS.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Construction Inspectors: Jason Foust, MPCO-325 and Jeff Kelly, MPCO-361

Number of Contract Employees: 0

Contract No. R13PC20143  
Specification No. 20-C0803  
North Battle Creek Feeder Dam Access Road Completion - Battle Creek Salmon and Steelhead  
Restoration Project, California  
T. L. Peterson, Inc., Red Bluff, CA

Work Performed:	September	0%
	Time Elapsed	100%
	Work Completed	95%
Contractor Earnings:	September	\$0.00
	Previous	\$266,711.00
	Total to Date	\$266,711.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$0
	4th Quarter Expenditures:	\$0
	FY14 Cumulative Total:	\$0
	FY14 Budgeted:	\$0
	Amount Remaining:	\$0
	Percent Remaining:	0%

MPCO noncontract costs included in Baldwin Creek Fish Barrier, Battle Creek Salmon and Steelhead Restoration Project located on page 49.

Area Office Project Management  
Project Manager: Mary Marshall, MP-203

Office Engineering  
Contract Administrator: Kent Perkes, MPCO-225

PR for Final Mod was submitted to FBMS on August 4, 2014. It remained unprocessed and was canceled at the end of FY14. The PR has been resubmitted for processing.

Field Engineering  
Construction Manager: Randy Wyatt, MPCO-305  
Construction Representative: John Pospishil, MPCO-321  
Field Inspector: John Pospishil, MPCO-321  
Number of Contract Employees: 0

Contract No. R14PC00131

Specification No. None

North Fork Screens and Ladders Gate Modulations - Battle Creek Salmon and Steelhead

Restoration Project, California

Tesco Controls, Inc., Sacramento, CA

Work Performed:	September	0%
	Time Elapsed	0%
	Work Completed	0%
Contractor Earnings:	September	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs:	1st Quarter Expenditures:	\$0
	2nd Quarter Expenditures:	\$0
	3rd Quarter Expenditures:	\$11,539.00
	4th Quarter Expenditures:	\$1,445.00
	FY14 Cumulative Total:	\$12,984.00
	FY14 Budgeted:	\$18,050.00
	Amount Remaining:	\$5,066.00
	Percent Remaining:	28.07%

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

Contract awarded September 18, 2014, in the amount of \$389,685.73.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Field Inspector: John Pospishil, MPCO-321

Number of Contract Employees: 0



# Contracts in Warranty Status



R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power Plant

There was no Office Engineering Administrative activity this period.

5-year warranty for K1A extends to January 30, 2016, and that for K2A extends to January 4, 2017.

R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors

There was no Office Engineering Administrative activity this period.

3-year warranty extends to August 2015.

R12PC20062 20-C0785 Tracy Fish Collection Facility - Trash Rake Monorail Extension

There was no Office Engineering Administrative activity this period.

1-year warranty extended to April 24, 2014.

R13PC20507 20-C0792 North Fork Pipeline Repair

There was no Office Engineering Administrative activity this period.

1-year warranty extends to November 11, 2014.

R13PC20512 20-C0800 Tracy Facility Pavement Rehabilitation

There was no Office Engineering Administrative activity this period.

1-year warranty extends to October 22, 2014.