

RECLAMATION

Managing Water in the West

MP CONSTRUCTION OFFICE
Willows, California

Construction Progress Report L-29



Mormon Island Auxiliary Dam Overlay - Sub-contractor operating grizzly screen with a Cat 349 excavator and Cat D10 dozer producing stockpile of Zone A and B material



U.S. Department of the Interior
Bureau of Reclamation
Mid-Pacific Region

March 2015

(This Page Left Blank Intentionally)

CONSTRUCTION PROGRESS REPORT (L-29) **MID-PACIFIC CONSTRUCTION OFFICE** **MID-PACIFIC REGION** **MARCH 2015**

CONTENTS

		PAGE	
LOCATION MAP.....		i	
STAFFING.....		ii	
GLOSSARY OF TERMS.....		iii	
CONTRACT/SPECS OR P.O. NO., CONTRACTOR, AND CONTRACT NAME_	PAGE	MAP	
	<u>NO.</u>	<u>NO.</u>	
CCAO	1		
R10PC20019 20-C0689 Andritz Hydro Corp. Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement – Folsom Unit, American River Division, Central Valley Project, California	3	1	
R10PC20767 20-C0703 Voith Siemens Hydro Power Generation, Inc. Folsom Power Plant U1, U2, and U3 Replacement Runners – Folsom Unit, American River Division, Central Valley Project, California	5	1	
R14PC00136 20-C0795 Sapper West, Inc. Folsom Dam Civil Maintenance Shops – Building Demolition – American River Division, Central Valley Project, California	7	1	
R13PC20092 20-C0807 Suulutaaq, Inc. Mormon Island Auxiliary Dam Overlay – Folsom Unit, American River Division, Central Valley Project, California	8	1	
R14PC20096 20-C0816 Alltech Engineering Corp. Nimbus Dam Radial Gate Repairs, Phase III - American River Division, Central Valley Project, California	12	1	
R13PC20159 20-C0819 GD Nielson Construction, Inc. Lake Berryessa Concessions Area Improvements – Lake Berryessa, Solano Project, California	13	2	

(This Page Left Blank Intentionally)

R14PC00082	None	Piedmont Environmental Sciences, Inc.	14	2
Lake Berryessa Putah Canyon Drinking Water Well – Lake Berryessa, Solano Project, California				
R14PC00125	None	Contractor Services Group	15	1
Folsom Temporary Pump Station – Folsom Unit, American River Division, Central Valley Project, California				
R14PX01080	None	Contractor Services Group	16	1
Folsom Hydraulic Cylinder Repair – Folsom Unit, American River Division, Central Valley Project, California				
KBAO			19	
R14PC00138	None	Nomlaki Technologies, LLC	21	3
Pivot Gate System, Klamath Basin Area Office – Klamath Falls, Oregon				
LBAO			25	
R13PC20088	20-C0808	Knight Construction and Supply, Inc.	27	4
Prosser Creek Dam Refurbish High-Pressure Gate Seats and Regulating Gates – Stampede Division, Washoe Project, California				
R14PC00083	20-C0823	Site Work Solutions, Inc.	28	5
Marble Bluff Dam, Asphalt Pavement Rehabilitation – Stampede Division, Washoe Project, Nevada				
F13PC00307	None	Walker River Construction, Inc.	29	5
Derby Diversion Dam Slide Gates Rehabilitation – Nevada				
NCAO			31	
R10PC20102	20-C0755	Andritz Hydro Corp.	33	6
Spring Creek Powerplant Generators G1 and G2 Rewind – Trinity River Division, Central Valley Project, California				
R13PC20172	20-C0817	California Pavement Maintenance Company	34	6
JF Carr, Spring Creek, and Trinity Powerplants Pavement Rehabilitation - Trinity River Division, Central Valley Project, California				
R15PC00041	20-C0827	Gardner Zemke Company	35	7
Keswick Powerplant Main Bus Replacement – Shasta Division, Central Valley Project, California				
R10PC20025	None	Tehama Environmental Solutions, Inc.	36	8
Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta Division, Central Valley Project, California				


(This Page Left Blank Intentionally)

SCCAO	37	
R11PC20185 20-C0778 Contra Costa Electric, Inc. Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation, Delta Division, Central Valley Project, California	39	9
R13PC20508 20-C0788 Slayden Construction Group, Inc. San Luis Demonstration Treatment Plant –San Luis Unit, West Stanislaus Division, Central Valley Project, California	41	10
Regional	45	
R13PC20143 20-C0803 T.L. Peterson, Inc. North Battle Creek Feeder Dam Access Road Completion – Battle Creek Salmon and Steelhead Restoration Project, California	47	11
R14PC00131 None Tesco Controls, Inc. North Fork Screens and Ladders Gate Modulations - Battle Creek Salmon and Steelhead Restoration Project, California	48	11
Contracts in Warranty Status	49	
R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power Plant	51	
R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors	51	
R14PC00066 No Spec No. Red Bluff Well Enhancement	51	
R13PC20169 20-C0820 Red Bluff Diversion Dam Decommissioning -	51	
R13PC20105 20-C0813 Tracy Fish Collecting Facilities Secondary Louver Replacement	51	

(This Page Left Blank Intentionally)

Mid-Pacific Region

RECLAMATION
Managing Water in the West



(This Page Left Blank Intentionally)

STAFFING – MID PACIFIC CONSTRUCTION OFFICE

The Mid Pacific Construction Office had 47 construction and administrative employees at the close of this month as follows:

Construction Engineer's Office	2
Preaward and Project Management Group	3
Administrative Management	7
Division of Field Engineering	20
Division of Office Engineering	8
Materials Lab Branch	7

(This Page Left Blank Intentionally)

GLOSSARY OF ACRONYMS AND ABBREVIATIONS

MEANING

CCAO	Central California Area Office
CVP	Central Valley Project
KBAO	Klamath Basin Area Office
LBAO	Lahontan Basin Area Office
MP	Mid-Pacific Regional Office
MPCO	Mid-Pacific Construction Office
NCAO	Northern California Area Office
SCCAO	South Central California Area Office
TO	Tracy Office

(This Page Left Blank Intentionally)

Central California Area Office

(This Page Left Blank Intentionally)

Contract No. R10PC20019
Specification No. 20-C0689
Folsom Power Plant Generators U1, U2, and U3 Rewind and
Excitation System Replacement – Folsom Unit, American River
Division, Central Valley Project, California
Andritz Hydro Corp., Charlotte, NC

Work Performed	March	2.2%
	Time Elapsed	87.1%
	Work Completed	92.7%
Contractor Earnings	March	\$456,236.51
	Previous	\$18,761,445.19
	Total to Date	\$19,217,681.70
MPCO Noncontract Costs	1 st Quarter Expenditures	\$64,179.00
	2 nd Quarter Expenditures	\$150,931.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$215,110.00
	FY15 Budgeted	\$485,085.00
	Amount Remaining	\$269,975.00
	Percent Remaining	55.6%

MPCO noncontract costs include costs from Contract No. R10PC20767 located on page 5.

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Manager: Larry Bowman, MPCO-240

Invoice No. 14 was received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314; Dennis Schuenemann, MPCO-338;
Phil Moseby, MPCO-327

Number of Contractor Employees: 26

Work Performed:

Andritz-Hydro completed brazing both turbine end and connection end series clips. They also completed brazing jumper connections.

Andritz-Hydro began insulating exposed copper between jumper connections and stator bars.

Andritz-Hydro completed the majority of turbine end silicone capping.

Andritz-Hydro completed the installation of rotor poles.

Andritz-Hydro began installing both equalizer and circuit rings.

Andritz-Hydro completed terminating wires for installed RTDs.

Andritz-Hydro completed terminating wires for exciter test switches.

Contract No. R10PC20767
Specification No. 20-C0703
Folsom Power Plant U1, U2, and U3 Replacement Runners –
Folsom Unit, American River Division, Central Valley Project,
California
Voith Siemens Hydro Power Generation, Inc., York, PA

Work Performed	March	20.5%
	Time Elapsed	101%
	Work Completed	100%
Contractor Earnings	March	\$1,593,347.99
	Previous	\$5,853,248.32
	Total to Date	\$7,446,596.31
MPCO Noncontract Costs	1 st Quarter Expenditures	\$0.00
	2 nd Quarter Expenditures	\$0.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$0.00
	FY15 Budgeted	\$0.00
	Amount Remaining	\$0.00
	Percent Remaining	0.00%

MPCO noncontract costs are included in noncontract costs of contract no. R10PC20019 found on page 3.

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Manager: Casey Arthur, MPCO-245

Two invoices were received during this period. Invoice No. 33, dated March 16, 2015 and received on March 17, 2015, in the amount of \$1,201,824.29 for the time period covering December 1, 2014 to February 19, 2015. Invoice No. 34, dated March 18, 2015 and received March 19, 2015, in the amount of \$391,523.70 for the same time period. Invoice No. 34 was invoicing for all monies retained on this contract and served as final invoice.

This contract is now complete.

Field Engineering

Construction Manager: N/A supply contract

Construction Representative: N/A supply contract

Number of Contractor Employees: N/A supply contract

Work performed: N/A supply contract

Contract No. R14PC00136
Specification No. 20-C0795
Folsom Dam Civil Maintenance Shops – Building Demolition –
American River Division, Central Valley Project, California
Sapper West, Inc., Sacramento, CA

Work Performed	March	50.2%
	Time Elapsed	95.6%
	Work Completed	97.7%
Contractor Earnings	March	\$219,983.25
	Previous	\$208,320.00
	Total to Date	\$428,303.25
MPCO Noncontract Costs	1 st Quarter Expenditures	\$16,103.00
	2 nd Quarter Expenditures	\$53,828.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$69,931.00
	FY15 Budgeted	\$185,495.00
	Amount Remaining	\$115,564.00
	Percent Remaining	62.3%

Area Office Project Management

Project Manager: David Nguyen, CCO-600

Office Engineering

Contract Manager: Larry Bowman, MPCO-240

Notice to Proceed was hand delivered to the contractor at the Post-Award Conference held on October 21, 2014.

No invoice received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-3015

Construction Representative: Michael Manlick, MPCO-313

Number of Contractor Employees: 1

Number of Subcontractor Employees: 6

Work Performed:

Sweeping and vacuuming the asphalt was performed around each of the aggregate surfaced building footprints, as well as at the guard post paving area. A water truck performed the final cleaning of the construction site.

In accordance with the contract modification, the remaining parking shed was demolished and removed. A hazardous materials technician removed the ACM (Transite) wall partition in the parking shed. A HEPA vacuum was used to pick-up all remaining ACM debris from around the work area.

The demolition crew used an electric grinder and a gasoline powered cut-off saw to remove the nuts from the anchor bolts holding the I-columns and perimeter sill plates.

An excavator pulled down the parking structure and loaded all recyclable steel into a roll-off dump bin. The steel was sent to a recycle center. A small quantity of wood and debris was loaded into the same roll-off debris bin and removed from the jobsite.

Repairs were made to the asphalt and aggregate surfacing that were damaged during the demolition work. A cold-mix asphalt patch was used to fill a hole of approximately 18-inches breadth. The loose aggregate surfacing material on the corner of Building 201's footprint (that was disturbed by the tracks of the excavator) was re-compacted.

A fence crew completed installation of the final forty lineal feet of permanent, perimeter, chain-link security fencing.

On March 20, 2015, a Substantial Completion Memorandum for this project was issued by MPCO's Field Engineer.

Contract No. R13PC20092
Specification No. 20-C0807
Mormon Island Auxiliary Dam Overlay – Safety of Dams
Modification – Folsom Unit, American River Division, Central
Valley Project, California
Suulutaaq, Inc., Suisun City, CA

Work Performed	March	0.0%
	Time Elapsed	64.7%
	Work Completed	51.3%
Contractor Earnings	March	\$327,764.51
	Previous	\$23,268,313.20
	Total to Date	\$23,596,077.71
MPCO Noncontract Costs	1 st Quarter Expenditures	\$275,802.00
	2 nd Quarter Expenditures	\$194,150.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$469,952.00
	FY15 Budgeted	\$1,553,620.00
	Amount Remaining	\$1,083,668.00
	Percent Remaining	69.8%

Area Office Project Management

Project Manager: Kyle Keer, CC-108

Office Engineering

Contract Manager: John Zimmerman, MPCO-230

Invoice 17 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but for work through February 20, 2015.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representatives: Sean Frische, MPCO-317; Zahid Wazid, MPCO-349; Gustavo Aguilera, MPCO-337; Arnold Moseby, MPCO-327; Bill Linder, MPCO-312; Sean Hill, MPCO-359

Number of Contractor Employees: 20

Work Performed:

Excavation Activities

All excavation has been completed.

Embankment Backfill Activities

No embankment activities were performed, since Granite Construction was on winter shutdown this month.

Commercial Material

No commercial fine or coarse filter material was delivered this month.

Toe Drain Activities

All toe drain activities are complete except for Type B toe drain at station 458+00 to station 460+00, which will be completed in conjunction with the filter chimney zone beginning April 2015.

Stockpile Processing activities

Fisher Industries had four plants operating in March: VERIFY Plant 1 - A grizzly screen producing 5-inch minus material for Zones A and B which was stockpiled for future placement. Plant 2 - A jaw crusher producing an 8-inch minus material that is transported to Plant 3 for further processing.

Plant 3 - A cone crusher and jaw crusher tandem producing 1-¼ inch material that becomes wash plant feed for onsite production of fine and coarse filter material.

Wash Plant - This plant was operated at the end of the month for only one full day of production. Next month the plan is to run the plant for two shifts each work day.

Continued operation at the primary processing plant to produce 5-inch minus material for placement at Zones A and B. The primary plant was reconfigured earlier this month and now has two setups - one with the jaw-crusher, the other with the mini grizzly shaker. Fisher will set up a third plant next month to process wash-plant feed material.

Kiewit Infrastructure West, hauled in excavated material from the Joint Federal Project Phase IV per the material sharing agreement in place between the two projects. The material was either hauled to Plant 1 for processing or hauled directly to the stockpile area for future placement by subcontractor Granite.

Instrumentation

No activity this month.

Water Pollution Control/SWPPP

Suulutaaq continued maintaining and repairing Best Management Practices as needed.

Stormwater from the nine onsite ponds was pumped into two final settling ponds for treatment by subcontractor Clear Creek, and then discharged offsite.

Miscellaneous

Power-Plus completed reestablishing the power supply line to the instrumentation building. A Mid Pacific Region surveyor recorded the location of the power line.



Mormon Island Auxiliary Dam Overlay
Fisher Industries loading grizzly screen that is Producing Zone A and B materials
for stockpile

Contract No. R14PC20096
Specification No. 20-C0816
Nimbus Dam Radial Gate Repairs, Phase III – American River
Division, Central Valley Project, California
Alltech Engineering Corp. Mendota Heights, MN

Work Performed	March	0.0%
	Time Elapsed	16.7%
	Work Completed	0.0%
Contractor Earnings	March	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$19,034.00
	2 nd Quarter Expenditures	\$24,822.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$43,856.00
	FY15 Budgeted	\$334,790.00
	Amount Remaining	\$290,934.00
	Percent Remaining	86.9%

Area Office Project Management

Project Manager: Jeff Croshal, CC-607

Office Engineering

Contract Manager: John Zimmerman, MPCO-230

No invoices were received this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representatives: Todd Dooley, MPCO-317

Number of Contractor Employees: 0

Work Performed:

No onsite work was performed during this period.

Contract No. R13PC20159
Specification No. 20-C0819
Lake Berryessa Concessions Area Improvements – Lake
Berryessa, Solano Project, California
G.D. Nielson Construction, Inc., Napa, CA

Work Performed	March	0.0%
	Time Elapsed	91.6%
	Work Completed	67.0%
Contractor Earnings	March	\$0.00
	Previous	\$645,444.76
	Total to Date	\$645,444.76
MPCO Noncontract Costs	1 st Quarter Expenditures	\$3,081.00
	2 nd Quarter Expenditures	\$600.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$3,681.00
	FY15 Budgeted	\$18,600.00
	Amount Remaining	\$14,919.00
	Percent Remaining	80.2%

Area Office Project Management

Project Manager: Peter Funkhouser, CC-440

Office Engineering

Contract Manager: Ryan Hennigan, MPCO-211

No invoice was received during this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Bill Linder, MPCO-312

Number of Contractor Employees: 0

Work Performed:

No onsite work during this period. Work has been suspended until further notice.

Contract No. R14PC00082
Specification No. 20-C0822
Lake Berryessa Putah Canyon Drinking Water Well – Lake
Berryessa, Solano Project, California
Piedmont Environmental Sciences, Inc., Morrisville, NC

Work Performed	March	0.0%
	Time Elapsed	95.0%
	Work Completed	2.5%
Contractor Earnings	March	\$0.00
	Previous	\$2,200.00
	Total to Date	\$2,200.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$3,444.00
	2 nd Quarter Expenditures	\$33,917.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$37,361.00
	FY15 Budgeted	\$38,425.00
	Amount Remaining	\$1,064.00
	Percent Remaining	2.8%

Area Office Project Management

Project Manager: Peter Funkhouser, CC-440

Office Engineering

Contract Manager: Ryan Hennigan, MPCO-211

No Invoice was received during the month of February.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Bill Linder, MPCO-312

Number of Contractor Employees: 0

Work Performed:

No on site work was performed during this period.

Contract No. R14PC00125
Solicitation No. R14PS00697
Folsom Temporary Pump Station – American River Division,
Central Valley Project, California
Contractor Services Group, Inc., West Sacramento, CA

Work Performed	March	0.0%
	Time Elapsed	47.0%
	Work Completed	0.0%
Contractor Earnings	March	\$100,689.60
	Previous	\$0.00
	Total to Date	\$100,689.60
MPCO Noncontract Costs	1 st Quarter Expenditures	\$13,774.00
	2 nd Quarter Expenditures	\$17,141.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$30,915.00
	FY15 Budgeted	\$36,160.00
	Amount Remaining	\$5,245.00
	Percent Remaining	14.5%

Area Office Project Management

Project Manager: Jesse Castro, CCO-607

Office Engineering

Contract Manager: Larry Bowman, MPCO-240

Contractor continued working on design. Invoice number 1 was received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Ben Richburg, MPCO-318

Onsite Government Representative: Benjamin Richburg, MPCO-318

Number of Contractor Employees: 0

Number of Subcontractor Employees: 0

Work Performed:

No onsite work was performed during this period.

Contract No. R14PX01080
Solicitation No. R14PS00775
Folsom Hydraulic Cylinder Repair – American River Division,
Central Valley Project, California
Contractor Services Group, Inc., West Sacramento, CA

Work Performed	March	0.0%
	Time Elapsed	100.0%
	Work Completed	55.3%
Contractor Earnings	March	\$90,060.00
	Previous	\$0.00
	Total to Date	\$90,060.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$2,156.00
	2 nd Quarter Expenditures	\$32,858.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$35,014.00
	FY15 Budgeted	\$84,100.00
	Amount Remaining	\$49,086.00
	Percent Remaining	58.4%

Area Office Project Management

Project Manager: Jesse Castro, CCO-607

Office Engineering

Contract Manager: Larry Bowman, MPCO-240

Invoice 1 was received this reporting period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contractor Employees: 1

Number of Subcontractor Employees: 1

Work Performed:

During the month of March, the Inspector, Gustavo J Aguilera, visited on three occasions the UNICO machine shop at Benicia, CA. to oversee and verify the progress in regards to the U-1 FWG Hydraulic Cylinder Leak Repair. In one of the visits, discussions regarding the Nickel Chromium coating on the hydraulic cylinder stem took place. The coating on the stem appears to be porous and not smooth and crystal-like as everyone expected. Rick Lemos, from UNICO, explained how the coating was applied and ground off to the existing finish. This information was passed on to him by the Los Angeles machine shop when he inquired about the finish on the

stem, which he also didn't expect. Mr. Lemos supplied Mr. Santana from CCAO and the Inspector a page of information with the details on the application process for the coating and with the name and phone number of the Los Angeles machine shop in order for MPCO and CCAO to inquire about the coating process. After a meeting with the subcontractor, CSG decided to send the stem back to Bender to be reworked. The stem got back in the conditions expected, and was accepted by MPCO.

The last visit was to witness a pressure test procedure as it was required in the Specs under the "Technical Requirements" part of the spec which stated that "Once the cylinder is reassembled the Contractor shall test the cylinder by applying 1000 psi, the maximum test pressure, to both sides of the piston simultaneously for a period of two hours". All throughout the pressure test the conditions remained steady and only a really small drip was noticed. The Contractor representative, Carlton Lehman, CCAO's José Santana and the Inspector agreed that the small drip could be quantified as 10 drops along the two (2) hours duration of the test. It was stated by the Contractor representative and the UNICO technician that this drip can be attributed to the horizontal position in which the cylinder was tested. Another factor called out by the Contractor and UNICO was the possibility of the chevron packings not sitting well in place yet, needing to be exercised by operating the hydraulic cylinder in the vertical position to achieve complete sealing capability.

CSG and Harbolt arrived to the jobsite and removed the old oil that was left on the U-1 FWG HPU reservoir. After proper containment was placed, the oil was removed with a transfer pump and surrendered to CCAO. The unit tank was opened and cleaned, as well as, all of the oil conduits in the system. This task took the Contractor and its sub-contractor two days to complete.

Almost at the end of the month, CSG arrived at the top of the dam with the hydraulic cylinder ready to be installed. The cylinder was offloaded from the delivery truck with a 110 Ton capacity Grove TMS 9000E hydraulic truck crane from American Crane Rental. The cylinder was set from the horizontal position into the vertical position and set inside the storage vault. Once the rental crane left the jobsite, CSG proceeded to operate the CCAO Gantry crane. The hydraulic cylinder was hoisted up from the storage vault and slowly moved to its final resting position inside the U-1 FWG vault. The cylinder was installed and all the connections made. The next day the rest of the oil was pumped inside the hydraulic cylinder and the cylinder successfully tested by CCAO.

(This Page Left Blank Intentionally)

Klamath Basin Area Office

(This Page Left Blank Intentionally)

Contract No. R14PC00138
Pivot Gate System, Klamath Basin Area Office. Oregon
Nomlaki Technologies, LLC, Marysville, CA

Work Performed	March	0.0%
	Time Elapsed	100%
	Work Completed	94%
Contractor Earnings	March	\$0.00
	Previous	\$233,700.17
	Total to Date	\$233,700.17
MPCO Noncontract Costs	1 st Quarter Expenditures	\$50,448.00
	2 nd Quarter Expenditures	\$18,773.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$69,221.00
	FY15 Budgeted	\$280,260.00
	Amount Remaining	\$211,039.00
	Percent Remaining	75.3%

Area Office Project Management

Project Manager: William Vanderwaal, MPCO-122

Office Engineering

Contract Manager: Kent Perkes, MPCO-225

Reviewed and processed required submittals.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Fernando Pavone, MPCO-333

Number of Contractor Employees: 7

Work Performed:

During this period the contractor worked a couple of days to re-route the installation of the electrical conduit for the newly installed Pivot Gate.

CLIN-4 Electrical

Subcontractor Synergy electrician with the assistance of Nomlaki superintendent laid out the new location for the electrical conduits that will be installed between the new pivot gate control box and the existing maintenance building, as shown in drawing 12-D-1237. Subcontractor Rocky Mountain saw cut the asphalt for the electrical trench. The crew then saw cut the area where the electrical trench will be re-routed; they cut approximately 60 feet long by 18" wide.

Nomlaki crew worked on the excavation of the electrical trench to re-route the electrical conduits to the existing maintenance building. The crew used the mini-excavator to remove the asphalt and to excavate the trench. The asphalt material was placed into a trailer and hauled to the disposal site.

Subcontractor Synergy Electric crew installed two sections of schedule 40 electrical conduits from about the light pole located on the south side of the new gate to the existing maintenance building. The crew installed electrical conductors and two electrical breakers; one breaker of 40 amps for the Pivot Gate and one breaker of 20 amps for the Light Poles.

Nomlaki crew used the excavated material to backfill the electrical trench in layers of approximate 8" to 10" and compacted the material using the jumping jack. The crew filled the trench to approximate 9" below the top of the surface of the asphalt. At this point they placed the metallic detection tape along the trench, and then continued with the backfill operation to approximate 3.5" to 4" to the surface of the asphalt using the aggregate base material. The material was compacted with the jumping jack, preparing the trench for the paving operation.



Klamath Basin Area Office Pivot Gate System
Subcontractor Synergy laying out the location for the power supply for the new pivot gate



Klamath Basin Area Office Pivot Gate System
View of the electrical trench and the communication and power conduits encountered during the excavation



Klamath Basin Area Office Pivot Gate System
Nomlaki crew placing the aggregate base material on the electrical trench in preparation for the paving operation.

Lahontan Basin Area Office

(This Page Left Blank Intentionally)

Contract No. R13PC20088
Specification No. 20-C0808
Prosser Creek Dam Refurbish High-Pressure Gate Seats and
Regulating Gates – Stampede Division, Washoe Project,
California
Knight Construction and Supply, Inc., Deer Park, WA

Work Performed	March	0%
	Time Elapsed	70.6%
	Work Completed	8.6%
Contractor Earnings	March	\$0
	Previous	\$183,988.00
	Total to Date	\$183,988.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$7,420.00
	2 nd Quarter Expenditures	\$33,277.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$40,697.00
	FY15 Budgeted	\$246,940.00
	Amount Remaining	\$206,243.00
	Percent Remaining	83.5%

Area Office Project Management

Project Manager: Locke Hahne, LO-400

Office Engineering

Contract Manager: Ryan Hennigan, MPCO-211

No Invoice was received during this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Todd Dooley, MP-314

Number of Contractor Employees: 0

Work Performed:

Knight Construction & Supply, Inc.

HDPE pipe was fabricated for the project in Reno NV. The fabricated HDPE pipe was inspected by the Government and field measurements were recorded.

Contract No. R14PC00083
Specification No. 20-C0823
Marble Bluff Dam, Asphalt Pavement Rehabilitation – Stampede
Division, Washoe Project, California
Site Work Solutions, Inc., Redding CA

Work Performed	March	0%
	Time Elapsed	69.3%
	Work Completed	1%
Contractor Earnings	March	\$0.00
	Previous	\$1,381.00
	Total to Date	\$1,381.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$1,010.00
	2 nd Quarter Expenditures	\$9,346.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$10,356.00
	FY15 Budgeted	\$10,495.00
	Amount Remaining	\$139.00
	Percent Remaining	1.3%

Area Office Project Management

Project Manager: Scott Schoenfeld, LO-410

Office Engineering

Contract Manager: Amber Pierce, MPCO-205

No invoice was received during this period.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Michael Manlick, MPCO-313

Number of Contractor Employees: 0

Work Performed:

No site work was performed this period. The work will occur once critical submittals are approved, and favorable weather conditions occur.

Contract No. F13PC00307
Specification No. None
Derby Diversion Dam Slide Gates Rehabilitation – Nevada
Walker River Construction, Inc., Schurz, NV

Work Performed	March	0%
	Time Elapsed	61.5%
	Work Completed	0%
Contractor Earnings	March	\$0
	Previous	\$0
	Total to Date	\$0
MPCO Noncontract Costs	1 st Quarter Expenditures	\$4,509.00
	2 nd Quarter Expenditures	\$1,305.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$5,814.00
	FY15 Budgeted	\$42,800.00
	Amount Remaining	\$36,986.00
	Percent Remaining	86.4%

Area Office Project Management

Project Manager: Locke Hahne, LO-400

Office Engineering

Contract Manager: John Zimmerman, MPCO-230

No invoices were received this period.

A modification is being prepared to replace rather than repair the two sets of slide gate leaves.

Field Engineering

Construction Manager: Reynaldo Garcia, MPCO-310

Construction Representative: Mike Manlick, MPCO-313

Number of Contractor Employees: 0

Worked Performed:

No work was performed this period as work is suspended awaiting a modification to change the requirement from repairing the gates to replacing the gates.

(This Page Left Blank Intentionally)

Northern California Area Office

(This Page Left Blank Intentionally)

Contract No. R10PC20102
Specification No. 20-C0755
Spring Creek Powerplant Generators G1 and G2 Rewind – Trinity
River Division, Central Valley Project, California
Andritz Hydro Corp., Charlotte, NC

Work Performed	March	9.6%
	Time Elapsed	92.7%
	Work Completed	85.5%
Contractor Earnings	March	\$1,144,618.50
	Previous	\$9,092,570.28
	Total to Date	\$10,237,188.78
MPCO Noncontract Costs	1 st Quarter Expenditures	\$109,156.00
	2 nd Quarter Expenditures	\$119,144.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$228,300.00
	FY15 Budgeted	\$397,000.00
	Amount Remaining	\$168,700.00
	Percent Remaining	42.5%

Area Office Project Management

Project Manager: Joe Ascoli

Office Engineering

Contract Manager: Kevin Jacobs, MPCO-214

Payment No. 8 was made on March 19, 2015 for work performed in December 2014 and January 2015.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Steve Holmes, MPCO-320

Number of Contractor Employees: Up to 16

Work Performed:

Crews insulated jumpers.
 Brazing bottom clips.
 Installed circuit ring main bus.
 Connected RTDs.
 Performed commissioning tests.
 Coated stator and new winding.

Contract No. R13PC20172
Specification No. 20-C0817
JF Carr, Spring Creek, and Trinity Powerplant Pavement
Rehabilitation – Trinity River Division, Central Valley Project,
California
California Pavement Maintenance Company, Inc., Sacramento,
CA

Work Performed	March	0.0%
	Time Elapsed	100.0%
	Work Completed	39.4%
Contractor Earnings	March	\$0.00
	Previous	\$105,844.05
	Total to Date	\$105,844.05
MPCO Noncontract Costs	1 st Quarter Expenditures	\$5,454.00
	2 nd Quarter Expenditures	\$2,900.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$8,354.00
	FY15 Budgeted	\$14,640.00
	Amount Remaining	\$6,286.00
	Percent Remaining	42.9%

Area Office Project Management

Project Manager: Hank Harrington, NC-210

Office Engineering

Contract Manager: Ryan Hennigan, MPCO-211

No invoice was received in the month of March.

Field Engineering

Construction Manager: Stephen Holmes, MPCO-320

Construction Representative: Fernando Pavone, MPCO-333

Number of Contractor Employees: 0

Work performed:

No onsite work was performed during this period

Contract No. R15PC00041
Specification No. 20-C0827
Keswick Powerplant Main Bus Replacement – Shasta Division,
Central Valley Project, California
Gardner Zemke Company, Albuquerque, NM

Work Performed	March	0.0%
	Time Elapsed	1.4%
	Work Completed	0.0%
Contractor Earnings	March	\$0.00
	Previous	\$0.00
	Total to Date	\$0.00
MPCO Noncontract Costs	1 st Quarter Expenditures	\$0.00
	2 nd Quarter Expenditures	\$3,300.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$3,300.00
	FY15 Budgeted	\$48,470.00
	Amount Remaining	\$45,170.00
	Percent Remaining	93.2%

Area Office Project Management

Project Manager: Jeff Gifford

Office Engineering

Contract Manager: Kevin Jacobs, MPCO-214

Contract was awarded on March 11, 2015. Notice to Proceed was issued on March 25, 2015.
No payment was made in the month of March.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Steve Holmes, MPCO-320

Number of Contractor Employees: 0

Work Performed:

No onsite work was performed during this period.

Contract No. R10PC20025**Specification No. None****Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta Division, Central Valley Project, California****Tehama Environmental Solutions, Inc., Red Bluff, CA**

Work Performed	March	0.0%
	Time Elapsed	82.1%
	Work Completed	86.6%
Contractor Earnings	March	\$0.00
	Previous	\$746,522.47
	Total to Date	\$746,522.47
MPCO Noncontract Costs	1 st Quarter Expenditures	\$0.00
	2 nd Quarter Expenditures	\$0.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$0.00
	FY15 Budgeted	\$0.00
	Amount Remaining	\$0.00
	Percent Remaining	0.0%

Area Office Project Management

Project Manager: Hank Harrington, NC-210

Office Engineering

Contract Manager: Ryan Hennigan, MPCO-211

No invoice was received in the month of March. There was no Office Engineering work performed during this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Daniel Pavone, MPCO-333

Number of Contractor Employees: 0

Work performed:

The Contractor's current activity consists of maintaining and monitoring vegetation it planted in 2010.

South Central California Area Office

(This Page Left Blank Intentionally)

Contract No. R11PC20185
Specification No. 20-C0778
Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Delta Division, Central Valley Project, California
Contra Costa Electric Corp., Martinez, CA

Work Performed	March	3.0%
	Time Elapsed	92.0%
	Work Completed	52.7%
Contractor Earnings	March	\$402,660.80
	Previous	\$6,653,239.62
	Total to Date	\$7,055,900.42
MPCO Noncontract Costs	1 st Quarter Expenditures	\$82,793.00
	2 nd Quarter Expenditures	\$115,777.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$198,570.00
	FY15 Budgeted	\$462,545.00
	Amount Remaining	\$263,975.00
	Percent Remaining	57.1%

Area Office Project Management

Project Manager: William Dutton, TO-435

Office Engineering

Contract Manager: Amber Pierce, MPCO-205

This is a design/build contract.

Invoice No. 14 was received this period it was not for work this period, but for work performed in the month of February 2015.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: David Derk, MP-334

Number of Contractor Employees: 16

Work Performed:

Contra Costa Electric, Inc.:

Two tie breaker non-segregated bus ducts from building 11A were installed to the end of the completed structural steel supports.

Control cables were installed between buildings 6A, B15, and 8A; from the three buildings to the pumping plant; and from the three buildings to the control room. Grout was placed under the support columns for the 11A reactors and 6-inch tubular bus in front of the 11A building.

Power Pros:

Most of the pre-function testing on building 11A circuits were completed, and wire labels were verified.
Started installation and testing of relay settings for the Basler and Schweitzer relays in building 11A.

Powell:

Repaired items for building 11A

Powell representatives removed and replaced damaged conductors in building 11A, and added missing conductors.



Tracy 13.8kV Switchgear/Breaker Replacement at Tracy Pumping Plant and Substation
Electricians pulling control cables in 13.8kV tunnel section

Contract No. R13PC20508
Specification No. 20-C0788
San Luis Demonstration Treatment Plant – San Luis Unit, West
San Joaquin Division, Central Valley Project, California
Slayden Construction Group, Inc., Stayton, OR

Work Performed	March	0.0%
	Time Elapsed	100%
	Work Completed	93.6%
Contractor Earnings	March	\$0.00
	Previous	\$21,974,585.15
	Total to Date	\$21,974,585.15
MPCO Noncontract Costs	1 st Quarter Expenditures	\$89,492.00
	2 nd Quarter Expenditures	\$92,181.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$181,673.00
	FY15 Budgeted	\$207,173.00
	Amount Remaining	\$25,500.00
	Percent Remaining	12.3%

Area Office Project Management

Project Manager: Cheryl Carter, SCC-105

Office Engineering

Contract Manager: Casandra Arthur, MPCO-245

No invoices were received during this period.

Modification 0014 was executed on March 2, 2015, which definitized unilateral modification 0012 and REAs 3-7.

Field Engineering

Project Engineer: N/A

Number of Contractor Employees: 3

Work performed:

Slayden Construction, along with subcontractor Water Dynamics, continues to clean tanks and maintain process systems. The second stage bioreactors are being flushed with service water once a week to maintain the carbon media. Slayden Construction continues to work on outstanding submittals, punch list items and spare parts.

Masons Painting was onsite conducting punch list painting and completing Modification 0012/0014 work.

After the coordination meeting held at the end of February, where the column testing results from both the ABMet System manufacturer, GE, and BOR-TSC were presented and discussed, the decision was made to reconfigure the process treatment system train prior to restarting the plant. The reconfiguration would result in the ABMet System being placed first in the train, ahead of the pretreatment systems. Several discussions occurred throughout the month as the design progressed. The new configuration will be released as a modification at a later date.



**San Luis Demonstration Treatment Plant
Coating operations and the installed HCl curtain at the HCl containment area**

(This Page Left Blank Intentionally)

Mid-Pacific Regional Office

(This Page Left Blank Intentionally)

Contract No. R13PC20143
Specification No. 20-C0803
North Battle Creek Feeder Dam Access Road Completion - Battle Creek Salmon and Steelhead Restoration Project, California
T. L. Peterson, Inc., Red Bluff, CA

Work Performed	March	1.0%
	Time Elapsed	100%
	Work Completed	100%
Contractor Earnings	March	\$51,096.76
	Previous	\$309,685.50
	Total to Date	\$360,782.26
MPCO Noncontract Costs	1 st Quarter Expenditures	\$10,345.00
	2 nd Quarter Expenditures	\$2,589.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$12,934.00
	FY15 Budgeted	\$18,400.00
	Amount Remaining	\$5,466.00
	Percent Remaining	29.7%

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Manager: Kent Perkes, MPCO-225

Substantial Completion: March 3, 2015.

1-year warranty period began March 3, 2015 and will end March 2, 2016.

Final Payment invoice submitted March 26, 2015.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contractor Employees: 0

Work Performed:

No onsite work was performed during this period.

Contract No. R14PC00131**North Fork Screens and Ladders Gate Modulations - Battle Creek Salmon and Steelhead Restoration Project, California****Tesco Controls, Inc., Sacramento, CA**

Work Performed	March	0.0%
	Time Elapsed	100%
	Work Completed	59%
Contractor Earnings	March	\$0.00
	Previous	\$230,276.22
	Total to Date	\$230,276.22
MPCO Noncontract Costs	1 st Quarter Expenditures	\$30,569.00
	2 nd Quarter Expenditures	\$59,091.00
	3 rd Quarter Expenditures	\$0.00
	4 th Quarter Expenditures	\$0.00
	FY15 Cumulative Total	\$89,660.00
	FY15 Budgeted	\$122,930.00
	Amount Remaining	\$33,270.00
	Percent Remaining	27.1%

MPCO noncontract costs include contract costs for the Battle Creek Field Office.

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Manager: Kent Perkes, MPCO-225

Reviewed and processed submittals and pay applications.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Jason Foust, MPCO-325

Number of Contractor Employees: 9

Work Performed:

No onsite work was performed this period. Weekly coordination meetings were conducted each week. The contractor procured parts to complete the project. The outage required to complete the project has not been approved. The outage request for March 16th and 18th was denied due to PG&E outage already in progress. Outage request for March 30, 31 and April 1 was also denied because PG&E needs 15 days to get outage approval and contractor submitted the request less than 15-days ahead of time. The next outage request for April 9 and 10 is pending approval. The completion date was March 8. The contractor is pursuing an extension.

Contracts in Warranty Status

(This Page Left Blank Intentionally)

R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power Plant: There was no Office Engineering Administrative activity this period.
5-year warranty for K1A extends to January 30, 2016, and that for K2A extends to January 4, 2017.

R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors: There was no Office Engineering Administrative activity this period.
3-year warranty extends to August 2015.

R13PC20211 20-7098 New Melones Artifact Storage Building
There was no Office Engineering Administrative activity this period.
1-year warranty started April 29, 2014 and will end April 28, 2015

R14PC00066 No Spec No. Red Bluff Well Enhancement
There was no Office Engineering Administrative activity this period
1-year warranty period began December 9, 2014 and will end December 8, 2015

R13PC20169 20-C0820 Red Bluff Diversion Dam Decommissioning
There was no Office Engineering Administrative activity period
1-year warranty period began January 13, 2015 and will end January 12, 2015

R13PC20105 No. 20-C0813 Tracy Fish Collecting Facilities Secondary Louver Replacement
There was no Office Engineering Administrative activity this period
1-year warranty period began September 25, 2014 and will end September 24, 2015