



Photo Credit: Jake Ohlson, NPS



Photo Credit: Jake Ohlson, NPS

Slough Modification Overview

Adaptive Management Work Group, August 21, 2025


Matt O'Neill, Bureau of Reclamation, Upper Colorado Basin




Acknowledgements

Regional directors in three agencies all the way down the chain.
Local and regional NEPA practitioners, engineers, agreement and contracting staff, field crews, dam operations, construction crews, Iowan tugboat operators...

Valuable tribal input that improved the project



Channel redesign, NPS veg harvest



Mobilization Feb 26



Implementation



NPS vegetation, springs, and salamander protection



Implementation



Mainstem connection May 2

- Water moves through the channel for the first time since the 1980s
- Temperature objective accomplished



Demobilization May 31



Construction completed June 1



Photo Credit: Jake Ohlson, NPS



Photo Credit: Jake Ohlson, NPS



Modeling and Monitoring

- Spring flow (Rec)
- Final construction report (Rec)
- Bar stability analysis (Rec)
- Temperature measurements (NPS)
- Water velocity (Rec)
- eDNA (GCMRC)



Photo Credit: Matt O'Neill, BOR





Spring flow observations

- Dam releases reduced to 5k CFS to allow for final shaping of upstream inflow May 9
- Spring outflows photographed




Spring flow observations



Bar stability analysis

- Engineers visited April 24
- Identified cobble size, modeled water velocity during an HFE
- Sand expected to wash out
- 64 and 128mm cobble expected to be stable




Water temps, NPS & USGS

Colorado River at Lees Ferry, AZ - 09380000

[Subscribe to WaterAlert](#)

- using custom time span -
March 25, 2025 - June 25, 2025
Temperature, water, degrees Celsius

9.2 deg C (48.6 deg F) - Mar 25, 2025 03:00:00 AM MST



Lower Slough Water Temperatures (East/West) 20





Figure 1. Temperatures within -12 Mile Slough from March - June 2025.






Measured Velocities 5/28/25
Modeled Discharge of 11,000 cfs
Realized Discharge (estimated)
10,000-10,700 CFS
Flow in CFS, Avg and Min velocity in feet/sec.





Point measures >1 ft/s



Inundated bar, 15k CFS



Photo Credit: Jake Ohlson, NPS



Photo Credit: Jake Ohlson, NPS



Dibble et al. eDNA autosampler



Vegetation regrowth



Slough water temps, NPS





Figure 1. Temperatures within -12 Mile Slough from March - June 2025.



Modeled flow velocity, 11k CFS




Demobilization May 31





Modeled flow, 15k CFS



Inundated bar,

- Dates of mobilization, construction, demob.




Water temps, NPS & USGS

Colorado River at Lees Ferry, AZ - 09380000


[Subscribe to WaterAlert](#)

- using custom time span -
March 25, 2025 - June 25, 2025
Temperature, water, degrees Celsius

9.2 deg C (48.6 deg F) - Mar 25, 2025 03:00:00 AM MST



Lower Slough Water Temperatures (East/West) 20



IMPORTANT Data may be provisional

Figure 1. Temperatures within -12 Mile Slough from March - June 2025.



- Dates
const



Inundated bar, 15k CFS

- Dates of mobilization, construction, demob.



- Dates
const



Demobilization May 31/June 1



Low velocity/1-2m depth, 11k CFS



Demobilization May 31/June 1



Demobilization May 31/June 1



Demobilization May 31/June 1



- Dates
const



NPS Pre-construction prep work

- Removed plants from the channel site, stored for replanting
- Flagged vegetation to avoid during construction
- Identified and marked spring outflow sites to avoid
- Trapping and relocating salamanders



Mobilization began Feb 26

- Tugboat and disassembled barge transported to Lees Ferry
- NPS decon teams clean all equipment
- Boat and barge assembled
- Reclamation crews and equipment loaded and shipped upstream



Photo Credit: Matt O'Neill, BOR



Mobilization began Feb 26

- Tugboat and disassembled barge transported to Lees Ferry
- NPS decon teams clean all equipment
- Boat and barge assembled
- Reclamation crews and equipment loaded and shipped upstream



Photo Credit: Unknown visitor to Horseshoe Bend Overlook



Mobilization began Feb 26

- Tugboat and disassembled barge transported to Lees Ferry
- NPS decon teams clean all equipment
- Boat and barge assembled
- Reclamation crews and equipment loaded and shipped upstream



Photo Credit: Matt O'Neill, BOR



ba



Modification – March through mid-April

- Cofferdam construction
- Begin with narrowing lower slough
- NPS continues salamander relocations




Photo Credit: Taryn Preston, NPS



Upper channel excavation and connection

- Upper channel excavated in late April
- Upstream cut made May 2
- Water moves through the channel for the first time since the 1980s
- Temperature objective accomplished?



Upper channel excavation and connection

- Dam releases reduced to 5k CFS to allow for final shaping of upstream inflow May 9




Photo Credit: Matt O'Neill, BOR



Final grading and next steps

- Water velocity and temperature monitoring next week
- Final grading and cleanup
- Demobilization scheduled for end of May
- NPS revegetation and monitoring effort
- NPS off-site habitat improvements




Photo Credit: Matt O'Neill, BOR



- using custom time span -
March 25, 2025 - June 25, 2025

Temperature, water, degrees Celsius

9.2 deg C (48.6 deg F) - Mar 25, 2025 03:00:00 AM MST




Figure 1. Temp

IMPORTANT Data may be [provisional](#)

Photo Credit: Matt O'Neill, BOR



Acknowledgements

Regional directors in three agencies all the way down the chain. Local and regional NEPA practitioners, engineers, agreement and contracting staff, field crews, dam operations, construction crews, Iowan tugboat operators...

Valuable tribal input that improved the project




Acknowledgements

Regional directors in three agencies all the way down the chain. Local and regional NEPA practitioners, engineers, agreement and contracting staff, field crews, dam operations, construction crews, Iowan tugboat operators...

Valuable tribal input that improved the project



NEPA process and consultations



Mobilization Feb 26

