


# RECLAMATION

*Managing Water in the West*

## MP CONSTRUCTION OFFICE

Willows, California

### Construction Progress Report – L29



Folsom Dam – Safety of Dams Modification – MIAD Key-Block  
Geologic mapping in Cell C - Reclamation geologists, engineers  
and surveyors collecting foundation data

**November 2012**

**“Doing It Right from the Start”**



U.S. Department of the Interior  
Bureau of Reclamation  
Mid-Pacific Region



CONSTRUCTION PROGRESS REPORT (L-29)  
MP CONSTRUCTION OFFICE  
MID-PACIFIC REGION  
November 2012

CONTENTS

	PAGE
LOCATION MAP.....	i
STAFFING.....	ii
GLOSSARY OF TERMS.....	iii

<u>CONTRACT/SPECS OR P.O. NO., CONTRACTOR, AND CONTRACT NAME</u>	PAGE	MAP
	<u>NO.</u>	<u>NO.</u>
<b>CCAO</b>	<b>1</b>	
R10PC20R15    20-C0649A    Abide International, Inc. Fixed Wheel Gate Rehabilitation – American River Division – Folsom Unit – Central Valley Project, California	3	1
R10PC20019    20-C0689    Andritz Hydro Corp. Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement – American River Division – Folsom Unit – Central Valley Project, California	4	1
R10PC20767    20-C0703    Voith Siemens Hydro Power Generation, Inc. Folsom Power Plant U1, U2, and U3 Replacement Runners – American River Division – Folsom Unit – Central Valley Project, California	6	1
R09PC20171    20-C0720    Perryman Mechanical, Inc. Nimbus Powerplant HVAC System Modification – American River Division – Folsom Unit, Central Valley Project, California	7	2
R10PC20114    20-C0754    Shimmick Construction Co., Inc. Folsom Dam – Safety of Dams Modification – MIAD Key-Block – American River Division, Folsom Unit - Central Valley Project, California	8	1
R10PC20R57    20-C0760    Building Solutions, Inc. Folsom Dam Civil Maintenance Building – American River Division – Folsom Unit – Central Valley Project, California	10	1
R10PC20859    None    Trofholz Technologies, Inc. Folsom Dam and Powerplant Site Security System – American River Division – Folsom Unit – Central Valley Project, California	12	1
<b>KBAO</b>	<b>15</b>	

<b>LBAO</b>	<b>19</b>
<b>NCAO</b>	<b>23</b>
R10PC20744    20-C0712    National Electric Coil, Inc. J.F. Carr Power Plant, Generator G1 and G2 Rewinds – Trinity River Division – Central Valley Project California	25    3
R10PC20102    20-C0755    Andritz Hydro Corp. Spring Creek Powerplant Generators G1 and G2 Rewinds – Trinity River Division – Central Valley Project, California	26    3
R12PC20044    20-C0774a    Eaton Corp. Station Service Switchgear Replacement – Trinity River Division – Central Valley Project, California	27    3, 4
R10PC20025    None    Tehama Environmental Solutions, Inc. Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta Division – Central Valley Project, California	29    5
R11PC20235    None    Tehama Environmental Solutions, Inc. Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation – Sacramento Canal Units – Sacramento River Division – Central Valley Project, California	30    6
<b>SCCAO</b>	<b>31</b>
R10PC20R32    20-C0749    Flatiron West, Inc. Fish Screen Structure Phase 3, Contra Costa Canal – Central Valley Project, California	33    7
R10PC80R23    20-C0761    Shimmick Construction Co., Inc. Delta-Mendota Canal–California Aqueduct Intertie – Central Valley Project – California	34    8
R11PC20185    20-C0778    Contra Costa Electric Corp. Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Central Valley Project, California	35    9
<b>Regional</b>	<b>37</b>
R10PC20005    20-C0717    Syblon Reid Contractors North Fork Screens and Ladders – Battle Creek Salmon and Steelhead Restoration Project, California	39
R10PC20R42    20-C0746    RTA Construction/Ray Toney JV Hydropower Facility Modifications-Stage 1–Battle Creek Salmon and Steelhead Restoration Project, California	40
R10PX20R54    20-C0750    Don Pedro Pump, LLC Drought Relief, Well Enhancements – ARRA Project No. 28.000 – Central Valley Project	42
R10PC20R80    20-C0759    Layne Christensen Co. Drought Relief–Construction of New Wells–ARRA Project No. 28.002–California	43

<b>Contracts in Warranty Status</b>	<b>45</b>
R09PC20R03    20-C0677 Transformer K1A and K2A Replacements, Folsom Power	47
R10PC20128    20-C0706 New Melones Power Plant Excitation System Replacement	47
R10PC20R11    20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors	47
R10PC20R09    20-C0740 Red Bluff Pumping Plant and Fish Screen Landfill Excavation and Canal, Siphon and Access Bridge	47
R10PC20R39    20-C0744 Volta Wasteway Refuge Level 2 Diversification Phase I Project Central Valley Project, California	47
R10PX20R45    20-C0750 Drought Relief, Well Enhancements	47
R10PC20R24    20-C0751 Folsom Dam, Safety of Dams Modifications, Spillway Piers and Gates	47
R10PC20R33    20-C0752 Red Bluff Pumping Plant and Fish Screen	47
R10PC20197    20-C0768 Control, Upgrade and Modernization of the Gantry and Bridge Cranes at the Folsom Dam and Powerplant	47
R10PC20196    20-C0769 Control Upgrade and Modernization of the Gantry Crane at Nimbus Powerplant	47
R11PC20155    20-C0776a Delta Cross Channel Gate Control and Lighting Improvements	48
R12PC20055    20-C0776b Delta Cross Channel Gate Hoist Wire Rope Replacement	48
R12PC20158    20-C0777 Stampede Powerplant and Switchyard Recoatings	48
R11PC20124    20-C0780 Coleman National Fish Hatchery Barrier Weir Site Modifications	48
R12PC20193    20-C0791 Shasta Dam Traffic Circle Pavement Rehabilitation	48



# RECLAMATION

*Managing Water in the West*





## **STAFFING – MID PACIFIC CONSTRUCTION OFFICE**

The Mid Pacific Construction Office had 64 construction and administrative employees at the close of this month as follows:

Construction Engineer's Office	2
Preaward & Project Management Group	3
Administrative Management	11
Division of Field Engineering	27
Division of Office Engineering	11
Materials Lab Branch	9

## **GLOSSARY OF ACRONYMS AND ABBREVIATIONS**

### **MEANING**

ARRA	American Recovery and Reinvestment Act
CCAO	Central California Area Office
CVP	Central Valley Project
KBAO	Klamath Basin Area Office
LBAO	Lahontan Basin Area Office
MP	Mid Pacific Regional Office
MPCO	Mid-Pacific Construction Office
NCAO	Northern California Area Office
SCCAO	South Central California Area Office
TO	Tracy Office



CCAO



Contract No. R10PC20R15

Specification No. 20-C0649A

Fixed Wheel Gate Rehabilitation – American River Division – Folsom Unit - Central Valley

Project, California

Abide International, Inc., Sonoma, CA

Work Performed:	November	0%
	Time Elapsed	77.6%
	Work Completed	41.0%
Contractor Earnings:	November	\$0
	Previous	\$2,529,703.18
	Total to Date	\$2,529,703.18

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

No invoices were received this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Gustavo Aguilera, MPCO-337

Number of Contract Employees: 6

Work performed:

Folsom Fixed Wheel Gate Rehabilitation:

As the main contractor for this project, Abide International, Inc. was present at the jobsite during the month of November coordinating and overseeing all activities related to the Fixed Wheel Gates Rehabilitation Project.

By the beginning of this month the contractor finished stripping the FWG of all its components. Allied Environmental subcontractor came in and cleaned the FWG with pressure washer machines as per the specifications. All the waste water was stored in 55 gallon drums and 275 gallon plastic IBC plastic totes depending on the results from the environmental lab. After the cleaning, Monterey Mechanical subcontractor performed the installation of the replacement steel wheels and their components. By the end of the month the 12 wheels were in place and the FWG was ready for the rubber seals installation. The FWG stems made their way back from the shop where they were coated and Monterey Mechanical installed the new bushings on them. The contractor also received the rubber seals for the FWG and is expecting the seal clamp bars to continue with the work as expected.

Contract No. R10PC20019

Specification No. 20-C0689

Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement–

American River Division – Folsom Unit – Central Valley Project, California

Andritz Hydro Corp, Charlotte, NCFolsom Fixed Wheel Gate Rehabilitation:

Work Performed:	November	0%
	Time Elapsed	60.0%
	Work Completed	53.9%
Contractor Earnings:	November	\$0
	Previous	\$10,637,860.64
	Total to Date	\$10,637,860.64

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Madelyn Giles, MPCO-210

No invoices were received this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Sergio Vivar, MPCO-311, Sean Frische, MPCO-317

Number of Contract Employees: 18

Work performed:

The contractor performed the following work:

- Shipped 44 rotor poles to Montreal, Canada for refurbishment, and cleaned the rotor and covered it with plastic.
- Hydro-drilled anchor bolt holes for the raised equipment platform columns of Exciter Unit 1.
- Completed the removal of existing key bars from the stator frame of Exciter Unit 1.
- Unsuccessfully attempted to resolve Exciter Unit 2 deficiencies. Deficiencies associated with the power system stabilizer, crowbar circuit, and over excitation limiter remain open for resolution.
- After Contract Measurement Services (CMS) used a Faro laser to verify the location of the holes along the bottom shelf of the stator frame, the contractor, in coordination with CMS, started setting and positioning the new key bars. Concurrent with key bar positioning, the contractor tack-welded the key bars to the stator frame. The contractor also began fully welding key bars in place.

IRS Environmental workers constructed a containment structure. They also removed wedges, stator winding, circuit rings and laminations from the stator core. They blasted (using crushed glass media) areas of the Stator frame to be welded during the rewind.



Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement  
Workers stand clear as one of the stator core windings is pulled loose and falls to the floor.



Contract No. R10PC20767

Specification No. 20-C0703

Folsom Power Plant U1, U2, and U3 Replacement Runners – American River Division – Folsom Unit – Central Valley Project, California

Voith Siemens Hydro Power Generation, Inc., York, PA

Work Performed:	November	0%
	Time Elapsed	78.3%
	Work Completed	72.1%

Contractor Earnings:	November	\$0
	Previous	\$5,283,450.21
	Total to Date	\$5,283,450.21

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Madelyn Giles, MPCO-210

No invoices were received this period.

Field Engineering

Construction Manager: N/A supply contract

Construction Representative: N/A supply contract

Number of Contract Employees: N/A supply contract

Work performed: N/A supply contract

Contract No. R09PC20171

Specification No. 20-C0720

Nimbus Powerplant HVAC System Modification – American River Division – Folsom Unit,

Central Valley Project, California

Perryman Mechanical, Inc., West Sacramento, CA

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	79.9%
Contractor Earnings:	November	\$0
	Previous	\$428,963.09
	Total to Date	\$428,963.09

Area Office Project Management

Brian Zewe, CC-607A

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

The contractor is completing overdue submittals and is expected to complete submittal requirements in the next few months.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contract Employees: 0

Work performed:

No work was performed this period.

Contract No. R10PC20114

Specification No. 20-C0754

Folsom Dam – Safety of Dams Modification – MIAD Key-Block – American River Division,

Folsom Unit, Central Valley Project, California.

Shimmick Construction Co., Inc., Sacramento, CA

Work Performed:	November	2.0%
	Time Elapsed	99.6%
	Work Completed	93.2%

Contractor Earnings:	November	\$838,319.48
	Previous	\$41,344,149.57
	Total to Date	\$42,182,469.05

Area Office Project Management

Project Manager: Larry Hobbs, CC-106

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Invoice 28 was received and forwarded to Denver for processing.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Howard Diedrich, MPCO-316, Sean Frische, MPCO-317

Number of Contract Employees: 36

Work Performed:

CELL F:

Shimmick Construction Co., Inc. finished placing the lean concrete at Cell F this month. A total of 6,470 cyds (batch ticket quantity) from elevation 319' to 342.8'. Joint preparation was completed between each of the three lifts placed this month. The total cumulative concrete placed in Cell F was 10,020 cyds. SCCI also finished removing Level 4 and 3 bracing. SCCI started placing and compacting select backfill, backfill was completed to elevation 347'.

CELL C:

Shimmick Construction Co., Inc. finished final foundation cleanup. Bureau of Reclamation geology and TSC completed the final foundation mapping and coring. Lean concrete placement was completed from finished elevation 310.15' to 338'. Joint preparation was completed between each of the three lifts this month. A total of 7,780 cyds (batch ticket quantity) was placed this month. Level 5 and Level 4 bracing were also removed.

**PROCESSING BACKFILL & LEAN CONCRETE AGGREGATE:**

Shimmick Construction Co., Inc. resumed processing select backfill and lean concrete aggregate this month to fulfill the shortage in quantity. Approximately 24,000 tons of select backfill and 600 tons of lean concrete aggregate needs to be processed. Only the backfill was processed this month with 90% of the required quantity complete.

**MODIFICATION 005:**

Shimmick Construction Co., Inc. have staged the unused 2<sup>nd</sup> set of Level 6 bracing into transportable size.

**MODIFICATION 007:**

Shimmick Construction Co., Inc. started demobilizing partial dewatering system. Circuit 2 is offline for all the cells. Circuit 1 and 3 are being utilized to power the control panels at Cells C and F.

SMUD power is being utilized for powering the dewatering system, an 800kw generators is a backup.

Cartridge filters for the arsenic treatment were back-flushed twice a week to prevent cartridge loading.

Shimmick Construction Co., Inc.'s consultant HSI continued monitoring and recording data from the supplemental dewatering system for the two cells, daily average was 387gpm dewatered out of both cells.

Two 8'x20' connex were delivered to store all the Mod. 7 dewatering related items.

Contract No. R10PC20R57

Specification No. 20-C0760

Folsom Dam Civil Maintenance Building – American River Division – Folsom Unit - Central Valley Project, California

Building Solutions Inc., Reno, NV

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	95.8%

Contractor Earnings:	November	\$0
	Previous	\$6,484,513.45
	Total to Date	\$6,484,513.45

Area Office Project Management

Project Manager: Ed Roza, CC-608

Office Engineering

Contract Administrator: John Zimmerman, MPCO-230

No invoices were received this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Michael E. Manlick, MPCO-313

Number of contract employees: 3

Work Performed:

The contractor delivered spare parts for the Fire Suppression System and two Class II, Division 2 heaters to replace installed non-compliant heaters within the Carpenter Shop in Quad B.

Rex Moore and Iron Mechanical installed and wired the duct smoke detectors in the four supply ducts from the building's evaporative cooler units.

Rex Moore programmed the four previously installed duct smoke detectors from the fire alarm control panel and installed an explosion-proof electrical receptacle in the Paint Storage room of Quad D.

Miles Construction used Rainbuster 650 sealant to stop roof leaks at the following locations:

- Roof-top fan above the Tire Storage Room 124 in Quad C
- Roof-top fan above the Paint Storage Room 130 in Quad D
- A ¾ inch electrical conduit penetrating the roof over Garage Room 122 in Quad B
- Both 10-inch vehicle exhaust venting ducts penetrating roof over Garage Room 122 in Quad B



- Clerestory Trim/Roof leak over the Planner Room 100 in Quad A



Folsom Dam Civil Maintenance Building  
Duct smoke detector installed on an evaporative cooler supply duct

Contract No. R10PC20859

Specification No. None

Folsom Dam and Powerplant Site Security System – American River Division – Folsom Unit -  
Central Valley Project, California

Trofholz Technologies, Inc., Rocklin, CA

Work Performed:	November	1.3%
	Time Elapsed	102.5%
	Work Completed	97.3%
Contractor Earnings:	November	\$83,505.58
	Previous	\$6,113,853.35
	Total to Date	\$6,197,358.93

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

Invoice 31 was received and forwarded to the Denver finance office for processing. It was not for work done this period but for work done through September 24, 2012.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Phil Moseby, MPCO-327

Number of Contract Employees: 2

Work Performed:

The contractor performed performance endurance tests successfully at the following locations: security control center building, generator building, pump plant building, Adit 4, cable tunnel, powerhouse, transformers deck door's carders, pump plant gate, perimeter gate, garage vehicle gate, roadway barrier (K12), Dikes 4, 5, and 6, Morman Island, entry control point, west pipeline and gate control.



Folsom Dam and Powerplant Site Security System Civil Maintenance Building  
Contractor's trailer and the lay down areas is clear and clean



**KBAO**





There were no active construction projects underway for the Klamath Basin Area Office in November 2012.



# LBAO





There were no active construction projects underway for the Lahontan Basin Area Office in November 2012.



# NCAO



Contract No. R10PC20744

Specification No. 20-C0712

J.F. Carr Power Plant, Generator G1 and G2 Rewinds – Trinity River Division – Central Valley  
Project California

National Electric Coil, Inc., Columbus, OH

Work Performed	November	0%
	Time Elapsed	100%
	Work Completed	98.0%
Contractor Earnings	November	\$0
	Previous	\$14,918,516.31
	Total to Date	\$14,918,516.31

Area Office Project Management

Program Manager: John Dotter, NC-261

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

No invoices were received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 0

Worked Performed:

The contractor did not perform any work this period. The contractor completed all base contract site work in September, and has scheduled site work under Modification 7 for November and December 2012. That will complete all contract site work.

Contract No. R10PC20102

Specification No. 20-C0755

Spring Creek Powerplant Generators G1 and G2 Rewinds – Trinity River Division – Central Valley Project, California

Andritz Hydro Corp., Charlotte, NC

Work Performed:	November	0%
	Time Elapsed	80.4%
	Work Completed	66.0%
Contractor Earnings:	November	\$0
	Previous	\$7,502,740.65
	Total to Date	\$7,502,740.65

Area Office Project Management

Project Manager: Joe Ascoli, NC-650

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

No invoices were received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 0

Work performed:

No site work was performed this period. Site work will begin again in November 2013.

Contract No. R12PC20044  
Specification No. 20-C0774a  
Station Service Switchgear Replacement – Trinity River Division – Central Valley Project,  
California  
Eaton Corporation, Raleigh, NC

Work Performed:	November	0%
	Time Elapsed	64.4%
	Work Completed	0.4%
Contractor Earnings:	November	\$0
	Previous	\$9,600.59
	Total to Date	\$9,600.59

Area Office Project Management  
Project Manager: Jeff Gifford, NC-221

Office Engineering  
Contract Administrator: Ryan Hennigan, MPCO-211

Notice to Proceed date: April 2, 2012

No invoices were received this period.

Field Engineering  
Construction Manager: Steve Holmes, MPCO-320  
Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 6

Work performed:  
The following work was performed at the Spring Creek Power Plant.

Eaton Corporation: The crew mainly worked on the control panel CSA in the control room, removing switches and wires, and installing new lights, switches, control conductors, and meters. They assisted with buss duct installation, and started commissioning.

A&M Electric: Workers performed the following work:

- Installation of the temporary transformer, switchboard, and conductors to the individual panels
- Demolishing old switchgear and buss ducting
- Removed old conductors from conduits and cable trays
- Installed new switchgear and conductors to the six main panels and the switchgear
- Modified the buss duct

Cal Inc: Workers removed asbestos wire from Control Panel CSA, and demolished lead paint coated buss duct. They transported all removed hazardous material from the site.



Station Service Switchgear Replacement  
Pulling new conductors into switchgear trough



Contract No. R10PC20025

Specification No. None

Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta

Division – Central Valley Project, California

Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	November	0%
	Time Elapsed	39.5%
	Work Completed	88.4%
Contractor Earnings:	November	\$0
	Previous	\$626,095.31
	Total to Date	\$626,095.31

Area Office Project Management

Project Manager: Hank Harrington, NC-210

Office Engineering

Contract Administrator: Jacquelyn Olds, MPCO-202

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Daniel Pavone, MPCO-333

Number of Contract Employees: 0

Work performed:

The contractor's current activity consists of maintaining vegetation it planted in 2010.

Contract No. R11PC20235

Specification No. None

Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation –  
Sacramento Canal Units – Sacramento River Division – Central Valley Project, California  
Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	November	2.3%
	Time Elapsed	10.6%
	Work Completed	64.4%
Contractor Earnings:	November	\$109,378.68
	Previous	\$2,924,666.72
	Total to Date	\$3,034,045.40

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Jacquelyn Olds, MPCO-202

Invoice 5 was received this period and forwarded to the Denver finance office for processing. It was not for work done this period but for work done through September 24, 2012.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Daniel Pavone, MPCO-333

Number of Contract Employees: 18

Work performed:

During this period the Tehama Environmental Solutions, Inc. crew collected and planted at the willow scrub areas. The crew also planted the blackberry, walnuts, sycamore, cottonwood, rose, elderberry, and grape at the mixed riparian forest at the southern island and northern island. The crew hauled some of the excavated and processed material off site. The crew removed the temporary gravel berm from the fish channel.

Subcontractor Delta Bluegrass's crew installed approximately 4,200 square feet of sod grass at the emergent marsh area near the lower inlet channel.

Modification #2

Subcontractor Meyers' crew worked on the vegetation removal at the southern island, the crew used heavy equipment to remove the vegetation and the dump trucks to haul off the vegetation to a disposal site. By the end of the operation, the crew re-graded the area to final elevation. TES crew worked on the vegetation removal at the southern island then raked the small pieces along the removal area in preparation for the hydro-seeding operation.

# SCCAO



Contract No. R10PC20R32

Specification No. 20-C0749

Fish Screen Structure Phase 3, Contra Costa Canal – Central Valley Project, California

Flatiron West, Inc., Oakley, CA

Work Performed:	November	0.6%
	Time Elapsed	100%
	Work Completed	100%

Contractor Earnings:	November	\$90,286.00
	Previous	\$13,935,225.66
	Total to Date	\$14,025,511.66

Area Office Project Management

Project Manager: John Dealy, TO-406

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

No invoices were received this period. Project completed on November 9, 2012 and transferred from construction to O&M status.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Henry Garcia, MPCO-310

Number of Contract Employees: 2

Work performed:

Subcontractor Transco successfully completed 30 day performance test.

Contract No. R10PC80R23

Specification No. 20-C0761

Delta-Mendota Canal–California Aqueduct Intertie – Central Valley Project – California  
Shimmick Construction Company, Inc., Tracy, CA

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	99.2%
Contractor Earnings:	November	\$0
	Previous	\$15,194,493.71
	Total to Date	\$15,194,493.71

Area Office Project Management

Project Manager: Erika Kegel, MP-730

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Chris Van Deusen, MPCO-345

Number of Contract Employees: 2

Work performed:

All site work except for punch list items was completed in May 2012.

This period the following warranty work was performed.

Subcontractors Superior Fire and Sabah International ran a fan test on the control room to complete the testing submittal requirement.

Subcontractor Virginia Transformer inspected the transformer leak, repaired it, and replaced the temperature gage.

Suppliers delivered the remainder of the spare parts.

Eaton Electric performed the 50/51 relay programming.

Contract No. R11PC20185

Specification No. 20-C0778

Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Central Valley Project, California

Contra Costa Electric Corp., Martinez, CA

Work Performed:	November	2.4%
	Time Elapsed	31.5%
	Work Completed	10.4%
Contractor Earnings:	November	\$281,820.00
	Previous	\$925,459.88
	Total to Date	\$1,207,279.88

Area Office Project Management

Project Manager: Warren Feng, TO-438

Office Engineering

Contract Administrator: Amber Pierce, MPCO-205

This is a design/build contract.

Invoice 4 was received this period and forwarded to the Denver finance office for processing.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: David Derk, MPCO-334

Number of Contract Employees: 0

Work performed:

No site work was performed because the contractor has not yet mobilized to the site. The contractor is scheduled to begin site work in February 2013.





# Regional



Contract No. R10PC20005

Specification No. 20-C0717

North Fork Screens and Ladders – Battle Creek Salmon and Steelhead Restoration Project,  
California

Syblon Reid Contractors, Folsom, CA

Work Performed:	November	3.3%
	Time Elapsed	100%
	Work Completed	97.4%

Contractor Earnings:	November	\$0
	Previous	\$12,333,348.93
	Total to Date	\$12,333,348.93

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

No invoices were received this period.

The remaining work for the contractor to perform is to gain approval of a few final submittals including as-built drawings.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contract Employees: 0

Work performed:

The contractor completed all contract site work in December 2011, and demobilized its field office. However substantial completion will not be issued until as-built drawings are approved.

Contract No. R10PC20R42

Specification No. 20-C0746

Hydropower Facility Modifications - Stage 1 – Battle Creek Salmon and Steelhead Restoration Project, California

RTA Construction/Ray Toney JV, Redding, CA

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	75.6%
Contractor Earnings:	November	\$0
	Previous	\$6,334,375.82
	Total to Date	\$6,334,375.82

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contract Employees: 16

Work performed:

The contractor completed all site work on November 16, 2012, the contract completion due date.

Modification 11: The contractor completed Modification 11 work including installing permanent Stormwater Pollution Prevention Plan (SWPPP) Best Management Practices (BMPs).

Modification 12: M&J Electric terminated conductors into Distribution Panels DP-2 and DP-3.

Inskip Powerhouse Access Road: The contractor finished repairs and replacement of the access road to the powerhouse. The repairs and replacement was required due to damage caused by construction activities.

Hydroseeding: McEntire Landscaping completed hydroseeding the entire site.

Demobilization/Housekeeping: The contractor and subcontractors dismantled the Komatsu 1100 Excavator and demobilized from the site. The contractor also performed housekeeping and demobilizing of miscellaneous materials, office trailer, tools, equipment and temporary SWPPP BMPs.

‘A’ Road: The contractor finished placing, grading, and compacting Class 2 aggregate base rock for the road and the fenced area at the upper jump basin.

Plateau Road Entrance: Eagle Paving placed and compacted asphalt for the entrance.

Purchase Order No. R10PX20R54

Specification No. 20-C0750

Drought Relief, Well Enhancements – ARRA Project No. 28.000 – Central Valley Project Don  
Don Pedro Pump, LLC–Turlock, CA

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	86.5%

Contractor Earnings:	November	\$0
	Previous	\$1,084,249.60
	Total to Date	\$1,084,249.60

Area Office Project Management

Project Manager: Kevin Clancy, MP-410

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

Field Engineering

Construction Manager: John Nelson, MPCO-328

Construction Representative: John Nelson, MPCO-328

Number of Contract Employees: 0

Work performed:

No work was performed as the contractor is waiting for Pacific Gas and Electric to provide electrical power.

Contract No. R10PC20R80

Specification No. 20-C0759

Drought Relief – Construction of New Wells – ARRA Project No. 28.002 – California

Layne Christensen Company, Fontana, CA

Work Performed:	November	0%
	Time Elapsed	100%
	Work Completed	87.5

Contractor Earnings:	November	\$0
	Previous	\$13,619,671.88
	Total to Date	\$13,619,671.88

Area Office Project Management

Project Manager: Kevin Clancy, MP-410

Office Engineering

Contract Administrator: John Zimmerman, MPCO-232

No invoices were received this period.

Modification 9 was executed this period. It resulted in a decrease in contract price of \$640,577.44 and extended the contract completion date from October 31, 2012, to December 31, 2012.

Field Engineering

Construction Manager: John E. Nelson, MPCO-328

Construction Representative: John E. Nelson, MPCO-328

Number of Contract Employees: 0

Work performed:

No site work was performed this period. The contractor has scheduled all remaining work to be completed in December 2012.



Drought Relief – Construction of New Wells  
New lubrication oil drip guard controls of Well P-X-01.  
Green light indicates unit is functional



# Contracts in Warranty Status



R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power

There was no Office Engineering Administrative activity this period.

5-year warranty for K1A extends to January 30, 2016, and that for K2A extends to January 4, 2017.

R10PC20128 No. 20-C0706 New Melones Power Plant Excitation System Replacement

MPCO sent the contractor the Release of Claims this period.

1-year warranty extends to May 24, 2013.

R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors

There was no Office Engineering Administrative activity this period.

3-year warranty extends to August 2015.

R10PC20R09 20-C0740 Red Bluff Pumping Plant and Fish Screen, Landfill Excavation and Canal, Siphon and Access Bridge

There was no Office Engineering Administrative activity this period.

1-year warranty extends to December 21, 2012.

R10PC20R39 20-C0744 Volta Wasteway Refuge Level 2 Diversification Phase I Project – ARRA Project No. 28.129

There was no Office Engineering Administrative activity this period.

1-year warranty extends to February 9, 2013.

R10PX20R45 No. 20-C0750 Drought Relief, Well Enhancements

There was no Office Engineering Administrative activity this period.

1-year warranty for Tulare Irrigation District Well 1.16 extends to May 13, 2013. The 1-year warranties for all other wells have expired.

R10PC20R24 20-C0751 Folsom Dam, Safety of Dams Modifications, Spillway Piers and Gates

There was no Office Engineering Administrative activity this period.

1-year warranty extends to December 12, 2012.

R10PC20R33 20-C0752 Red Bluff Pumping Plant and Fish Screen

Invoice 30 was received and forwarded to Denver for processing.

1-year warranty extends to September 26, 2013.

R10PC20197 20-C0768 Control, Upgrade and Modernization of the Gantry and Bridge Cranes at the Folsom Dam and Powerplant

There was no Office Engineering Administrative activity this period.

2-year warranty extends to September 7, 2013.

R10PC20196 20-C0769 Control Upgrade and Modernization of the Gantry Crane at Nimbus Powerplant

There was no Office Engineering Administrative activity this period.

2-year warranty extends to June 13, 2013.

R11PC20155 No.20-C0776a Delta Cross Channel Gate Control and Lighting Improvements

Closeout submittals were dealt with this period.

1-year warranty extends to April 24, 2013.

R12PC20055 20-C0776b Delta Cross Channel Gate Hoist Wire Rope Replacement

There was no Office Engineering Administrative activity this period.

1-year warranty extends to May 11, 2013.

R11PC20158 20-C0777 Stampede Powerplant and Switchyard Recoatings

There was no Office Engineering Administrative activity this period.

1-year warranty extends to August 12, 2013.

R11PC20124 20-C0780 Coleman National Fish Hatchery Barrier Weir Site Modifications

There was no Office Engineering Administrative activity this period.

1-year warranty extends to September 28, 2013.

R12PC20193 20-C0791 Shasta Dam Traffic Circle Pavement Rehabilitation

There was no Office Engineering Administrative activity this period.

1-year warranty extends to August 4, 2013.

11/30/2012

U.S. Bureau of Reclamation  
SUMMARY OF FIELD AND LABORATORY TESTS OF COMPACTED FILL  
CONTROLLED BY THE RELATIVE DENSITY/RELATIVE COMPACTION METHOD

Page 1

PROJECT: Central Valley  
FEATURE: MIAD Key-Block  
SPECIFICATION NO: 20-C0754  
FILL NAME: 1 - Key Block

SPECIFICATION REQUIREMENTS:  
Min Relative Compaction: 95.00 %  
Max Relative Compaction: 95.00 %

PERIOD OF REPORT: 11/01/2012 - 11/30/2012  
TOTAL MATERIAL PLACED:  
UNITS PER ACCEPTED TEST:

TEST NUMBER				LOCATION			FIELD DENSITY TESTS						INDEX TESTS				GRADATION									
M O N T H Y T R E S W	S U B D I B Y T R E S W	N S T A T I O N	B Y T R E S W	STATION	OFF SET	ELEV	METH OF COMP	USBR TEST METH	WET DEN TOT MAT (PCF)	MOIS TOT MAT (%)	SPEC GRAV		CONTROL FRACTION		DEG OF SAT (%)	MAX INDEX DEN (PCF)	MIN INDEX DEN (PCF)	REL DEN (%)	REL COMP (%)	+3" (%)	GRV (%)	SND (%)	FIN (%)	VISUAL SOIL CLASS	OTHER TESTS	REMARKS
											+3	-3	DRY DEN (PCF)	MOIS CONT (%)												
11-27-A-01-R-A*				4	Cell F	344	VR	7205	148.6	4.6	2.73	2.71	138.3	4.6	54	142.2	0.0	100.0	97.3	17	63	21	6	GP	N	24'NOS 52'WOE
ACCEPTED TESTS THIS PERIOD: 1								AVG.	148.6	4.6	2.73	2.71	138.3	4.6	54	142.2	0.0	100.0	97.3	17	63	21	6			

11/30/2012

U.S. Bureau of Reclamation  
 STATISTICAL SUMMARY OF FIELD AND LABORATORY TESTS OF COMPACTED FILL  
 CONTROLLED BY THE RELATIVE DENSITY/RELATIVE COMPACTION METHOD

Page 2

PROJECT: Central Valley  
 FEATURE: MIAD Key-Block  
 SPECIFICATION NO: 20-C0754  
 FILL NAME: 1 - Key Block

SPECIFICATION REQUIREMENTS:  
 Min Relative Compaction: 95.00 %  
 Max Relative Compaction: 95.00 %

PERIOD OF REPORT: 11/01/2012 - 11/30/2012  
 TOTAL MATERIAL PLACED:  
 UNITS PER ACCEPTED TEST:

	This Period	To Date
No. of Tests Taken	1	10
No. of Tests Accepted	1	10
No. of Tests Rejected	0	0
No. of Rejected Tests not Re-Checked	0	0
Average Percent +3-Inch Material	17.0	3.4
Average Percent Gravel	63.0	58.7
Average Percent Sand	21.0	31.8
Average Percent Fines	6.0	8.0
Average Wet Density Total Material (PCF)	148.6	152.1
Average Moisture Content Control Fraction (%)	4.6	4.7
Average Dry Density Control Fraction (PCF)	138.3	146.5
Average Minimum Dry Density (PCF)	0.0	0.0
Average Maximum Dry Density (PCF)	142.2	143.5
Average Percent Relative Density (PCF)	100.0	100.0
Average Percent Relative Compaction (PCF)	97.3	102.1
Percent of Accepted RC Tests Less Than 95.00	0.0	0.0
Percent of Accepted RC Tests Greater Than 95.0	100.0	100.0
Tests Accepted Outside of Specification Limits	1	10
Maximum RC of 95.0	1	10

11/30/2012

U.S. Bureau of Reclamation  
Concrete Construction Data

Page 1

Concrete Class: Lean Concrete Fill  
Report of Mixes Used From 10/25/2012 to 11/30/2012Mix Design Number: 1529207  
Specification Number: 20-C0754  
Project: MIAD Key-Block  
Feature: Lean Concrete

Date Time	y^3 of Conc	Percent Of Coarse Aggregate in each size						Yield Quantities per Cubic Yard										Cem Eff	T E M P	Fresh Concrete Tests					Compressive Strength Of Individual Specimens (psi)					
		Sand	CA1	CA2	CA3	CA4	Pounds					Oz					Slump (ins)			UW (pcf)	W/ C+P	Air		3 Day	7 Day	28 Day	90 Day	180 Day	1 Year	
							Water	Cem	Foz	Sand	C.A.	AD#3	AEA	WRA	AD#4	AD#5						Grav Meth	Press Meter							
10/25/2012																														
08:13	887.50	70.6	100.0	0.0	0.0	0.0	469	399	107	1990	830	0	0.0	0.0	0.0	0.0	3.9	67	5.00	140.6	0.93	-0.1	1.5			940	1590	#####		
																										920	1540	#####		
10:16	887.50	70.6	100.0	0.0	0.0	0.0	475	405	103	2008	836	0	0.0	0.0	0.0	0.0	3.9	69	5.50	141.7	0.94	-1.0	1.0			920	1530	#####		
																										920	1610	#####		
13:07	887.50	70.5	100.0	0.0	0.0	0.0	472	406	103	2008	842	0	0.0	0.0	0.0	0.0	3.4	72	7.00	141.9	0.93	-1.0	1.0			920	1370	#####		
																										910	1360	#####		
16:21	887.50	70.5	100.0	0.0	0.0	0.0	472	402	101	1992	832	0	0.0	0.0	0.0	0.0	3.7	72	6.50	140.7	0.94	-0.3	1.5			840	1450	#####		
																										850	1530	#####		
11/02/2012																														
08:30	700.00	70.4	100.0	0.0	0.0	0.0	476	405	105	1998	839	0	0.0	0.0	0.0	0.0	3.8	68	6.75	141.6	0.93	-0.9	1.3			1010	1510	#####		
																										1010	1570	#####		
11:09	700.00	70.4	100.0	0.0	0.0	0.0	474	405	106	1996	840	0	0.0	0.0	0.0	0.0	3.8	73	5.75	141.5	0.93	-0.9	1.2			920	1550	#####		
																										970	1520	#####		
12:56	700.00	70.4	100.0	0.0	0.0	0.0	474	405	102	2001	840	0	0.0	0.0	0.0	0.0	4.0	75	5.75	141.6	0.93	-0.9	1.3			1000	1600	#####		
																										1010	1630	#####		
15:08	700.00	70.5	100.0	0.0	0.0	0.0	474	408	101	2007	841	0	0.0	0.0	0.0	0.0	3.9	73	5.75	141.9	0.93	-1.1	1.5			1010	1620	#####		
																										1000	1540	#####		
11/06/2012																														
08:06	662.50	84.8	100.0	0.0	0.0	0.0	465	397	97	2361	425	0	0.0	0.0	0.0	0.0	69		6.00	138.7	0.94	1.2	0.7			900	#####	#####		
																										940	#####	#####		
11:11	662.50	71.1	100.0	0.0	0.0	0.0	478	404	98	2006	816	0	0.0	0.0	0.0	0.0	71		5.00	140.8	0.95	-0.5	0.7			1000	#####	#####		
																										990	#####	#####		
13:16	662.50	71.1	100.0	0.0	0.0	0.0	482	410	104	2023	822	0	0.0	0.0	0.0	0.0	74		5.50	142.3	0.94	-1.6	1.8			1010	#####	#####		
																										1020	#####	#####		
14:28	662.50	71.2	100.0	0.0	0.0	0.0	472	396	98	1980	801	0	0.0	0.0	0.0	0.0	74		5.50	138.8	0.96	0.8	0.7			1010	#####	#####		
																										990	#####	#####		
11/10/2012																														
07:59	617.50	68.7	100.0	0.0	0.0	0.0	473	403	104	1966	894	0	0.0	0.0	0.0	0.0	64		6.25	142.2	0.93	-1.1	0.3			930	#####	#####		
																										950	#####	#####		
10:47	617.50	69.1	100.0	0.0	0.0	0.0	471	401	104	1943	870	0	0.0	0.0	0.0	0.0	69		6.50	140.3	0.93	0.0	0.3			1090	#####	#####		
																										1050	#####	#####		
12:57	617.50	69.0	100.0	0.0	0.0	0.0	475	405	106	1958	879	0	0.0	0.0	0.0	0.0	71		6.00	141.6	0.93	-0.9	1.2			1070	#####	#####		
																										1010	#####	#####		
14:49	617.50	69.1	100.0	0.0	0.0	0.0	471	402	102	1954	875	0	0.0	0.0	0.0	0.0	68		6.50	140.9	0.93	-0.3	0.8			970	#####	#####	#####	
																										980	#####	#####	#####	
11/14/2012																														
07:05	687.50	71.0	100.0	0.0	0.0	0.0	473	404	103	2018	825	0	0.0	0.0	0.0	0.0	60		6.00	141.6	0.93	-0.7	0.5			970	#####	#####		
																										930	#####	#####		
09:52	687.50	70.9	100.0	0.0	0.0	0.0	474	404	103	2020	830	0	0.0	0.0	0.0	0.0	67		7.00	141.9	0.93	-1.0	0.4			930	#####	#####		
																										830	#####	#####		
12:25	687.50	70.9	100.0	0.0	0.0	0.0	476	406	103	2019	827	0	0.0	0.0	0.0	0.0	68		5.00	141.9	0.94	-1.1	0.5			980	#####	#####		
																										960	#####	#####		
14:28	687.50	70.9	100.0	0.0	0.0	0.0	475	405	102	2012	824	0	0.0	0.0	0.0	0.0	73		5.50	141.4	0.94	-0.8	0.5			940	#####	#####	#####	
																										940	#####	#####	#####	

11/15/2012  
 11:58 600.00 69.7 100.0 0.0 0.0 0.0 471 402 101 1964 853 0 0.0 0.0 0.0 0.0 68 6.50 140.4 0.94 0.0 0.5 870 #####  
 15:04 600.00 69.7 100.0 0.0 0.0 0.0 469 400 102 1959 850 0 0.0 0.0 0.0 0.0 70 6.75 140.0 0.93 0.3 0.4 890 #####  
 800 #####  
 800 #####

11/27/2012  
 07:22 595.00 69.5 100.0 0.0 0.0 0.0 473 404 103 1975 866 0 0.0 0.0 0.0 0.0 62 6.50 141.6 0.93 -0.7 0.5 #####  
 08:45 595.00 69.5 100.0 0.0 0.0 0.0 473 403 101 1968 862 0 0.0 0.0 0.0 0.0 59 6.00 141.0 0.94 -0.4 0.5 #####  
 10:33 595.00 69.5 100.0 0.0 0.0 0.0 474 404 102 1970 863 0 0.0 0.0 0.0 0.0 63 7.00 141.2 0.94 -0.6 0.5 #####  
 12:41 595.00 69.7 100.0 0.0 0.0 0.0 473 402 103 1981 863 0 0.0 0.0 0.0 0.0 63 6.75 141.6 0.94 -0.7 0.5 #####  
 #####

Design	45.0	100.0	0.0	0.0	0.0	475	399	101	1257	1542	0	0.0	0.0	0.0	0.0	8.00	139.8	0.95	0.4	0.4	1000			
AVG.	70.7	100.0	0.0	0.0	0.0	473	403	102	2003	829	0	0.0	0.0	0.0	0.0	3.8	69	6.09	141.1	0.94	-0.6	0.8	952	1533
S.D.	2.9	0.0	0.0	0.0	0.0	3	3	2	77	85	0	0.0	0.0	0.0	0.0	0.2	4	0.63	0.9	0.01	0.6	0.4	66	80
C.O.V	4.2	0.0	0.0	0.0	0.0	0.7	0.8	2.3	3.8	10.3	0.0	0.0	0.0	0.0	0.0	5.1	6.5	10.4	0.7	0.7	**.*	53.4	7.0	5.2

Bureau.....: Required average strength = 1112 psi at 28 days. Based on 90% exceeding the design strength of 1000 psi & C.O.V. (n=62) = 7.8  
 ACI.....: Required average strength = 1154 psi at 28 days (n=62)  
 CURE METHOD...: Water Tank with an Average Cure Temperature of 59 - 76 (F)

##### = Specimen not broken as of report date.



U.S. Bureau of Reclamation  
Aggregate Gradation Summary

Page 1

From 2/16/2012 to 11/30/2012

Specification : 20-C0754  
Mix Number : 1534982  
Project : MIAD Key-Block  
Feature : MIAD Key-Block Lean Concrete

Nominal Size : 1" (ASTM)

Combined Aggregate Gradations for Lean Concrete

Date	Percent Passing Screen Sizes in Inches or Sieve Size Shown					Moist %	Spec Grav	Absorp
	1 1/2"	1"	1/2"	#4	#8			
Spec Max %		100.0		50.0		10		
Spec Min %		100.0		0.0		0		
02/16/2012D		100.0		45.9		8.1	N/A	1.00
02/23/2012D		100.0		43.5		7.7	3.15	1.00
03/02/2012B		100.0		42.9		6.6	5.5	1.00
03/05/2012D		100.0		47.2		7.9	N/A	1.00
03/09/2012B		100.0		48.3		7.8	5.5	1.00
03/21/2012B		100.0		46.6		7.9	5.0	1.00
06/28/2012E		100.0		50.8		9.5	N/A	1.00
07/10/2012E		100.0		46.4		8.5	N/A	1.00
07/12/2012A		100.0		44.8		8.3	N/A	1.00
07/17/2012E		100.0		43.3		8.1	N/A	1.00
07/19/2012A		100.0		45.2		8.3	N/A	1.00
07/24/2012E		100.0		47.7		9.2	N/A	1.00
07/26/2012A		100.0		44.2		7.9	N/A	1.00
07/31/2012A		100.0		44.3		8.1	N/A	1.00
10/25/2012F		100.0		46.4		7.9	N/A	1.00
11/02/2012F		100.0		46.3		8.0	N/A	1.00
11/06/2012C		100.0		47.7		8.8	N/A	1.00
11/10/2012F		100.0		43.7		8.1	N/A	1.00
11/14/2012C		100.0		47.3		8.3	N/A	1.00
11/15/2012F		100.0		45.1		8.4	N/A	1.00
11/27/2012C		100.0		44.7		8.3	N/A	1.00
Average		100.0		45.8		8.2	3.80	1.00