

RECLAMATION

Managing Water in the West

MP CONSTRUCTION OFFICE

Willows, California

Construction Progress Report – L29

February 2013



Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement
U1 rotor frame with the rotor poles installed

"Doing It Right from the Start"



U.S. Department of the Interior
Bureau of Reclamation
Mid-Pacific Region

CONSTRUCTION PROGRESS REPORT (L-29)
MP CONSTRUCTION OFFICE
MID-PACIFIC REGION
November 2012

CONTENTS

	PAGE
LOCATION MAP.....	i
STAFFING.....	ii
GLOSSARY OF TERMS.....	iii


<u>CONTRACT/SPECS OR P.O. NO., CONTRACTOR, AND CONTRACT NAME</u>	PAGE	MAP
	<u>NO.</u>	<u>NO.</u>
CCAO	1	
R10PC20R15 20-C0649A Abide International, Inc. Fixed Wheel Gate Rehabilitation – American River Division – Folsom Unit – Central Valley Project, California	3	1
R10PC20019 20-C0689 Andritz Hydro Corp. Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement – American River Division – Folsom Unit – Central Valley Project, California	4	1
R10PC20767 20-C0703 Voith Siemens Hydro Power Generation, Inc. Folsom Power Plant U1, U2, and U3 Replacement Runners – American River Division – Folsom Unit – Central Valley Project, California	6	1
R09PC20171 20-C0720 Perryman Mechanical, Inc. Nimbus Powerplant HVAC System Modification – American River Division – Folsom Unit, Central Valley Project, California	7	2
R10PC20114 20-C0754 Shimmick Construction Co., Inc. Folsom Dam – Safety of Dams Modification – MIAD Key-Block – American River Division, Folsom Unit - Central Valley Project, California	8	1
R10PC20R57 20-C0760 Building Solutions, Inc. Folsom Dam Civil Maintenance Building – American River Division – Folsom Unit – Central Valley Project, California	9	1
R12PC20104 20-C0792 Anderson-Burton Construction Northfork Pipeline Repair Folsom Pumping Plant – American River Division – Folsom Unit – Central Valley Project, California	10	1
R10PC20859 None Trofholz Technologies, Inc. Folsom Dam and Powerplant Site Security System – American River Division – Folsom Unit – Central Valley Project, California	11	1
KBAO	13	
LBAO	17	

NCAO	21
R10PC20744 20-C0712 National Electric Coil, Inc. J.F. Carr Power Plant, Generator G1 and G2 Rewinds – Trinity River Division – Central Valley Project California	23 3
R10PC20102 20-C0755 Andritz Hydro Corp. Spring Creek Powerplant Generators G1 and G2 Rewinds – Trinity River Division – Central Valley Project, California	24 3
R12PC20044 20-C0774a Eaton Corp. Station Service Switchgear Replacement – Trinity River Division – Central Valley Project, California	25 3, 4
R12PC20053 20-C0789 Ray-Mac Mechanical, Inc. Shasta Powerplant Control and Computer Room HVAC Replacement – Shasta Division – Central Valley Project, California	27 4
R10PC20025 None Tehama Environmental Solutions, Inc. Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta Division – Central Valley Project, California	28 5
R11PC20235 None Tehama Environmental Solutions, Inc. Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation – Sacramento Canal Units – Sacramento River Division – Central Valley Project, California	29 6
SCCAO	31
R10PC80R23 20-C0761 Shimmick Construction Co., Inc. Delta-Mendota Canal–California Aqueduct Intertie – Central Valley Project – California	33 7
R11PC20185 20-C0778 Contra Costa Electric Corp. Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Central Valley Project, California	34 8
R11PC20062 20-C0785 Monterey Mechanical Co. Tracy Fish Collection Facility – Trash Rake Monorail Extension – Delta Division Central Valley Project, California	35 8
R11PC20107 20-C0788 Slayden Construction Group, Inc. San Louis Demonstration Treatment Plant – San Luis Unit Drainage – West Stanislaus Division – San Louis Unit – Central Valley Project, California	37 9
Regional	39
R10PC20005 20-C0717 Syblon Reid Contractors North Fork Screens and Ladders – Battle Creek Salmon and Steelhead Restoration Project, California	41

R10PC20R42	20-C0746	RTA Construction/Ray Toney JV	42
Hydropower Facility Modifications-Stage 1 – ARRA Project No. 14.000 - Battle Creek Salmon and Steelhead Restoration Project, California			
R10PC20R80	20-C0759	Layne Christensen Co.	44
Drought Relief–Construction of New Wells – ARRA Project No. 28.002–California			
R13PC20005	20-C0799	Contractor’s Services Group, Inc.	45
Baldwin Creek Fish Barrier – Battle Creek Salmon and Steelhead Restoration Project, California			
Contracts in Warranty Status			47
R09PC20R03	20-C0677		49
Transformer K1A and K2A Replacements, Folsom Powerplant			
R10PC20128	20-C0706		49
New Melones Power Plant Excitation System Replacement			
R10PC20R11	20-C0730		49
Red Bluff Pumping Plant and Fish Screen, Pumps and Motors			
R10PC20R32	20-C0749		49
Fish Screen Structure Phase 3, Contra Costa Canal			
R10PX20R45	20-C0750		49
Drought Relief, Well Enhancements			
R10PX20R54	20-C0750		49
Drought Relief, Well Enhancements			
R10PC20R33	20-C0752		49
Red Bluff Pumping Plant and Fish Screen			
R10PC20197	20-C0768		49
Control, Upgrade and Modernization of the Gantry and Bridge Cranes at the Folsom Dam and Powerplant			
R10PC20196	20-C0769		49
Control Upgrade and Modernization of the Gantry Crane at Nimbus Powerplant			
R11PC20155	20-C0776a		49
Delta Cross Channel Gate Control and Lighting Improvements			
R12PC20055	20-C0776b		49
Delta Cross Channel Gate Hoist Wire Rope Replacement			
R12PC20158	20-C0777		50
Stampede Powerplant and Switchyard Recoatings			
R11PC20124	20-C0780		50
Coleman National Fish Hatchery Barrier Weir Site Modifications			

Mid-Pacific Region

RECLAMATION
Managing Water in the West



STAFFING – MID PACIFIC CONSTRUCTION OFFICE

The Mid Pacific Construction Office had 60 construction and administrative employees at the close of this month as follows:

Construction Engineer's Office	2
Preaward & Project Management Group	3
Administrative Management	10
Division of Field Engineering	26
Division of Office Engineering	11
Materials Lab Branch	8

GLOSSARY OF ACRONYMS AND ABBREVIATIONS

MEANING

ARRA	American Recovery and Reinvestment Act
CCAO	Central California Area Office
CVP	Central Valley Project
KBAO	Klamath Basin Area Office
LBAO	Lahontan Basin Area Office
MP	Mid Pacific Regional Office
MPCO	Mid-Pacific Construction Office
NCAO	Northern California Area Office
SCCAO	South Central California Area Office
TO	Tracy Office

CCAO

Contract No. R10PC20R15

Specification No. 20-C0649A

Fixed Wheel Gate Rehabilitation – American River Division – Folsom Unit - Central Valley

Project, California

Abide International, Inc., Sonoma, CA

Work Performed:	February	0%
	Time Elapsed	86.9%
	Work Completed	47.3%
Contractor Earnings:	February	\$0
	Previous	\$3,879,120.55
	Total to Date	\$3,879,120.55

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Invoice 6 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but for work done through December 31, 2012.

Reclamation is preparing Modification 5 to speed up the rate at which the gate is lowered.

Reclamation is preparing Modification 6 to correct the differing site condition described below.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Gustavo Aguilera, MPCO-337

Number of Contract Employees: 6

Work performed:

Folsom Fixed Wheel Gate Rehabilitation:

The contractor with subcontractors began replacing the gate wheels in the yard from Gate 2 but stopped this work when it discovered the existing wheels are ½-inch smaller in diameter than what the contract states. The contractor sent in a notice of differing site conditions. Reclamation is preparing Modification 6 to correct this.

Contract No. R10PC20019

Specification No. 20-C0689

Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement –

American River Division – Folsom Unit – Central Valley Project, California

Andritz Hydro Corp, Charlotte, NCFolsom Fixed Wheel Gate Rehabilitation

Work Performed:	February	0%
	Time Elapsed	65.2%
	Work Completed	64.9%
Contractor Earnings:	February	\$0
	Previous	\$12,886,399.18
	Total to Date	\$12,886,399.18

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Madelyn Giles, MPCO-210

Invoice 9 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but for work done through December 31, 2012.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314; Sergio Vivar, MPCO-311

Number of Contract Employees: 26

Work performed:

The contractor performed the following tasks:

- Brazed series clips and filled blister pack molds with RTV 664 silicone
- Brazed and insulated both jumper connections and circuit rings
- Installed three test switches and terminated conductors within Unit 1's exciter
- Laid conduit from the power potential transformer and the exciter to the cable trays
- Installed the air gap monitoring system and installed RTD wiring
- Took delivery of, installed and set drive keys for rotor poles
- Assembled Unit 3's equipment platform and finished installing the bracing and framing system



Folsom Power Plant Generators U1, U2, and U3 Rewind and Excitation System Replacement
Rotor frame with the rotor poles installed

Contract No. R10PC20767

Specification No. 20-C0703

Folsom Power Plant U1, U2, and U3 Replacement Runners – American River Division – Folsom Unit – Central Valle-y Project, California

Voith Siemens Hydro Power Generation, Inc., York, PA

Work Performed:	February	0%
	Time Elapsed	82.8%
	Work Completed	73.1%

Contractor Earnings:	February	\$0
	Previous	\$5,400,933.35
	Total to Date	\$5,400,933.35

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Madelyn Giles, MPCO-210

Invoice 25 was received and forwarded the Denver finance office for processing. It was not for work this period, but was for work through December 28, 2012.

Field Engineering

Construction Manager: N/A supply contract

Construction Representative: N/A supply contract

Number of Contract Employees: N/A supply contract

Work performed: N/A supply contract

Contract No. R09PC20171

Specification No. 20-C0720

Nimbus Powerplant HVAC System Modification – American River Division – Folsom Unit,

Central Valley Project, California

Perryman Mechanical, Inc., West Sacramento, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	79.9%
Contractor Earnings:	February	\$0
	Previous	\$428,963.09
	Total to Date	\$428,963.09

Area Office Project Management

Brian Zewe, CC-607A

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

The contractor has only to complete overdue submittals and is expected to complete submittal requirements in the next three to four months.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contract Employees: 0

Work performed:

All site work has been completed and the substantially complete date was December 17, 2010.

Contract No. R10PC20114

Specification No. 20-C0754

Folsom Dam – Safety of Dams Modification – MIAD Key-Block – American River Division,

Folsom Unit, Central Valley Project, California.

Shimmick Construction Co., Inc., Sacramento, CA

Work Performed:	February	0.9%
	Time Elapsed	100%
	Work Completed	94.7%
Contractor Earnings:	February	\$390,556.83
	Previous	\$42,657,978.69
	Total to Date	\$43,048,535.52

Area Office Project Management

Project Manager: Larry Hobbs, CC-106

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Invoice 30 was received and forwarded to the Denver finance office for processing.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Howard Diedrich, MPCO-316; Sean Frische, MPCO-317

Number of Contract Employees: 5

Work Performed:

The contractor performed the following work:

- Removed the remaining 18-inch discharge pipes
- Repaired the pond liner
- Uncapped the dewatering wells and filled them with pea-gravel
- Stabilized and reseeded the overlay test pad section

Reclamation personnel and the contractor performed the final Storm Water Pollution Prevention Plan walk-through on February 20. A few issues were discovered and the contractor corrected them by February 22.

The contractor completed final site restoration and seeding and demobilized from the site.

Contract No. R10PC20R57

Specification No. 20-C0760

Folsom Dam Civil Maintenance Building – American River Division – Folsom Unit - Central Valley Project, California

Building Solutions Inc., Reno, NV

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	98.0%

Contractor Earnings:	February	\$0
	Previous	\$6,633, 417.91
	Total to Date	\$6,633, 417.91

Area Office Project Management

Project Manager: Ed Roza, CC-608

Office Engineering

Contract Administrator: John Zimmerman, MPCO-230

Invoice 24 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but was for work done through December 31, 2012.

Office Engineering is dealing with completion of final submittals. Requests for Equitable Adjustment 4, 6, and 7, and liquidated damages were resolved this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Michael E. Manlick, MPCO-313

Number of contract employees: 2

Work Performed:

Punch list items, including leak repair, were performed this period.

Contract No. R12PC20104

Specification No. 20-C0792

Northfork Pipeline Repair Folsom Pumping Plant – American River Division, Folsom Unit,
Central Valley Project, California.

Anderson-Burton Construction, Inc., Arroyo Grande, CA

Work Performed:	February	0%
	Time Elapsed	62.7%
	Work Completed	0%
Contractor Earnings:	February	\$0
	Previous	\$0
	Total to Date	\$0

Area Office Project Management

Project Manager: Jesse Castro, CC-607

Office Engineering

Contract Administrator: Madelyn Giles, MPCO-210

No invoices were received this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Todd Dooley, MPCO-314

Number of Contract Employees: 10

Work Performed:

Anderson-Burton set up a portable office, a fenced construction compound, and storage bins. Carpenters began building timber supports pipe sections adjacent to cutting locations.

JM Environmental tested stripping compounds to determine the most suitable for removing epoxy and lead-based coatings. The certified environmental crew began stripping exterior paint from expansion joint and manway locations. The three 84-inch fabricated pipe sections containing the 36-inch manway portals were staged.

Contract No. R10PC20859

Specification No. None

Folsom Dam and Powerplant Site Security System – American River Division – Folsom Unit -
Central Valley Project, California

Trofolz Technologies, Inc., Rocklin, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	97.9%

Contractor Earnings:	February	\$0
	Previous	\$6,235,856.94
	Total to Date	\$6,235,856.94

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

No invoices were received this period.

Field Engineering

Construction Manager: Henry Garcia, MPCO-310

Construction Representative: Phil Moseby, MPCO-327

Number of Contract Employees: 0

Work Performed:

All site work was completed in December 2012, and the substantially complete date was December 28, 2012.

KBAO

There were no active construction projects underway for the Klamath Basin Area Office in February 2013.

LBAO

There were no active construction projects underway for the Lahontan Basin Area Office in February 2013.

NCAO

Contract No. R10PC20744

Specification No. 20-C0712

J.F. Carr Power Plant, Generator G1 and G2 Rewinds – Trinity River Division – Central Valley
Project California

National Electric Coil, Inc., Columbus, OH

Work Performed	February	0%
	Time Elapsed	100%
	Work Completed	79.2%

Contractor Earnings	February	\$0
	Previous	\$14,918,516.31
	Total to Date	\$14,918,516.31

Area Office Project Management

Program Manager: John Dotter, NC-261

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

No invoices were received this period.

Office Engineering is dealing with final submittals and modifications.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 0

Worked Performed:

The contractor did not perform any work this period. The contractor completed all base contract site work in September, and site work under Modification 7.

Contract No. R10PC20102

Specification No. 20-C0755

Spring Creek Powerplant Generators G1 and G2 Rewinds – Trinity River Division – Central Valley Project, California

Andritz Hydro Corp., Charlotte, NC

Work Performed:	February	0%
	Time Elapsed	55.3%
	Work Completed	66.8%

Contractor Earnings:	February	\$0
	Previous	\$7,575,741.77
	Total to Date	\$7,575,741.77

Area Office Project Management

Project Manager: Joe Ascoli, NC-650

Office Engineering

Contract Administrator: Kevin Jacobs, MPCO-214

No invoices were received this period.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 0

Work performed:

No site work was performed this period. Site work will begin again in November 2013.

Contract No. R12PC20044
Specification No. 20-C0774a
Station Service Switchgear Replacement – Trinity River Division – Central Valley Project,
California
Eaton Corporation, Raleigh, NC

Work Performed:	February	12.4%
	Time Elapsed	88.3%
	Work Completed	99.1%
Contractor Earnings:	February	\$275,909.11
	Previous	\$1,919,504.30
	Total to Date	\$2,195,413.41

Area Office Project Management
Project Manager: Jeff Gifford, NC-221

Office Engineering
Contract Administrator: Ryan Hennigan, MPCO-211

Notice to Proceed date: April 2, 2012

Invoice 4 was received and forwarded to the Denver finance office for processing.

Field Engineering
Construction Manager: Steve Holmes, MPCO-320
Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 7

Work performed:

All work was at Trinity Power Plant.

The contractor's three employees completed marking and installing all new wires between the new switchgear and control room panel, then tested and commissioned the new switchgear and de-mobilized from the site. A punch list was generated for all three sites.

A&M Electric's four employees completed the landing of all the new feeders in the new switchgear and tested the feeders. After the power was restored through the existing transformers they landed the new feeders in the individual panels and tested the rotation for proper operation of pumps. All panels are operational. The crew then removed all the temporary feeders, transferred the temporary transformer and switchboard trailer to Shasta yard and de-mobilized from the site.

The substantial completion dates for the three powerplants are:

Spring Creek Powerplant - December 5, 2012
Judge Francis Carr Powerplant – January 23, 2013
Trinity Powerplant - February 15, 2013

Contract No. R12PC20053

Specification No. 20-C0789

Shasta Powerplant Control and Computer Room HVAC Replacement – Shasta Division –

Central Valley Project, California

Ray-Mac Mechanical, Inc., Mt. Shasta, CA.

Work Performed:	February	0%
	Time Elapsed	100.0%
	Work Completed	94.3%
Contractor Earnings:	February	\$0
	Previous	\$309,680.00
	Total to Date	\$309,680.00

Area Office Project Management

Project Manager: Bob Gee, NC-230

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

Notice to Proceed date: April 26, 2012

No invoices were received this period.

The contractor has only to complete final submittals.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 0

Work performed:

No site work was performed as the contractor completed all site work in October 2013. The substantially complete date was October 5, 2012.

Contract No. R10PC20025

Specification No. None

Coleman Fish Hatchery Water Intakes Vegetation Replacement and Monitoring – Shasta

Division – Central Valley Project, California

Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	February	0%
	Time Elapsed	45.0%
	Work Completed	88.4%
Contractor Earnings:	February	\$0
	Previous	\$626,095.31
	Total to Date	\$626,095.31

Area Office Project Management

Project Manager: Hank Harrington, NC-210

Office Engineering

Contract Administrator: Jacquelyn Olds, MPCO-202

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Daniel Pavone, MPCO-333

Number of Contract Employees: 0

Work performed:

The contractor's current activity consists of maintaining vegetation planted in 2010.

Contract No. R11PC20235

Specification No. None

Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation –
Sacramento Canal Units – Sacramento River Division – Central Valley Project, California
Tehama Environmental Solutions, Inc., Red Bluff, CA

Work Performed:	February	0%
	Time Elapsed	16.5%
	Work Completed	69.8%

Contractor Earnings:	February	\$0
	Previous	\$3,309,171.08
	Total to Date	\$3,309,171.08

Area Office Project Management

Project Manager: Bill Vanderwaal, MPCO-122

Office Engineering

Contract Administrator: Jacquelyn Olds, MPCO-202

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: Daniel Pavone, MPCO-333

Number of Contract Employees: 5

Work performed:

The contractor performed the following work:

- Removed the Limit of Disturbance Fence along the entire construction area boundary
- Planted trees and shrubs at the riparian forest area
- Planted nonwoody vegetation at the emergent marsh areas
- Broadcast the seeding along the equipment staging area
- Cleaned the construction site, removing debris and used Best Management Practices materials



Red Bluff Diversion Dam, Fish Passage Improvement Project, Terrestrial Mitigation
The contractor's crew removing exotic weeds such as wild mustard and wild radish

SCCAO

Contract No. R10PC80R23

Specification No. 20-C0761

Delta-Mendota Canal–California Aqueduct Intertie – Central Valley Project – California

Shimmick Construction Company, Inc., Tracy, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	99.4%

Contractor Earnings:	February	\$0
	Previous	\$15,223,893.71
	Total to Date	\$15,223,893.71

Area Office Project Management

Project Manager: Erika Kegel, MP-730

Office Engineering

Contract Administrator: Ryan Hennigan, MPCO-211

No invoices were received this period.

The only remaining work is to complete final submittals.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Chris Van Duesen, MPCO-345

Number of Contract Employees: 0

Work performed:

All site work except for punch list items was completed in May 2012. The substantially complete date was April 6, 2012.

Contract No. R11PC20185

Specification No. 20-C0778

Tracy 13.8kV Switchgear/Breaker Replacement – Tracy Pumping Plant and Substation – Central Valley Project, California

Contra Costa Electric Corp., Martinez, CA

Work Performed:	February	0%
	Time Elapsed	42.6%
	Work Completed	10.4%
Contractor Earnings:	February	\$0
	Previous	\$1,207,280.72
	Total to Date	\$1,207,280.72

Area Office Project Management

Project Manager: Warren Feng, TO-438

Office Engineering

Contract Administrator: Amber Pierce, MPCO-205

This is a design/build contract.

No invoices were received this period

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: TBD

Number of Contract Employees: 7

Work performed:

No site work was performed as the contract is still in design phase

.

Contract No. R11PC20062

Specification No. 20-C0785

Tracy Fish Collection Facility - Trash Rake Monorail Extension – Delta Division – Central Valley Project, California

Monterey Mechanical Co., Oakland, CA

Work Performed:	February	0%
	Time Elapsed	65.5%
	Work Completed	22.1%
Contractor Earnings:	February	\$0
	Previous	\$145,700.00
	Total to Date	\$145,700.00

Area Office Project Management

Project Manager: David Tsao, TO-435

Office Engineering

Contract Administrator: Larry Bowman, MPCO-240

Invoice 2 was received and forwarded to the Denver finance office for processing. It was not for work done this period, but was for work done through January 31, 2013.

Field Engineering

Construction Manager: Steve Holmes, MPCO-320

Construction Representative: Frank Medberry, MPCO-341

Number of Contract Employees: 11

Work performed:

The buried water and electrical lines and related utility vaults were installed on the north side of the project.

The concrete was placed for the monorail columns.

The pipe bracket for the two 4” waterlines and pipe bracket for the 4” electrical conduit were installed across the bridge.



Tracy Fish Collection Facility - Trash Rake Monorail Extension
The contractor's laborers using screed boards to finish the surface of the concrete slab to be used for parking the debris dump truck

Contract No. R12PC20107
Specification No. 20-C0788
San Louis Demonstration Treatment Plant – San Luis Unit Drainage –
West Stanislaus Division – San Louis Unit – Central Valley Project, California
Slayden Construction Group, Inc., Stayton, OR

Work Performed:	February	3.3%
	Time Elapsed	24.9%
	Work Completed	4.7%
Contractor Earnings:	February	\$744,783.44
	Previous	\$302,686.44
	Total to Date	\$1,047,469.88

Area Office Project Management
Project Manager: Cheryl Carter, SCC-105

Office Engineering
Contract Administrator: Casandra Arthur, MPCO-245

Invoice 2 was received and forwarded to the Denver finance office for processing.

Field Engineering
Construction Manager: John Nelson, MPCO-328
Construction Representative: Chris Van Deusen, MPCO-345

Number of Contract Employees: 10

Work performed:
The contractor performed the following work:

- Continued to provide support for Malcolm Drilling, including marking pier locations, maintaining spoil material and exposing pier tops for modulus testing.
- Began excavation of utility trenches, then placing and compacting gravel fill to the concrete sub grade
- Located existing irrigation wells and applied for county abandonment permits.

O'Dell Engineering provided Stormwater Pollution Prevention Plan inspections and monitoring as required, and performed surveys as required for construction.



San Louis Demonstration Treatment Plant
Contractor beginning excavation of main east - west utility trench

Regional

Contract No. R10PC20005

Specification No. 20-C0717

North Fork Screens and Ladders – Battle Creek Salmon and Steelhead Restoration Project,
California

Syblon Reid Contractors, Folsom, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	97.4%
Contractor Earnings:	February	\$0
	Previous	\$12,333,348.93
	Total to Date	\$12,333,348.93

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

No invoices were received this period.

The remaining work for the contractor to perform is to gain approval of a few final submittals, including as-built drawings.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contract Employees: 0

Work performed:

The contractor completed all contract site work in December 2011, and demobilized its field office. However, substantial completion will not be issued until as-built drawings are approved.

Contract No. R10PC20R42

Specification No. 20-C0746

Hydropower Facility Modifications - Stage 1 – Battle Creek Salmon and Steelhead Restoration

Project – ARRA Project No. 14.000 - California

RTA Construction/Ray Toney JV, Redding, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	99.0%

Contractor Earnings:	February	\$0
	Previous	\$10,057,562.16
	Total to Date	\$10,057,562.16

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contract Employees: 10

Work performed:

The contractor remobilized miscellaneous tools and equipment to the site to finish remaining work.

Inskip Powerhouse Parapet Repair: The contractor finished parapet wall repairs except the final paint/coating.

Mod 15 Tailrace: The contractor manually tested the tailrace actuator, installed a new stem, and assembled the retaining nut, pedestal, actuator, and stem cover.

M&J Electric performed point-to-point testing of the wires and then terminated them in their respective locations on the tailrace inlet and outlet and the tailrace blocking panel gate.

New Wasteway: The contractor installed and manually tested the new actuator for the wasteway structure. Once this was complete, M&J Electric installed, point tested, and terminated the conductors from the distribution panel to the actuator.

Miscellaneous: The contractor painted the Manton Road fog line at the Plateau Access Road entrance.

Actuator and Gate Testing: JM Squared performed testing of all the actuators/gates for the proper electrode polarity and set the gates limitations. After testing the gates, M&J Electric tested the actuator's conductors for the proper voltage and current.

PG&E Personnel Training: The actuator and gate manufacturer's representative, JM Squared, provided operational and maintenance training to two of PG&E's powerhouse operators.



Hydropower Facility Modifications - Stage 1
The contractor completing the repair of the parapet wall at the Inskip powerhouse

Contract No. R10PC20R80

Specification No. 20-C0759

Drought Relief – Construction of New Wells – ARRA Project No. 28.002 – California

Layne Christensen Company, Fontana, CA

Work Performed:	February	0%
	Time Elapsed	100%
	Work Completed	96.2%

Contractor Earnings:	February	\$0
	Previous	\$14,977,666.61
	Total to Date	\$14,977,666.61

Area Office Project Management

Project Manager: Kevin Clancy, MP-410

Office Engineering

Contract Administrator: John Zimmerman, MPCO-232

No invoices were received this period.

Field Engineering

Construction Manager: John E. Nelson, MPCO-328

Construction Representative: John E. Nelson, MPCO-328

Number of Contract Employees: 2

Work performed:

San Louis Water District Well 43: The contractor successfully completed the 4-hour field pump test

Contract No. R13PC20005

Specification No. 20-C0799

Baldwin Creek Fish Barrier – Battle Creek Salmon and Steelhead Restoration Project, California

Contractor Services Group, Inc.

Work Performed:	February	0%
	Time Elapsed	11.5%
	Work Completed	0%
Contractor Earnings:	February	\$0
	Previous	\$0
	Total to Date	\$0

Area Office Project Management

Project Manager: Mary Marshall, MP-203

Office Engineering

Contract Administrator: Kent Perkes, MPCO-225

No invoices were received this period.

Field Engineering

Construction Manager: Randy Wyatt, MPCO-305

Construction Representative: John Pospishil, MPCO-321

Number of Contract Employees: 10

Work performed:

The Bureau of Reclamation issued the Clearing Notice to Proceed on February 12, 2013.

F3 Survey performed a control check of the control points provided by the Government, staked the construction limits in preparation for clearing operations, and provided alignment of the new access road and the barrier weir structure to be built.

CSG mobilized for clearing, installed preservation fence and signage around two of the three Elderberry bushes. The crew completed clearing, consisting of felling trees and vegetation, moving them by helicopter, processing the vegetation by chipping or hauling offsite. Onsite work will resume once the Construction Notice to Proceed is issued.

Contracts in Warranty Status

R09PC20R03 20-C0677 Transformer K1A and K2A Replacements, Folsom Power

There was no Office Engineering Administrative activity this period.

5-year warranty for K1A extends to January 30, 2016, and that for K2A extends to January 4, 2017.

R10PC20128 20-C0706 New Melones Power Plant Excitation System Replacement

There was no Office Engineering Administrative activity this period.

1-year warranty extends to May 24, 2013.

R10PC20R11 20-C0730 Red Bluff Pumping Plant and Fish Screen, Pumps and Motors

There was no Office Engineering Administrative activity this period.

3-year warranty extends to August 2015.

R10PC20R32 20-C0749 Fish Screen Structure Phase 3, Contra Costa Canal

1-year warranty for M340 CPU located inside the SCADA panel ends March 20, 2013.

1-year warranty for Siemens ultrasonic level transmitter ends August 21, 2013.

R10PX20R45 No. 20-C0750 Drought Relief, Well Enhancements

There was no Office Engineering Administrative activity this period.

1-year warranty extends to May 13, 2013.

R10PX20R54 No. 20-C0750 Drought Relief, Well Enhancements

There was no Office Engineering Administrative activity this period.

1-year warranty extends to December 6, 2013.

R10PC20R33 20-C0752 Red Bluff Pumping Plant and Fish Screen

Closeout submittals and an invoice were dealt with this period.

1-year warranty extends to September 26, 2013.

R10PC20197 20-C0768 Control, Upgrade and Modernization of the Gantry and Bridge Cranes at the Folsom Dam and Powerplant

There was no Office Engineering Administrative activity this period.

2-year warranty extends to September 7, 2013.

R10PC20196 20-C0769 Control Upgrade and Modernization of the Gantry Crane at Nimbus Powerplant

There was no Office Engineering Administrative activity this period.

2-year warranty extends to June 13, 2013.

R11PC20155 No.20-C0776a Delta Cross Channel Gate Control and Lighting Improvements

Closeout submittals were dealt with this period.

1-year warranty extends to April 24, 2013.

R12PC20055 20-C0776b Delta Cross Channel Gate Hoist Wire Rope Replacement

There was no Office Engineering Administrative activity this period.

1-year warranty extends to May 11, 2013.

R11PC20158 20-C0777 Stampede Powerplant and Switchyard Recoatings

There was no Office Engineering Administrative activity this period.

1-year warranty extends to August 12, 2013.

R11PC20124 20-C0780 Coleman National Fish Hatchery Barrier Weir Site Modifications

There was no Office Engineering Administrative activity this period.

1-year warranty extends to September 28, 2013.

R12PC20193 20-C0791 Shasta Dam Traffic Circle Pavement Rehabilitation

There was no Office Engineering Administrative activity this period.

1-year warranty extends to August 4, 2013.