

Work Plan for Fiscal Year 2004

I Program Title. Spawning Gravel Restoration Program, Central Valley Project Improvement Act (CVPIA) Sect. 3406(b)(13).

II Responsible Entities.

| | Agency | Staff Name | Role |
|---------|--------|---------------|-----------------|
| Lead | USBR | Ken Lentz | Program Manager |
| Co-Lead | FWS | Andy Hamilton | Biologist |

III. Program Objectives for Fiscal Year 2004.

The program objectives are enumerated below. The source documents for these objectives is the Work Plan for FY03, which in turn was based on the text in the CVPIA legislation. The program objectives have been cross-referenced against the actions the program will undertake in FY04 in Section VI below.

- A Increase the availability of spawning gravel and rearing habitat for Sacramento River Basin Chinook salmon and steelhead trout. The principal effort will be to replenish spawning gravel in the reach of the mainstem Upper Sacramento River from Keswick Dam downstream to Red Bluff Diversion Dam.
- B Increase the availability of spawning gravel and rearing habitat for American River Basin Chinook salmon and steelhead trout. The principal effort will be to monitor the replenishment of spawning gravel in the reach of the American River downstream from Nimbus Dam.
- C Increase the availability of spawning gravel and rearing habitat for Stanislaus River Chinook salmon and steelhead trout. The principal effort will be to replenish spawning gravel in the reach of the Stanislaus River downstream from Goodwin Dam and monitor those placements.

IV. Status of the Program.

Program emphasis to date has been on the placement of gravel in or adjacent to the river channels in locations that would enhance salmon and steelhead spawning and/or rearing. Due to limited availability of river access, few sites have been utilized for gravel placement. Gravel has been placed adjacent to the river channel at the Upper Sacramento River sites, directly in the river channel in the Stanislaus River, while the river substrate in the American River has been ripped where clay lenses underlaid riffles and gravels were subsequently placed.

Upper Sacramento River. Beginning in 1997, salmonid spawning gravel has been placed twice on the right bank immediately downriver from Keswick Dam, three times on the right bank immediately downstream from the confluence with Salt Creek, and once on the left bank on the Tobiasson property toward the southern extent of the Redding city limits. Subsequent high river flows dispersed the gravel downriver. Salmon have been visually observed on the restored habitat.

American River. The substrate at three riffles was manipulated and salmonid spawning gravel was subsequently placed at the sites in 1999 according to specifications. Salmon have been visually observed spawning on the restored habitat. Monitoring is underway to determine the usage by salmonids of the gravel placed in the river.

Stanislaus River. Beginning in 1997, salmonid spawning gravel has been placed in the river at three different sites immediately downriver from Goodwin Dam. On two occasions, helicopters were used to deposit the gravel directly in the channel. This work was supplemented with gravel delivered by truck to areas adjacent to the channel whereupon it was pushed into the river channel. The gravel was subsequently dispersed downriver by inriver flow. Salmon have been visually observed spawning on the restored habitat. Monitoring is underway to determine the usage by salmonids of the gravel placed in the river.

V. FY 2003 Accomplishments.

FY03 accomplishments are described in the following text.

- (1) **Upper Sacramento River.** Approximately eight thousand eight hundred tons of salmon spawning gravel was purchased for placement in September 2003 on the right bank of the Sacramento River immediately downriver from the confluence with Salt Creek.
- (2) **Stanislaus River.** Streambed cross-section elevations were made pre- and post-gravel placement. Underwater snorkel monitoring of salmonids in the vicinity of gravel placement sites was continued. An evaluation of alternative methods of gravel placement in difficult access locations was completed.
- (3) **American River.** A monitoring program was continued consisting of documentation of the locations of salmon redds and evaluating the quality of the treated versus untreated salmon spawning areas.

VI Tasks, Costs, Schedules and Deliverables.

A. Narrative Explanation of Tasks.

1. Program Management. The Bureau of Reclamation (Reclamation) is responsible for the overall lead in program management, but the program direction is coordinated with the Fish and Wildlife Service (FWS) agency lead. Program tasks are assigned to the entity(ies) with particular expertise and capability to accomplish the assignments, as identified below.

- 1.1 Program Management (Reclamation). The Reclamation Program Manager is primarily responsible for development of the work plans, program budget, and all associated management-directed documents. The Program Manager is responsible at the program level for the completion of all necessary environmental compliance documentation, permits, etc., although individual activity managers (i.e. contracting officer's technical representatives) are responsible for obtaining the necessary documentation for their respective activities. The Program Manager will actively seek alternative external funding in support of the program, and will coordinate program activities with external non-CVPIA work.
- 1.2 Program Management (FWS). The FWS Agency Lead will work closely with the Program Manager in developing the program, and will be the primary point of contact with Reclamation staff involved in program activities. When so directed, the FWS Agency Lead will act as the Program Manager in the absence of the manager.
- 1.3 Technical Support (Reclamation). Reclamation Regional Office and Area Office staff will provide the necessary technical support as assigned to accomplish program activities. This involves engineering, biological and environmental compliance personnel.
- 1.4 Contracting Support (Reclamation). Reclamation contracting staff will provide the necessary support to complete all necessary contracts and associated agreements required to accomplish program activities.
2. Gravel Replenishment in the Upper Sacramento River. Reclamation Activity Manager will assess the need for gravel placement, including the amount and the sites at which salmonid spawning gravel would be placed. The manager will be responsible for contract management and completion of all environmental compliance documentation associated with placement of the gravel, including necessary coordination with all regulatory entities, and completion of ongoing monitoring.
3. Gravel Monitoring in the American River. The Program Manager/FWS Agency Lead will coordinate the monitoring of salmonid spawning gravel in the American River with designated staff from the Department of Fish and Game (DFG). The Program Manager will coordinate the designation of the contracting oversight lead within Reclamation between the relevant Regional Office and Area Office staffs, and will ensure that the necessary environmental compliance activities are performed. The principal task to be performed in FY04 involves monitoring the salmonid spawning habitat previously constructed in the American River with CVPIA 3406(b)(13) funds. A report will be prepared describing the results of the monitoring activity.
4. Gravel Replenishment in the Stanislaus River. The Program Manager/FWS Agency Lead will coordinate salmonid spawning gravel placement activities in the Stanislaus River downriver from Goodwin Dam with designated staff from DFG, FWS and Reclamation. The Program Manager will coordinate the completion of the contracting process with Regional Office contracting staff. The two principal tasks to be performed in FY04 are described in the following text.

- 4.1 Gravel Monitoring. An adult salmonid escapement survey will be conducted both within and outside of the gravel placement sites at precise locations to be determined. Transects will be made at all gravel placement sites both before and after gravel placement. Snorkel surveys may be extended depending on the findings of the ongoing work.
- 4.2 Gravel Placement. Two sites on the Stanislaus River have been selected for gravel placement based on the results of monitoring previously conducted. A third site that previously received gravel has also been identified as a candidate location. The criteria for gravel cleaning and sorting, specific locations and timing of placement-related activities will be determined as per criteria approved by FWS and DFG biologists.

Additional Funding Needs.

Tehama-Colusa Canal Dual Purpose Canal and Spawning Channel Gravel. Process salmon spawning gravel previously removed from the Tehama-Colusa Canal Dual Purpose Canal and Spawning Channel for utilization in the Sacramento River. Reclamation Activity Manager will be responsible for the cleaning and sorting of the salmon spawning gravel at the gravel staging area. The gravel will be processed to criteria that have been approved by DFG and FWS biologists for immediate placement in the river.

B. Schedule and Deliverables.

| # | Task | Dates | | Deliverable |
|-----|---------------------------------------|----------|----------|---|
| | | Start | Complete | |
| 1 | Program Management | 10/01/03 | 09/30/04 | Finalize FY04 Annual Work Plan. All contracts/ agreements in place for activities in the Annual Work Plan. All activities in FY04 Annual Work Plan completed. |
| 1.1 | Program Management (USBR) | 10/01/03 | 09/30/04 | Finalize FY04 Annual Work Plan. All contracts/ agreements in place for activities in the Annual Work Plan. All activities in FY04 Annual Work Plan completed. |
| 1.2 | Program Management (FWS) | 10/01/03 | 09/30/04 | Coordinate activities within FWS and with Program Manager. |
| 1.3 | Technical Support (USBR) | 10/01/03 | 09/30/04 | All assigned technical activities completed as scheduled. |
| 1.4 | Contracting Support (USBR) | 10/01/03 | 09/30/04 | All assigned contracting/agreement activities completed as scheduled. |
| 2 | Sacramento River Gravel Replenishment | 10/01/03 | 09/30/04 | All salmonid spawning gravel placed as scheduled. |
| 3 | American River Gravel Monitoring | 10/01/03 | 09/30/04 | All salmonid spawning habitat monitoring work completed as scheduled. Report of the work will be prepared. |
| 4 | Stanislaus River Gravel Replenishment | 10/01/03 | 09/30/04 | All salmonid spawning habitat monitoring work completed as scheduled. |
| 4.1 | Gravel Monitoring | 10/01/03 | 02/28/04 | All salmonid spawning monitoring completed as scheduled |
| 4.2 | Gravel Placement | 10/01/03 | 03/31/04 | All salmonid spawning gravel placed as scheduled |

Schedule and Deliverables - Additional Funding Needs.

| # | Task | Dates | | Deliverable |
|---|--|----------|----------|---|
| | | Start | Complete | |
| 5 | Tehama-Colusa Canal Dual Purpose Canal and Spawning Channel Spawning Gravel Processing | 10/01/03 | 09/30/04 | Process all removed salmon spawning gravel from the Tehama-Colusa Canal facilities to a condition suitable for placement. |

C. Summary of Program Costs and Funding Sources.

| # | Task | Total Cost | Funding Sources | | |
|-----------------------------|---------------------------------------|------------------|------------------|-----------|------------------|
| | | | RF | W&RR | Prop 204 |
| 1 | Program Management | \$70,000 | \$70,000 | \$ | \$ |
| 1.1 | Program Management (USBR) | \$20,000 | \$20,000 | \$ | \$ |
| 1.2 | Program Management (FWS) | \$ | \$ | \$ | \$ |
| 1.3 | Technical Support (USBR) | \$45,000 | \$45,000 | \$ | \$ |
| 1.4 | Contracting Support (USBR) | \$5,000 | \$5,000 | \$ | \$ |
| 2 | Sacramento River Gravel Replenishment | \$230,000 | \$230,000 | \$ | \$ |
| 3 | American River Gravel Monitoring | \$50,000 | \$50,000 | \$ | \$ |
| 4 | Stanislaus River Gravel Replenishment | \$286,500 | \$150,000 | \$ | \$136,500 |
| 4.1 | Gravel Monitoring | \$206,500 | \$70,000 | \$ | \$136,500 |
| 4.2 | Gravel Placement | \$80,000 | \$80,000 | \$ | \$ |
| Total Program Budget | | \$636,500 | \$500,000 | \$ | \$136,000 |

Program Costs and Funding Sources - Additional Funding Needs.

| # | Task | Total Cost | Funding Sources |
|-----------------------------|--|------------|-----------------|
| | | | RF |
| 5 | Tehama-Colusa Canal Dual Purpose Canal and Spawning Channel Spawning Gravel Processing | \$ | \$ |
| Total Program Budget | | \$ | \$ |

D. CVPIA Program Budget.

| # | Task | FTE | Direct Salary and Benefits Costs | Contracts Costs | Miscellaneous Costs | Administrative Costs | Total Costs |
|-----|---------------------------------------|-------------|----------------------------------|------------------|---------------------|----------------------|------------------|
| 1 | Program Management | 0.54 | \$38,000 | \$ | \$ | \$32,000 | \$70,000 |
| 1.1 | Program Management (USBR) | 0.11 | \$11,000 | \$ | \$ | \$9,000 | \$20,000 |
| 1.2 | Program Management (FWS) | 0.00 | \$ | \$ | \$ | \$ | \$ |
| 1.3 | Technical Support (USBR) | 0.35 | \$24,000 | \$ | \$ | \$21,000 | \$45,000 |
| 1.4 | Contracting Support (USBR) | 0.08 | \$3,000 | \$ | \$ | \$2,000 | \$5,000 |
| 2 | Sacramento River Gravel Replenishment | 0.00 | \$ | \$230,000 | \$ | \$ | \$230,000 |
| 3 | American River Gravel Monitoring | 0.00 | \$ | \$50,000 | \$ | \$ | \$50,000 |
| 4 | Stanislaus River Gravel Replenishment | 0.00 | \$20,000 | \$150,000 | \$ | \$16,500 | \$186,500 |
| 4.1 | Gravel Monitoring | 0.50 | \$20,000 | \$170,000 | \$ | \$16,500 | \$206,500 |
| 4.2 | Gravel Placement | 0.00 | \$ | \$80,000 | \$ | \$ | \$80,000 |
| | Total by Category | 0.54 | \$58,000 | \$530,000 | \$ | \$48,500 | \$636,500 |

CVPIA Program Budget - Additional Funding Needs.

| # | Task | FTE | Direct Salary and Benefits Costs | Contracts Costs | Miscellaneous Costs | Administrative Costs | Total Costs |
|---|---|-------------|----------------------------------|------------------|---------------------|----------------------|------------------|
| 5 | Tehama-Colusa Canal Dual Purpose Canal and Spawning Channel Spawning Gravel Acquisition | 0.05 | \$ | \$750,000 | \$ | \$10,000 | \$760,000 |
| | Total by Category | 0.05 | \$ | \$750,000 | ?? | \$10,000 | \$760,000 |

VII Future Years Commitments/Actions

Need to transport the gravel removed and processed from the Tehama-Colusa Canal facilities to salmonid spawning/rearing habitat. The total volume of gravel in the canal has been estimated at 150,000 tons. The estimates of the available supply and the moving/processing costs need to be refined.

The curtailment of gravel recruitment by mainstem river dams and the lack of suitable alternative supply of gravel s requires continual import of gravel and/or maintenance of suitable spawning and rearing habitat. This requirement is one which will remain as long as the supply of salmonid spawning gravel is curtailed.