

# ***APPENDICES***

---

# ***APPENDIX A***

---

*SPECIFICATION DRAWINGS*



485-208-1881

1

2

3

4

5

D



C

B

A

NOTES

1. Inspect gate and notify CDR of wear or corrosion.
2. Verify contact areas of wire ropes on gate surface lie within the area of the wearing surface.
3. Expanded metal mesh shall be securely anchored to gate by tack welds as shown on Detail A. The Contractor may elect to deviate from the given weld pattern, with prior approval from the CDR.
4. The Contractor shall verify the exact dimensions and locations of the existing slotted holes in the gate leaf.








ELEVATION - UPSTREAM GATE SURFACE  
NO SCALE

DETAIL A  
NO SCALE

1  
 ALWAYS THINK SAFETY  
 AMERICAN RIFE DIVISION - CALIFORNIA  
 AMERICAN RIFE DIVISION - TEXAS  
 AMERICAN RIFE DIVISION - FLORIDA UNIT  
**NIMBUS DAM**  
 DAM, GATE REPAIRS  
 CHECKED: STEVEN LUDWIG  
 DRAWN: A. BURZ  
 DESIGNED: STEVEN LUDWIG  
 PROJECT NO. 485-208-1881  
 DATE: 10/20/11  
 SHEET NO. 485-208-1881

Spec. No. 201-02726

SITE NUMBER	GATE	PHOTO NUMBER	REPAIR TYPE	TABLE - CONCRETE REPAIRS		APPROXIMATE DIMENSIONS OF REPAIR (LENGTH, L; WIDTH, W; DEPTH, D)	REFERENCE DRAWINGS
				DESCRIPTION	REFERENCE SECTIONS		
1	8	1 AND 2	REPLACEMENT CONCRETE WITH EXPOSURE JOINT	14'	4'	0.5'	485-2-234, -281
2	13	-	REPLACEMENT CONCRETE WITH EXPOSURE JOINT	1'	1'	0.5'	485-2-234, -281
3	1	3	SPALLS AND REINFORCED CONCRETE ALONG WALL	1.5'	1'	0.5'	485-2-234, -281
4	1	4	SPALLS AND REINFORCED CONCRETE WITH EXPOSURE JOINT	1.5'	1'	0.5'	485-2-234, -281
5	7	5	SPALLS AND REINFORCED CONCRETE WITH EXPOSURE JOINT	2.8'	1'	0.5'	485-2-234, -281
6	18	6	SPALLS AND REINFORCED CONCRETE WITH EXPOSURE JOINT	2.8'	1'	0.5'	485-2-234, -281
7	18	7	SPALLS AND REINFORCED CONCRETE WITH EXPOSURE JOINT	2.8'	1'	0.5'	485-2-234, -281
8	13	8	SPALLS AND REINFORCED CONCRETE WITH EXPOSURE JOINT	2.8'	1'	0.5'	485-2-234, -281




**LEGEND**

- New concrete
- Existing concrete
- Spalled concrete
- Disintegrated concrete
- Concrete repair mortar





**NOTES**

- Dimensions shown for spalled and delaminated areas are approximate, and are based on information and photos obtained during the climb inspection held April 23-27, 2007. Dimensions are subject to adjustment at the field.
- Dimension "Y" defining extent location of repair area of Site No. 1 shall be determined in the field.
- No reinforcement is anticipated to be encountered at Site No. 1 and Site No. 2.
- See Attachment No. 3 in Section J for photographs of repair areas.
- "Left" and "Right" are looking downstream in the direction of flow.
- Additional concrete repair areas with mortar may be required as determined in the field. General criteria is to repair those spalled/eroded areas where the loss of material from the surface of the feature is approximately 1 inch or more, and/or where reinforcing steel is exposed.

RECLAMATION  
 ALWAYS THINK SAFETY  
 NIMBUS DAM  
 CIVIL DIVISION OF THE BUREAU OF RECLAMATION  
 CHENOWETH PROJECT - CALIFORNIA  
 AMERICAN RIVER DIVISION - YUBA UNIT  
 TABLE AND DETAILS  
 SHEET 5 OF 5  
 485-208-2813  
 SHEET 1 OF 1  
 20-0328







FOR INFORMATION ONLY


UNITED STATES DEPARTMENT OF AGRICULTURE  
BUREAU OF RECLAMATION  
CENTRAL VALLEY PROJECT - CALIFORNIA  
AMERICAN RADIAL GATE DIVISION


**NIMBUS DAM**  
40' x 24' RADIAL GATE  
GENERAL INSTALLATION

DRAWN: A. G. A. SUBMITTED: 1/15/48  
TRACED: F. P. J. RECOMMENDED: 1/15/48  
CHECKED: A. G. A. RECORDED: 1/15/48  
DESIGNED: G. W. W. MAY 23, 1932  
SHEET 1 OF 10 485-D-361

REFERENCE DRAWINGS  
ANCHOR BOLTS: 485-D-230 TO 283 INCLUSIVE  
EMBEDDED METALWORK: 485-D-260 TO 266 INCLUSIVE







**NOTES**

For Sections X-X and Y-Y, see Dwg. 485-0-374.  
 All holes 1/2" dia. unless otherwise noted.  
 For subjoining, drilling and reaming, see Specifications.  
 Dimensions shown in detail drawings are minimum and shall not be diminished.  
 Prepare edges in shop for field welding.  
 For materials-specifications and minimum physical properties see Dwg. 485-0-374.  
 For fusion welding symbols see American Welding Society symbols only to the joints of all members of the same identification.  
 All coil welds to have 1/4" minimum fillet, must be continuous and water-tight.  
 Provide cap screws, machine bolts and ribbed bolts 3% in excess of requirements.  
 Mark and marksmen on parts for field assembly.

**FOR INFORMATION ONLY**







DESIGNED BY THE INTERIOR  
 DEPARTMENT OF THE INTERIOR  
 GENERAL INVESTIGATION PROJECT - CALIFORNIA  
 AMERICAN RIVER DIVISION - FOLSOM UNIT  
**NINLUBUS DAM**  
**40' X 84' RADIAL GATE**  
**GIRDER G1**  
 DRAWN BY: [Signature]  
 CHECKED BY: [Signature]  
 REVISIONS: [Table]  
 SHEET 17 OF 17  
 485-D-374

GUIDE SHOE SUPPORT BRACKET

DOWNSTREAM ELEVATION B-B







**NOTES**  
 For Section X-X and Y-Y see Dwg. 445-D-37A.  
 Skin plates shall be field welded at all vertical joints of  
 per Section B-B before riveting.  
 For other notes see Dwg. 445-D-37D.

**FOR INFORMATION ONLY**  
 UNITED STATES  
 DEPARTMENT OF AGRICULTURE  
 CENTRAL VALLEY PROJECT - CALIFORNIA  
 AMERICAN NATIONAL ENGINEERING UNIT  
**RYANBUS DAM**  
**40X24 RADIAL GATE**  
**DOWNSTREAM SKIN PLATE**  
 DRAWN BY: E.S.P. ... SUBMITTED: ...  
 CHECKED BY: E.S.P. ... APPROVED: ...  
 DATE: MAY 23, 1951  
 SHEET 7 OF 9 485-D-375


**DOWNSTREAM ELEVATION**  
 (DEVELOPED)

4'-8" c.c. of panel pl.  
 4'-8" For left hand side of E.  
 Symmetrical about E except  
 as shown and noted.









CONTRACT NO. 03XC20008  
RSN 2LoJ

NIMBUS DAM FLOATING BULKHEAD  
US BUREAU OF RECLAMATION  
SACRAMENTO, CALIFORNIA

AVRES  
AS A DIVISION OF  
AVRES INDUSTRIES  
CORPORATION

DRAWING NO. **S1.2**  
SECTION 2

DATE: 08/20/2008  
SCALE: AS SHOWN  
BY: J. HADJILAKIS  
CHECKED BY: J. HADJILAKIS




485-208-2251

SHEET 80

MATERIALS LIST: FOR (1) ASSEMBLY

ITEM	PART NO.	DESCRIPTION	QTY	VENDOR
1	E09-382-05	CP SYSTEM ASSEMBLY	1	MESA
2	-	DENSYL PETROLATUM TAPE (46mils THICK) 2" WIDTH	AS RECD	DENSYL

- NOTES:
1. DIMENSIONS ARE IN FEET AND INCHES.
  2. WELD AND ENCASELATE WIRE ROPE CABLES WITH ITEM #2 DENSYL PETROLATUM TAPE, 1'-0" MIN. UP FROM TOP OF OPEN SPLICER SPROCKETS.
  3. USE ITEM #2 DENSYL PETROLATUM TAPE TO PREVENT CORROSION OF THE ANODE PROTECTING SYSTEM BY THE ANODE MATERIAL IF NECESSARY.
  4. USE ITEM #2 TO COVER WELDS AND ANY OTHER EXPOSED METAL SURFACE.
  5. EQUALIZER BAR MUST BE MOUNTED BRACKET AND EQUALIZER BAR BY PLACING 2-3/8" STRIP OF ITEM #2 BETWEEN COMPONENTS PRIOR TO WELDING.



RIGHT SIDE VIEW  
(WIRES NOT SHOWN FOR CLARITY)

FOR INFORMATION ONLY

RECLAMATION  
Manufacturing Solutions for your future


**MESA**  
4445 S. 74th E. AVE  
TULSA, OK 74145-4732

ALWAYS THINK SAFETY

U.S. BUREAU OF RECLAMATION  
CENTRAL WATER DISTRICT - EASTERN UNIT  
NIMBUS DAM  
CATHODIC PROTECTION SYSTEM  
WENTZ VIEWS

Contractor  
DATE: 08/20/2018  
DRAWN BY: J. H. HARRIS  
CHECKED BY: J. H. HARRIS  
DATE: 08/20/2018  
CATHODIC PROTECTION SYSTEM VIEWS  
485-208-2810  
SHEET 1 OF 1

SHEET 81



RECLAMATION Always Think Safety	ALWAYS THINK SAFETY U.S. BUREAU OF RECLAMATION
	NIMBUS DAM CATHODIC PROTECTION SYSTEM DETAILS AND SECTION


4445 S. 74th E. AVE.  
 TULSA, OK 74145-4732  
**MESA**

Contractor: [Signature]  
 PROJECT NO. 14-01-0000  
 DRAWING NO. CATHPROT-2013-08-001






CATHODIC PROTECTION  
 DETAILS AND SECTION  
 485-208-2811  
 SHEET 1 OF 1

MATERIALS LIST: FOR (1) ASSEMBLY

ITEM	PART NO.	DESCRIPTION	QTY	VENDOR
1	-	1.050 DIA. X 24" LG. EXTRUDED ROD MAGNESIUM ANODE	8	MESA
2	ED9-382-04	ANODE MOUNT BRACKET	1	MESA
3	ED9-382-04	WIRE TAB, STEEL	14	MESA
4	-	#10AWG, HMWPE CABLE, 12" LONG	12	MESA
5	-	#10AWG, HMWPE CABLE, 24" LONG	2	MESA
6	-	1.560 DIA. X 12" LG. EXTRUDED ROD MAGNESIUM ANODE	5	MESA



NOTES:  
 1. SILVER SOLDER ALL WIRE CONNECTION USING HIGH SILVER ALLOY SOLDER, 45% SILVER, DISPOSED STEEL & COPPER CONNECTION AREA WITH FLEXIBLE RUBBER COATING, LOCITITE COLORGUARD (BLACK) OR EQUAL, MINIMUM .050" THICKNESS



FOR INFORMATION ONLY

**MESA**  
 4445 S. 74th E. AVE  
 TULSA, OK 74145-4732

**RECLAMATION**  
 Managing Water in the Future

**ALWAYS THINK SAFETY**

U.S. DEPARTMENT OF THE INTERIOR  
 BUREAU OF RECLAMATION  
 FEDERAL PROJECT - CATHODIC  
 AMERICAN RIVER DISTRICT - CATHODIC  
**NIMBUS DAM**  
 CATHODIC PROTECTION SYSTEM  
 PLAN, ELEVATION AND DETAILS

REV	DESCRIPTION	DATE	BY	CHK
2	ADD FIELD NOTCH TO CLEAN	5/19/18	WA	TR
1	ADD ITEM #1, SOLDER ALL ITEM #1 ANODES TO POWER CONNECTION	2/28/19	WA	TR
0	ISSUED FOR APPROVAL, BRACKET	2/17/19	WA	TR

Contractor  
 MESA

DATE AND TIME: 05/19/2018 14:11  
 DRAWING NO: 82  
 SHEET NO: 82

485-208-2812  
 SHEET 1 OF 1

# ***APPENDIX B***

---

## *WATER REMOVAL PLAN*



# United States Department of the Interior

## BUREAU OF RECLAMATION

MP CONSTRUCTION OFFICE

1140 West Wood Street

P.O. Box 988

WILLOWS, CALIFORNIA 95988-0988

IN REPLY  
REFER TO:

MPCO-211

PRJ-8.10

NOV 14 2014

ELECTRONIC TRANSMITTAL ONLY

AllTech Engineering Corporation  
Attn: Rick Mollenhoff, Project Manager  
2515 Pilot Knob Road  
Mendota Heights, MN 55120-1135

Subject: Required Submittal No. (RSN) 01 35 26-1-1 – Water Removal, Approval Plans – Nimbus Dam Radial Gate Repairs, Phase III – Specifications No. 20-C0816 – Contract No. R14PC00096 – American River Division, Central Valley Project, California

Dear Mr. Mollenhoff:

We have reviewed your submittal, dated and received October 29, 2014. The submittal is approved.

A copy of your submittal marked "Approved" is enclosed. Approval is not intended to direct your work, and shall not relieve you of your responsibility for the accuracy, completeness, and correctness of details, nor of complying with the contract requirements. Approval shall not relieve you of your responsibility for compliance with Federal Acquisition Regulation 52.236-21, Specifications and Drawings for Construction.

This completes all the requirements under this submittal. Proposed changes to approved submittals must be submitted and approved before being implemented.

If you wish to discuss this with us, please contact Mr. Ryan Hennigan at 530-934-1379. Please direct all correspondence regarding this matter to the Construction Engineer, Bureau of Reclamation, MP Construction Office.

Sincerely,

FOR Richard A. Welsh  
Construction Engineer

Enclosure

# Submittal 01 35 26-1-1

RECLAMATION

Nimbus Dam Radial Gate Repairs, Phase III  
USBR Mid Pacific

Printed 11/14/2014, Page 1 of 1

## Approval Plans

Type: Approval

Submitted : 10/29/2014  
Submitted To: US Bureau of Reclamation  
Status: Pending  
Priority: Low  
Due Date: 11/19/2014  
Pending On Org: US Bureau of Reclamation

Created By: Alltech Engineering Corp., Rick Molenhoff  
Created: 10/29/2014


Date Received: 10/29/2014  
Exceptions:

### Description:

Clause or Section: Water Removal  
Responsible Code: CE  
Due Date: At least 25 days before commencing construction activities

### Files

013526-1 Water Removal Plans.pdf 128.80 KB

<b>MP Construction Office</b> <b>APPROVED</b>		
	<i>Contract Manager</i>	<i>11/14/14</i>
Name	Title	Date
<small>Approval is not intended to direct your work, and shall not relieve you of your responsibility for the accuracy, completeness, and correctness of details, or complying with the contract requirements. Approval shall not relieve you of responsibility for compliance with FAR 52.236-21 - Specifications and Drawings for Construction.</small>		



# ALLTECH ENGINEERING CORP

2515 PILOT KNOB ROAD  
MENDOTA HEIGHTS, MN 55120  
(651) 452-7893 FAX (651) 452-5592  
WWW.ALLTECHENGINEERING.COM

October 29, 2014

CONSTRUCTION ENGINEER  
**BUREAU OF RECLAMATION**  
MP Construction Office  
1140 West Wood Street  
Willows, CA 95988-2615

RE: Transmittal of RSN 01 35 26-1  
Radial Gate Repairs Phase III  
Nimbus Dam, CA  
Contract No. R14PC00096

Ladies and Gentlemen:

The following RSN is transmitted for your review:

RSN 01 35 26-1	Initial Submittal:	Water Removal Approval Plans
	Responsibility Code:	CE
	Number of Sets:	1 to CE
	CDMS Posted	

Sincerely,

**ALLTECH ENGINEERING CORP.**

Rick Mollenhoff  
Project Manager

Enclosure:



# ALLTECH ENGINEERING CORP

2515 PILOT KNOB ROAD  
MENDOTA HEIGHTS, MN 55120  
(651) 452-7893 FAX (651) 452-5592  
WWW.ALLTECHENGINEERING.COM

Radial Gate Repairs – Phase III  
Nimbus Dam, CA  
Contract No. R14PC00096  
RSN 01 35 26-1

## WATER REMOVAL PLAN:

After the bulkhead and pier braces have been installed, the radial gate will be opened to allow full head pressure on the bulkhead.

Divers will be utilized to plug leaks around the bulkhead with wood pellets and/or other environmental friendly material to keep the bulkhead leakage to a minimum. A six inch submersible pump will be placed in the pocket on the downstream side of the bulkhead to initially lower the water below the gate sill area.


A steel support frame (see attached shop drawings) will be built to hold the six inch pump and the PVC discharge piping. The support frame will extend vertically up the downstream side of the bulkhead and hook over the top of the bulkhead. The PVC discharge pipe will be attached to the support frame and discharged upstream of the bulkhead into the lake.

Two 1.5 inch electric pumps equipped with on/off float systems will be installed on the downstream side of the bulkhead. The pump discharge hoses will be run from the pumps across the sill area and down the gate bay about 20 feet. These pumps will be used to maintain the water level so water won't pass over the spillway crest or under the scaffolding and containment areas.

In the case of power outages a portable generator will be used to operate the pumps. Spare pumps will be readily available at the jobsite in the event of pump failure.

ALTECH ENGINEERING CORP.		2515 Pilot Knob Road, Mendota Heights, Minnesota 55120 Phone (651) 452-7893 Fax (651) 452-5592	JML	10/29/14	DATE	17450	DATE	10/29/14	DATE	17450	JOB NO
TITLE		6" PUMP STAND	DRAWN BY		NIMBUS DAM		CHECKED BY		NIMBUS DAM		
DESCRIPTION OF REVISION											
REV	DATE										
BY											



REV  DRAWING **PH1**




PUMP STAND - QTY: ONE




ALTECH ENGINEERING CORP. 2515 Pilot Knob Road, Mendota Heights, Minnesota 55120 Phone (651) 452-7893 Fax (651) 452-5592		JOB NO 17450	DATE 10/29/14
TITLE 6" PUMP STAND		DRAWN BY JML	
NIMBUS DAM		CHK'D BY	
REV	DATE	REV	DATE
DESCRIPTION OF REVISION		DRAWING <b>PH3</b>	
BY			





1S2x2x $\frac{3}{8}$  (TYP)





MIDDLE PUMP STAND FRAME - QTY: ONE



REV	DATE	DESCRIPTION OF REVISION	BY	ALTECH ENGINEERING CORP.	
				2515 Pilot Knob Road, Mendota Heights, Minnesota 55120 Phone (651) 452-7893 Fax (651) 452-5592	
REV	DATE			TITLE 6" PUMP STAND	
REV	DATE			JOB NO 17450	
REV	DATE			NIMBUS DAM	
REV	DATE			DRWN BY JML	DATE 10/29/14
REV	DATE			CHK'D BY	DATE
REV	DATE			DRAWING PH4	



TOP PUMP STAND FRAME - QTY: ONE




PICKING EYE DETAIL

# ***APPENDIX C***

---

*CONTAINMENT SYSTEM PLAN/LEAD AND HEAVY METALS  
WORK PLAN*



# ALLTECH ENGINEERING CORP

2515 PILOT KNOB ROAD  
MENDOTA HEIGHTS, MN 55120  
(651) 452-7893 FAX (651) 452-5592  
WWW.ALLTECHENGINEERING.COM

February 17, 2015

CONSTRUCTION ENGINEER  
**BUREAU OF RECLAMATION**  
MP Construction Office  
1140 West Wood Street  
Willows, CA 95988-2615

RE: Transmittal of RSN 02 83 30-3  
Radial Gate Repairs Phase III  
Nimbus Dam, CA  
Contract No. R14PC00096

Ladies and Gentlemen:

The following RSN is transmitted for your review:

RSN 02 83 30-3	Initial Submittal:	Containment System Plan
	Responsibility Code:	CE
	Number of Sets:	1 to CE
	CDMS Posted	

Sincerely,

**ALLTECH ENGINEERING CORP.**

Rick Mollenhoff  
Project Manager

Enclosure:



**FIND:** FUGITIVE EMISSION CONTAINMENT FLOW RATE AND EXHAUST SYSTEM PRESSURE LOSS FOR NIMBUS DAM RADIAL GATE RE-SURFACING

**GIVEN:** SCAFFOLDING CONTAINMENT CHAMBER DESIGN, SEE FIGURE 1  
SCAFFOLDING CONTAINMENT CHAMBER DIMENSIONS

CHAMBER	HEIGHT, FT	DEPTH, FT	WIDTH, FT
A1	30	20	8
A2	30	19	8
B1	35	20	12
B2	35	19	12
C1	30	5	26
C2	30	5	26

MINIMUM DOWNWARD CONTAINMENT VELOCITY 60 FPM  
MINIMUM HORIZONTAL CONTAINMENT VELOCITY 100 FPM

EACH CHAMBER WILL BE CONNECTED TO AN EXHAUST FAN VIA A DUCT SYSTEM  
AIR WILL ENTER THE TOP OF EACH CHAMBER AND EXHAUST DOWN TO AN EXHAUST HOOD  
THEN THROUGH A FABRIC FILTER AND THEN UP TO THE EXHAUST FAN VIA FLEXIBLE DUCTING

DUCT LENGTHS  
CHAMBER DUCT LENGTH FROM CHAMBER EXIT TO EXHAUST FAN INLET  
A1 AND A2 50 FT  
B1 AND B2 75 FT  
C1 AND C2 110 FT

INLET TO EXHAUST FAN IS A FABRIC FILTER WITH A PRESSURE DROP OF 4 " W.G.

**SOLUTION METHOD:**

CALCULATE CONTAINMENT AIR FLOW REQUIRED THROUGH EACH CHAMBER  
CALCULATE PRESSURE DROP THROUGH EACH CHAMBER EXHAUST DUCT SYSTEM  
USE PRESSURE DROP CALCULATION METHOD DESCRIBED IN:


REFERENCE: "INDUSTRIAL VENTILATION, A MANUAL OF PRACTICE" 23rd EDITION, BY AMERICAN CONFERENCE OF GOVERNMENTAL INDUSTRIAL HYGIENISTS

**CONTAINMENT AIR FLOW:**

DOWNWARD VELOCITY  $V_c =$  60 FPM  
CHAMBER CROSS-SECTIONAL AREAS

CHAMBER	X-SEC DIM		X-SEC AREA FT <sup>2</sup>	AIR FLOW A x Vc, CFM
	DEPTH, FT	WIDTH, FT		
A1 (AND A2)	20	8	160	9600
B1 (AND B2)	20	12	240	14400
C1 (AND C2)	5	26	130	7800

**EXHAUST SYSTEM SCHEMATIC:**



- EXHAUST HOOD 4 FT x 4 FT INLET, SIMPLE HOOD DESIGN
- TRANSITION SQUARE TO ROUND, 90 DEGREE TRANSITION
- EXHAUST DUCT FLEXIBLE FABRIC WITH COVERED WIRES
- ELBOWS 90 DEGREE, GALVANIZED STEEL, BEND RADIUS = 2.0
- FILTER FABRIC TYPE
- EXHAUST FAN ENGINE DRIVEN, CENTRIFUGAL TYPE  
SIMILAR TO INDUSTRIAL AIR TECHNOLOGY FAN,  
MODEL B1SW-270, CLASS 4. SEE ATTACHED VENDOR DATA SHEET

**EXHAUST SYSTEM FRICTION LOSS:**

$h_{tot} = h_{en} + h_d + h_{el} + h_{fil} + h_{ex}$  in, W. G. REF. PAGE NO.  
 $h_{en}$ , DUCT ENTRY LOSS, =  $F_d (VP_d) + (VP_d)$ , in WG (HOOD ENTRY LOSS NIL) PG. 3-16  
 $F_d$ , HOOD TRANSITION LOSS  $F_d = 0.25$  PG. 5-40  
 $VP_d$ , DUCT VELOCITY PRESSURE  $VP_d = (V_d/4005)^2$ , in WG PG. 1-3  
 $h_d$ , DUCT LOSS, =  $H_f * L * (VP_d)$ , in WG PG. 1-9  
 $L$ , DUCT LENGTH, FT  
 $H_f$ , DUCT FRICTION FACTOR, =  $a * (V_d)^b / Q^c$   
 $a = 0.0311$   
 $b = 0.604$   
 $c = 0.639$   
 VALUES FOR FABRIC DUCT W/COVERED WIRES PER REFERENCE  
 $V_d$ , DUCT VELOCITY, FPM  
 $Q$ , FLOW RATE, CFM  
 $h_{el}$ , ELBOW LOSS, =  $F_{el} * (VP_d)$ , in WG PG. 5-41  
 $F_{el}$ , ELBOW LOSS FACTOR  $F_{el} = 0.19$  5 PC. MITER EL, BEND RADIUS = 2  
 $h_{fil}$ , FILTER LOSS, = 4.0 in WG  
 $h_{ex}$ , EXIT LOSS TO FAN, =  $(VP_d)$ , in wg EST.

**DUCT DIAMETER:**

MINIMUM DUCT VELOCITY TO KEEP PARTICLES ENTRAINED  
 $V_d = 4000$  FPM PG. 3-19

CHAMBER	Q, CFM	Vd	A = Q/Vd, FT <sup>2</sup>	A, IN <sup>2</sup>	d, IN
A1	9600	4000	2.4	346	21.0
B1	14400	4000	3.6	518	25.7
C1	7800	4000	1.95	281	18.9

VALUES FOR CHAMBERS A2, B2, AND C2 THE SAME


USE NOMINAL DUCT DIAMETER,  $d = 20$  IN  
 FOR ALL CHAMBERS


DUCT VELOCITY FOR CHAMBERS C1 AND C2 WILL BE 3,575 FPM, EA. WITH 20 IN DUCT. FAN CAN BE RUN FASTER TO INCREASE DUCT VELOCITY, SEE ATTACHED FAN CURVE. INCREASING DUCT VELOCITY FROM 3,575FPM TO 4,000 FPM WILL INCREASE DOWNWARD CONTAINMENT AIR VELOCITY IN EACH CHAMBER FROM 60 FPM, MINIMUM, TO 67 FPM. APPROX. 10% INCREASE.

**DUCT LOSS CALCULATION:**

DUCT CROSS-SECTIONAL AREA  $d = 20$  in, DIA  $A = 2.18$  FT<sup>2</sup>

CHAMBER	Q	Vd	VPd	hen	hd	hel	hfil	hex	htot, in WG
A	9600	4400	1.21	1.51	0.85	0.46	4.0	1.21	8.0
B	14400	6600	2.72	3.40	2.83	1.03	4.0	2.72	14.0
C	7800	3575	0.80	1.00	1.24	0.30	4.0	0.80	7.3







**FIGURE 1**

**Fan Data**  
 BISW-270; Class 4; Arrangement 1; Wheel Width: 100%; Wheel Diameter: 100%  
 20K @ 16"

**Performance Curves**



**Efficiency Curve**



Fan performance has been determined by using installation type B: Free inlet, ducted outlet.  
 Air performance has been modified to include losses from indicated accessories to aid in selection and applications of the product. Power (bHP) calculations exclude drive losses.



P.O. Box 2317 Gaylord, MI 49735317 Gaylord, MI 49735  
 Phone: (989) 731-5840, Fax: (989) 732-1641

**Fan Data**  
**BISW-270; Class 4; Arrangement 1; Wheel Width: 100%; Wheel Diameter: 100%**  
**20K @ 16"**

General Information			
Product Type:	BISW	Customer Name:	Advanced Recycling
Product Size:	270	Tag:	20K @ 16"
Wheel % Diameter:	100%	Info Provided by:	Gus Lyras
Wheel % Width:	100%	Date:	10/14/2013
Construction Class:	4		
Arrangement:	1		
Max HP (per Arr.):	[none]		
Percent of Peak:	74.7%		
Fan Criteria			
Actual Volume Flow Rate:	20000 ft <sup>3</sup> /min	Outlet Velocity:	4859 ft./min.
Static Pressure:	16 in. WG	Static Pressure @ 0.075 lbs/ft <sup>3</sup> :	16.64 in. WG
Airstream:	Clean Air	Static Efficiency:	70.2%
Max Design Temp:	200°F	Mechanical Efficiency:	76.4%
Impeller Material:	Standard Construction	Fan Speed:	2704 RPM
Shaft Material:	1045 (Standard)	Fan Speed Specified:	[none]
Inlet Accessory:	[none]	Maximum Speed:	2774 RPM
Outlet Accessory:	[none]	Notifications:	Within 5% of Max Speed
Density Data			
Operating Temperature:	70°F	Airstream Moisture:	0 lbm H2O/lbm
Elevation:	0 ft.	Operating Density Calc:	0.0721 lbs/ft <sup>3</sup>
Inlet Pressure:	-16 in. WG	Operating Density Specified:	
Power / Motor Data			
Motor Frequency:	60 hz	HP @ 0.075 lbs/ft <sup>3</sup> :	74.6 HP
Motor Voltage:	460V (or less)	HP at Operating Conditions:	71.7 HP
Ambient Temperature:	70°F	Cold Start (70°F & 0 ft.):	71.6 HP
Operating Cost Data			
Hours per Day:	8	Annual Operating Period:	2080 hrs
Days per Week:	5	Annual Operating Cost:	\$8367
Power Cost:	\$0.075 /kW hr		
Sound Data			
Ducted In & Out:	No	Estimated Sound:	99 dBA
Directivity:	Q = 2	Sound Power Levels (Lw)	...
Distance to Acoustic Center:	5 ft.	1: 104 dB	3: 108 dB    5: 104 dB    7: 97 dB
		2: 106 dB	4: 110 dB    6: 100 dB    8: 92 dB
Contact Data			
IATC Contact:	Gary Arseneault	IATC Reference Number:	20848

Fan performance has been determined by using installation type B: Free inlet, ducted outlet.  
 Air performance has been modified to include losses from indicated accessories to aid in selection and applications of the product. Power (bHP) calculations exclude drive losses.



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273  
 JOB NAME: Alltech - Nimbus Dam  
 DATE PLAN PREPARED: 2/19/2015  
 COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

**COMPETENT PERSON**

The above named will be on-site and will act as the Competent Person for occupational health and safety issues. The Competent Person will conduct inspections of the work areas on a daily basis to ensure that control measures, work practices, personal protective equipment, and hygiene facilities are used as prescribed in this document.

**INSTRUCTIONS**

This Lead Protection Compliance Program has been developed to comply with OSHA Construction Industry Lead Standard 29 CFR 1926.62. It is approved for use by F.D. Thomas, Inc. It is reviewed and revised at least every six months. The F.D. Thomas, Inc. competent person assigned to the project has the complete authority to implement this program. Additional information is found in the F.D. Thomas, Inc. Corporate Worker Lead Protection Program. This plan meets Cal/OSHA standards as listed in the Title 8 C.C.R. section 1532.1. F.D. Thomas, Inc. also complies with sections 5194, 3202 and 5144 of Title 8; please refer to other sections of F.D. Thomas Corporate Safety and Health Program.

**AUTHORIZATION**

*PREPARED BY:*  
 NAME: Felix Saldivar  
 TITLE: Manager of EHS  
 SIGNATURE: \_\_\_\_\_ DATE: \_\_\_\_\_

*REVIEWED BY:*  
 NAME: JODI SMITH, CIH, CSP  
 TITLE: FD THOMAS, INC. CIH  
 SIGNATURE: \_\_\_\_\_ DATE: \_\_\_\_\_

*APPROVED BY:*  
 NAME: Jeff Jones  
 TITLE: FD Thomas, Inc. Superintendent  
 SIGNATURE: \_\_\_\_\_ DATE: \_\_\_\_\_

**PROJECT**

BRIEF DESCRIPTION OF JOB:

Lead containing paint removal from various Nimbus Dam Radial Gate structures, accessed by shrink wrapped self supporting scaffolding. Paint removal will be by abrasive blasting, Trigger Task Level III, within a HEPA filtered negative air enclosure. Small area lead containing paint removal, Trigger Task Level I, performed by the use of power tools with HEPA filter equipped vacuum shrouded local exhaust systems.



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273

JOB NAME: Alltech - Nimbus Dam

DATE PLAN PREPARED: 2/19/2015

COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

<b>III.</b>	<b>EQUIPMENT</b>	EQUIPMENT TO BE USED ON THIS JOB:		
		PERSONAL PROTECTIVE EQUIPMENT	CONTAINMENT	PAINT REMOVAL
		<ul style="list-style-type: none"> <li>• Standard PPE, (gloves, boots, long sleeves, eye protection, hard hats, respiratory protection, and hearing protection)</li> <li>• Type CE, continuous air fed respirator during abrasive blasting for all workers within that environment.</li> <li>• HEPA filtered full face respirators while handling spent abrasive containers and while HEPA vacuum power-tool use within the negative air containment.</li> <li>• HEPA filtered half face respirators may also be used while handling spent abrasive containers</li> <li>• Adjust level of protection based on initial task personnel air monitoring results as required</li> </ul>	<ul style="list-style-type: none"> <li>• Containment for abrasive blasting shall be within a negative air containment made of air impenetrable material, with continuous HEPA filtered ventilation during work sequences..</li> <li>• This containment shall remain in place during lead containing paint removal and debris clean-up until surfaces have been coated.</li> <li>• Containment for vacuum shrouded power tooling shall be by HEPA filtered local exhaust. This work will be performed within the negative air containment.</li> </ul>	<ul style="list-style-type: none"> <li>• The use of:</li> <li>• HEPA vacuum equipped power tools for spot paint removal and surface preparation.</li> <li>• Abrasive blasting within negative air containments for full paint removal on gate structures.</li> <li>• We believe that by implementing these methods we will be able to minimize any potential exposures to personnel and to the surrounding environment.</li> </ul>
		OTHER EQUIPMENT:		
		<ul style="list-style-type: none"> <li>• Air compressors and abrasive blast pots</li> <li>• 20,000 cfm HEPA dust collector</li> <li>• Forklift</li> <li>• Access Ladders and Scaffolds</li> <li>• Showers (for decontamination)</li> <li>• Connex storage container</li> </ul>	<ul style="list-style-type: none"> <li>• Hand Wash Station</li> <li>• HEPA equipped power tools</li> <li>• Portable HEPA Vacuums</li> <li>• Pick-up truck</li> <li>• 3 Stage filtered Grade D air monitors</li> <li>• general task related hand tools</li> </ul>	

<b>IV.</b>	<b>SCHEDULE</b>	This project is to start: <u>April 2015</u> and end: <u>June 2017</u> This compliance plan will take effect immediately upon project start-up. Work is scheduled to proceed according to the following schedule:	
		Week <u>1</u>	through <u>2</u>
		Initial set-up and site mobilization (Describe other tasks):	
		SET UP ACCESS SCAFFOLD AND CONTAINMENT, COLLECT PRE-JOB SOIL SAMPLES IF PRACTICAL. BEGIN ABRASIVE BLAST PAINT REMOVAL. PERFORM SPOT POWER TOOLING PAINT REMOVAL. PERFORM RESPECTIVE PERSONAL AND AREA AIR MONITORING. COLLECT AND CLEAN OUT RESULTANT DEBRIS DAILY.	
		Week <u>3</u>	through <u>END OF JOB</u>
		CONTINUE PAINT REMOVAL ACTIVITIES. ADJUST ENGINEERING CONTROLS AND PPE PER AIR MONITORING RESULTS IF NEEDED. SAMPLE DEBRIS AND WASTE FOR CHARACTERIZATION. CONTINUE AS ABOVE AS THE JOB PROGRESSES.	
		CLEAN AND REMOVE CONTAINMENTS. DECONTAMINATE EQUIPMENT PRIOR TO DE-MOBILIZATION. TRANSPORT WASTE APPROPRIATELY AS PER SAMPLE ANALYSIS RESULTS.	
		<b>GENERAL</b>	
		PRIMING SHALL OCCUR THE SAME DAY OF SURFACE PREPARATION. FINISH COATS TO FOLLOW.	
		WASTE SHALL BE STORED, ANALYSED AND TRANSPORTED APPROPRIATELY. SEE WASTE MANAGEMENT PLAN	



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273  
 JOB NAME: Alltech - Nimbus Dam  
 DATE PLAN PREPARED: 2/19/2015  
 COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

**V. EXPOSURE ACTIVITIES**

ACTIVITIES THAT MAY RESULT IN LEAD EXPOSURE AND SHALL BE SAMPLED:

- ABRASIVE BLASTING WITHIN A NEGATIVE AIR ENCLOSURE
- MANUAL & VACUUM SPENT ABRASIVE MIXED/LEAD CONTAINING PAINT DEBRIS REMOVAL AND CLEAN-UP
- CONTAINMENT REMOVAL AND CLEAN-UP
- CONTAMINATED BLAST HOSE HANDLING
- HEPA FILTER EQUIPPED LOCAL EXHAUST SHROUDED POWER TOOLING
- OPERATION OF HEPA EQUIPPED DUST COLLECTION EQUIPMENT
- DECONTAMINATION OF LEAD WORK ASSOCIATED EQUIPMENT

NOTE: WORKER ACTIVITIES FOR AN AVERAGE DAY MAY INCLUDE ANY COMBINATION OF THESE TASKS

NOTE: SIGNS WILL BE POSTED IN ALL AREAS THAT EXCEED THE ACTION LEVEL:  
*LEAD CLOTHING AND EQUIPMENT CONTAMINATED WITH LEAD. MAY DAMAGE FERTILITY OR THE UNBORN CHILD. CAUSES DAMAGE TO THE CENTRAL NERVOUS SYSTEM. DO NOT EAT, DRINK OR SMOKE WHEN HANDLING. DO NOT REMOVE DUST BY BLOWING OR SHAKING. DISPOSE OF LEAD CONTAMINATED WASH WATER IN ACCORDANCE WITH APPLICABLE LOCAL, STATE, OR FEDERAL REGULATIONS.*

**VI. CREW**

SUPERVISOR(S) FOR CREW: Stan Davis	SUPERVISOR 2: N/A
Crew 1: <b>Stan Davis</b>	Task 1: <b>ABRASIVE BLAST</b>
Crew 2:	Task 2: <b>POWER TOOL</b>
Crew 3:	Task 3: <b>SPRAY APPLICATION OF COATINGS</b>

WORKERS:  
**YET TO TO BE DETERMINED**

**VII. ENGINEERING CONTROLS**

THE PRIMARY ENGINEERING CONTROL METHODS FOR THE PROJECT ARE:

- CONTAINMENT
- GENERAL VENTILATION
- WET METHODS
- LOCAL EXHAUST VENTILATION
- HEPA VACUUM
- OTHER (DESCRIBE): NEGATIVE AIR ENCLOSURE

A BRIEF DESCRIPTION OF THE ENGINEERING CONTROLS ARE OUTLINED BELOW (i.e. type and size of dust collector, SSPC classification of containment, description of containment, ventilation components).

- AIR IMPENETRABLE NEGATIVE AIR ENCLOSURE SUPPORTED BY SELF SUPPORTED SCAFFOLD
- 20,000 CFM DUST COLLECTION SYSTEM CONSISTING OF DUCT FAN, DUCTING AND HEPA FILTERS
- LOCAL EXHAUST EQUIPPED POWER TOOLS WITH HEPA EQUIPPED VACUUMS
- BLASTOX ABRASIVE MEDIA ADDITIVE TO STABILIZE LEAD WASTE

EMPLOYEE JOB RESPONSIBILITIES WITH REGARD TO MAINTAINING CONTROLS INCLUDE (i.e. ventilation inspections, air velocity measurements, work practices, etc.)

**Stan Davis WILL PERFORM TWO DAILY INSPECTIONS, DOCUMENTED ON THE FDT LEAD JOBSITE INSPECTION AND MECHANICAL VENTILATION EVALUATION FORMS.**

**WHERE DEFICIENCIES ARE FOUND, THEY SHALL BE CORRECTED IMMEDIATELY. WORK SHALL CEASE IF SO DEEMED NECESSARY BY THE NATURE OF DEFICIENCY DISCOVERED.**





## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273  
 JOB NAME: Alltech - Nimbus Dam  
 DATE PLAN PREPARED: 2/19/2015  
 COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

XI. AIR MONITORING

THE TESING FIRM USED:  
**FORENSIC ANALYTICAL LABORATORIES, INC. (LAB ID# 101762)**  
 3777 DEPOT ROAD, SUITE 409  
 HAYWARD, CA 94545  
 (800) 827-3274      ELAP accredited by the State of California and ELLAP certified by AIHA

Exposure results are reported on the FDT Sample Form and the results will be reported to employees on the Employee Notification Form.

XII. HYGIENE FACILITIES

HYGIENE FACILITIES ARE PROVIDED BY:  
 F.D. THOMAS, INC.  
 FACILITY OWNER  
 GENERAL CONTRACTOR  
 OTHER (Identify):

THE FOLLOWING WASH AND/OR SHOWER FACILITIES WILL BE USED TO DECONTAMINATE WORKERS AND WILL CONSIST OF:  
 Shower Facilities (to be provided if sample analysis results determine the requirement; exposures over the PEL of 50 µg/m<sup>3</sup> )  
 Hand Wash Station(s) logically placed for worker access near to lead containing paint disturbing work

THE WASH AND/OR SHOWER FACILITIES WILL BE LOCATED AT:  
 Nearest to abatement activities as feasible based upon site space availability and layout

SHOWER FACILITIES SHALL HAVE RUNNING HOT AND COLD WATER, SOAP, AND TOWELS. HANDS AND FACE WILL BE WASHED BEFORE ALL BREAKS AND AT THE END OF EACH DAY.

THE GENERAL DECONTAMINATION ACTION WILL TAKE PLACE BEFORE:  
 BEGINNING OF SHIFT:      DON DISPOSABLE COVERALLS AND RESPIRATORY PROTECTION

BREAKS:

- AFTER POWER TOOL CLEANING - VACUUM OFF WORK CLOTHES OF DUST AT THE AIR WASH AREA OF THE CONTAINMENT WITH THE RESPIRATOR REMAINING ON.
- AFTER WASTE DEBRIS COLLECTION - VACUUM OFF WORK CLOTHES OF DUST AT THE AIR WASH AREA OF THE NEGATIVE AIR CONTAINMENT WITH THE RESPIRATOR REMAINING ON.
- AFTER ABRASIVE BLASTING - VACUUM OFF WORK CLOTHES OF DUST AT THE AIR WASH AREA OF THE NEGATIVE AIR CONTAINMENT WITH THE RESPIRATOR REMAINING ON.

EXIT, REMOVE OUTER DISPOSABLE COVERALLS, INSPECT FOR BREACHES, REPAIR OR DISPOSE OF.  
 GO DIRECTLY TO HANDWASH STATION, REMOVE RESPIRATOR, CLEAN, STOW IN BAG, WASH HANDS AND FACE.

LUNCH:

- SAME AS BREAKS

END OF SHIFT:

- SAME AS BREAKS

*ADDITIONALLY FOR END OF SHIFT; IF AIR SAMPLE ANALYSIS RESULTS INDICATE EXPOSURE LEVELS AT OR ABOVE THE PEL of 50 µg/m<sup>3</sup> , SHOWER FACILITIES SHALL BE USED:*

- DON CLEAN DISPOSABLE COVERALLS, DON HEPA FILTERED HF APR, WALK TO SHOWER TRAILER
- ENTER "DIRTY SIDE" OF SHOWER, DISROBE, HANG WORK CLOTHES, REMOVE APR, TAKE A SHOWER
- MOVE TO CLEAN SIDE OF SHOWER FACILITY, DON STREET CLOTHES

WASTEWATER (Wash and/or laundry if accomplished on site) WILL BE:  
 COLLECTED AND FILTERED ON-SITE (describe process): SAMPLE, SUBMIT FOR ANALYSIS, TRANSPORT APPROPRIATELY  
 DISPOSED OF IN ACCORDANCE WITH PRIOR ARRANGEMENT MADE WITH: (name of local water and sewage authority)  
 CONTAINERIZED FOR TESTING AND DISPOSAL WITHOUT FILTRATION  
 CONTROLLED BY OWNER OR GENERAL CONTRACTOR



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273  
 JOB NAME: Alltech - Nimbus Dam  
 DATE PLAN PREPARED: 2/19/2015  
 COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

**XIII. ADMINISTRATIVE**  
 ADMINISTRATIVE JOB ROTATION PLANS:  
 Job rotation may be used on this project to reduce worker exposures to lead on a given day. The job rotation schedule will be as follows (complete if applicable):

**JOB ROTATION IS NOT ANTICIPATED BASED UPON PRIOR EXPERIENCE WITH SIMILAR CONDITIONS, ENGINEERING CONTROLS AND WORK PRACTICES THAT MINIMIZE EXPOSURE TO WORKERS.**

**XIV. MEDICAL SURVEILLANCE**  
 A Medical Surveillance Program is in place for employees assigned to this project who are exposed to lead above the action level of 30 µg/m<sup>3</sup>.

The physician or firm conducting blood lead and ZPP testing is:

US HealthWorks 4700 Northgate Blvd #100, Sacramento, CA 95834 (916) 929-6161	OR	On-Site Health and Safety Services Services Provided On-Site (866) 998-2750
--	----	---

Worker blood levels are measured initially before the onset of work. Blood lead testing is reported at the following frequency:

**EVERY 2 MONTHS FOR ONGOING WORK, AT THE END OF PROJECT, AS SYMPTOMS ARISE**

Results are reported to employees on the Employee Notification Form.

Employees assigned to this project are removed from exposures above the Action Level, if blood lead levels greater than 50 µg/dl occur, or upon recommendation by the examining physician. Their seniority and benefits are protected during the removal period. They are returned to exposures above the Action Level only after 2 consecutive blood lead results are 40 µg/dl or lower, or when the physician indicates that the risk due to exposure no longer exists (in the case of removal for reasons other than blood lead).

**XV. MULTIEmployer**  
 MULTI-EMPLOYER SITE ARRANGEMENTS:

The following arrangements will be made on-site to inform other contractors of the potential exposures to lead and of their respective responsibilities:

- SITE SPECIFIC SAFETY AND LEAD PLAN ON SITE
- SDS ON HAND
- APPROPRIATE BARRICADES AND SIGNAGE IN PLACE
- DAILY COMMUNICATION WITH OTHER CRAFTS INFORMING THEM OF OUR PLANNED TASKS AND ACTIVITIES THAT MAY HAVE RELEVANT IMPACT

**XVI. TRAINING**  
 All workers who will be exposed to lead above the Action Level of 30 µg/m<sup>3</sup> have been trained in accordance with all the requirements found in paragraph (1) of 29 CFR 1926.62. The names of the employees trained, the training provider, and the training dates are documented on the Safety Training Report.



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273  
 JOB NAME: Alltech - Nimbus Dam  
 DATE PLAN PREPARED: 2/19/2015  
 COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

XVII. NOTES

**TRIGGER TASK DEFINITIONS, BY LEVEL:**

**I** Spray painting, manual demolition, manual scraping, sanding, use of heat gun, power tool cleaning with dust collection system.

**II** Using lead-containing mortar, lead burning, rivet busting, power tool cleaning without dust collection system, clean-up activities using dry expendable abrasives, abrasive blast enclosure movement or removal.

**III** Abrasive blasting, welding, cutting, or torch burning on structures where lead-containing coatings or materials are present.

---

*CAL/OSHA shall be notified at least 24 hours before beginning any lead based paint disturbing work that exceeds 100 square feet or 100 linear feet, as per CCR Title 8 Section 1532.1.(p)*

Sacramento District Office  
 2424 Arden Way, Ste. 165, Sacramento, CA 95825                      (916) 263-2800 (Off)                      (916) 263-2798 (Fax)

---

*Disposal Service for Lead Containing Paint Debris:*

Safety-Kleen Systems  
 6000 88TH STREET, SACRAMENTO, CA 95828                      (916) 386-4999 (Off)

---

*Disposal Analysis Lab:*

Forensic Analytical Laboratory  
 3777 Depot Rd, Hayward, CA 94545                      (510) 887-8828 (Off)                      (510) 887-4218 (Fax)

---

*Disposal/Recycling Service for Spent Abrasives Containing Lead Paint Debris:*

Kleen Industrial Services  
 50 Oak Court, Suite 210, Danville CA 94526                      (925) 831-9800 (Off)                      (925) 831-9183 (Fax)

---

*Disposal Analysis Lab for Spent Abrasives Containing Lead Paint Debris:*

Enviro-Chem, Inc. Laboratories  
 1214 East Lexington Avenue, Pomona, CA 91766                      (909) 590-5905 (Off)                      (909) 590-5907 (Fax)

**ATTN: PROJECT LEADER; CALL THE CORPORATE SAFETY MANAGER BEFORE IMPLEMENTING THIS SITE SPECIFIC PLAN!**

Stan Davis Review:                       DATE:

Plan Written By:  **Felix Saldivar**                      DATE:  **2/19/2015**



## 9 - LEAD & HEAVY METALS WORK PLAN

JOB NO: 273

JOB NAME: Alltech - Nimbus Dam

DATE PLAN PREPARED: 2/19/2015

COMPETENT PERSON TO SUPERVISE THIS PLAN: Stan Davis

### ATTACHMENT

#### SSPC Guide 6 Combination of Containments - Abrasive Blast Cleaning / Power Tool Cleaning

Containment Class	Containment System					Ventilation				
	5.3.1 Containment Materials	5.3.2 Penetrability	5.3.3 Support Structure	5.3.4 Joints	5.3.5 Entryway	5.4.1 Air Make-up	5.4.2 Input Air Flow	5.4.3 Air Pressure	5.4.4 Air Movement	5.4.5 Exhaust Dust Filtration
Class 1A	Rigid	Air Impenetrable	Rigid	Full Seal	Resealable	Controlled	Forced	Visual Verification	Minimum Specified	Air Filtration
Class 1P	Flexible	Air Impenetrable	Rigid	Full Seal	Resealable	Controlled	Forced	Visual Verification	Minimum Specified	Air Filtration

**NOTES:**

- Regarding the surfaces where power tool cleaning is to be done with a HEPA vacuum system attachment. This will be done inside the 1P containment listed above. By using HEPA vacuum shrouded equipment and hanging tarps, the controls are equivalent to a Class 1P containment (reference: note 2 page 9-14 of SSPC Guide 6).