

February 2012 Construction Photos



Coleman Diversion Dam/Inskip Powerhouse: The contractor is placing reinforcement for the new penstock bypass chute walls #10.



Coleman Diversion Dam/Inskip Powerhouse: The contractor completes reinforcement for the new penstock bypass chute slab #12.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is placing concrete for the new penstock bypass chute walls #10.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is installing guardrail for the new penstock bypass wasteway (trashrack panels were also installed this period).



Coleman Diversion Dam/Inskip Powerhouse: The contractor is installing forms for the new penstock bypass chute slab #13.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is placing concrete for the new penstock bypass chute slab #13.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is installing form for the 66-inch penstock bypass manhole at pipeline Station 28+33.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is installing forms for the new penstock bypass chute walls #23.