

November 2012 Construction Photos



Coleman Diversion Dam/Inskip Powerhouse: The contractor is rock lining the trapezoidal ditch and installing three 18-inch reinforced concrete pipe culverts under Inskip Powerhouse access road.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is placing controlled-low strength materials (CLSM) around the new 18-inch RCP culvert.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is disassembling the 1100 Komatsu excavator; an equipment that performed most of the project excavation.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is preparing the subsurface prior to laying asphalt for the Inskip Powerhouse access road repair.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is laying asphalt for the Inskip Powerhouse access road.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is rock lining the v-ditch adjacent to the Inskip Powerhouse access road.



Coleman Diversion Dam/Inskip Powerhouse: The contractor is hydro-seeding and mulching at the penstock bypass (center left) and tailrace connector (center right) outlet structures.



Coleman Diversion Dam/Inskip Powerhouse: View of the newly installed cross drainage culvert under the Inskip Powerhouse access road.