

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
U.S. BUREAU OF RECLAMATION  
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA  
THE RESOURCES AGENCY  
DEPARTMENT OF WATER RESOURCES  
STATE WATER PROJECT

AUGUST 2018

**CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR  
DAILY OPERATIONS**

RUN DATE: August 19, 2018

DAY	ELEV	STORAGE ACRE-FEET		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S.			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION		PRECIP INCHES
		IN LAKE	CHANGE		POWER	PACHECO TUNNEL	SPILL		C.F.S.	INCHES	
		906,214									
1	442.93	903,021	-3,193	0	1,335	224	0	-50	219	.70	.00
2	442.48	898,671	-4,350	0	1,933	218	0	-42	240	.77	.00
3	442.08	894,811	-3,860	0	1,557	207	0	-181	237	.76	.00
4	441.73	891,439	-3,372	0	1,335	213	0	-152	190	.61	.00
5	441.55	889,706	-1,733	799	1,335	185	0	-152	197	.63	.00
6	441.47	888,936	-770	1,070	1,327	210	0	+79	233	.73	.00
7	441.88	892,884	+3,948	3,297	668	211	0	-428	181	.58	.00
8	442.10	895,004	+2,120	2,468	892	208	0	-300	197	.63	.00
9	442.41	897,996	+2,992	3,108	1,339	208	0	-52	187	.60	.00
10	442.63	900,120	+2,124	2,767	1,245	220	0	-231	188	.60	.00
11	443.04	904,085	+3,965	3,045	595	223	0	-228	235	.75	.00
12	443.37	907,280	+3,195	2,668	594	201	0	-261	197	.63	.00
13	443.78	911,255	+3,975	3,614	1,190	213	0	-207	236	.75	.00
14	444.24	915,722	+4,467	3,867	1,178	219	0	-218	204	.65	.00
15	444.80	921,169	+5,447	3,485	0	217	0	-522	173	.55	.00
16	445.05	923,605	+2,436	1,584	0	212	0	-143	158	.50	.00
17	445.23	925,360	+1,755	1,785	0	208	0	-692	151	.48	.00
18	445.62	929,166	+3,806	2,299	0	201	0	-179	199	.63	.00
<b>TOTALS</b>			<b>+22,952</b>	<b>35,856</b>	<b>16,523</b>	<b>3,798</b>	<b>0</b>	<b>-3,959</b>	<b>3,622</b>	<b>11.55</b>	<b>.00</b>
<b>ACRE-FEET</b>			<b>+22,952</b>	<b>71,120</b>	<b>32,773</b>	<b>7,533</b>	<b>0</b>	<b>-7,853</b>	<b>7,184</b>		

**SUMMARY**

	RELEASE (ACRE-FEET)			PRECIPITATION	
POWER	32,773	SPILL	0	THIS MONTH =	.00
PACHECO TUNNEL	7,533	TOTAL	40,306	JULY 1, 2018 TO DATE =	.00
				OCT 1, 2017 TO DATE =	5.62