

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

MARCH 2009

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR
DAILY OPERATIONS

RUN DATE: April 1, 2009

DAY	ELEV	STORAGE ACRE-Feet IN LAKE CHANGE		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S. ——— POWER PACHECO TUNNEL SPILL			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		820,771									
1	435.39	831,094	+10,323	5,499	0	0	0	-294	15	.05	.00
2	436.35	840,139	+9,045	4,704	0	0	0	-144	24	.08	.03
3	437.34	849,501	+9,362	4,733	0	0	0	-13	40	.13	.01
4	438.33	858,899	+9,398	4,708	0	0	0	+30	18	.06	.09
5	439.08	866,041	+7,142	3,617	0	0	0	-17	25	.08	.08
6	439.64	871,388	+5,347	2,739	0	0	0	-43	37	.12	.00
7	440.34	878,086	+6,698	3,768	0	0	0	-391	34	.11	.02
8	440.86	883,073	+4,987	2,435	0	0	0	+80	46	.14	.00
9	441.29	887,205	+4,132	2,213	0	0	0	-130	62	.20	.00
10	441.81	892,209	+5,004	2,727	0	0	0	-204	47	.15	.00
11	442.25	896,451	+4,242	2,210	0	0	0	-72	53	.17	.00
12	442.97	903,407	+6,956	3,754	0	0	0	-247	47	.15	.00
13	443.71	910,576	+7,169	4,274	0	0	0	-659	50	.16	.00
14	444.60	919,222	+8,646	4,274	0	0	0	+85	79	.25	.00
15	445.85	931,413	+12,191	6,323	0	0	0	-177	95	.30	.00
16	446.63	939,047	+7,634	4,240	0	0	0	-392	67	.21	.00
17	447.65	949,062	+10,015	5,331	0	0	0	-282	48	.15	.00
18	448.75	959,901	+10,839	5,543	0	0	0	-78	48	.15	.00
19	449.33	965,633	+5,732	2,854	0	0	0	+36	48	.15	.00
20	450.12	973,459	+7,826	4,042	0	0	0	-96	48	.15	.00
21	450.86	980,809	+7,350	4,050	0	0	0	-344	97	.30	.00
22	451.81	990,271	+9,462	4,844	0	0	0	-74	13	.04	.17
23	452.14	993,565	+3,294	1,737	0	0	0	-77	0	.30	.00
24	452.52	997,363	+3,798	2,157	155	0	0	-87	97	.30	.00
25	452.70	999,163	+1,800	1,714	1,085	0	0	+279	65	.20	.00
26	452.77	999,864	+701	587	0	0	0	-234	81	.25	.00
27	452.77	999,864	+0	0	0	0	0	+0	97	.30	.00
28	452.77	999,864	+0	0	0	0	0	+0	97	.30	.00
29	452.78	999,964	+100	355	0	0	0	-305	52	.16	.00
30	453.07	1,002,868	+2,904	1,813	0	0	0	-349	165	.51	.00
31	453.41	1,006,276	+3,408	1,789	0	0	0	-71	55	.17	.00
TOTALS			+185,505	99,034	1,240	0	0	-4,270	1,750	5.79	.40
ACRE-Feet			+185,505	196,434	2,460	0	0	-8,470	3,471		

SUMMARY

RELEASE (ACRE-Feet)				PRECIPITATION	
POWER	2,460	SPILL	0	THIS MONTH =	.40
PACHECO TUNNEL	0	TOTAL	2,460	JULY 1, 2008 TO DATE =	6.00