

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

SEPTEMBER 2008

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR
DAILY OPERATIONS

RUN DATE: October 14, 2008

DAY	ELEV	STORAGE ACRE-FEET		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S.			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		IN LAKE	CHANGE		POWER	PACHECO TUNNEL	SPILL				
		269,655									
1	364.36	269,779	+124	593	0	186	0	-345	86	.43	.00
2	364.31	269,470	-309	590	0	176	0	-570	94	.40	.00
3	364.40	270,026	+556	590	0	200	0	-109	94	.43	.00
4	364.27	269,223	-803	1,182	1,265	155	0	-166	96	.52	.00
5	364.27	269,223	+0	1,039	946	172	0	+79	96	.48	.00
6	364.08	268,050	-1,173	593	952	172	0	-60	90	.45	.00
7	364.34	269,655	+1,605	1,923	640	167	0	-307	129	.65	.00
8	364.59	271,202	+1,547	1,033	0	168	0	-84	121	.60	.00
9	364.68	271,759	+557	443	0	166	0	+4	119	.59	.00
10	364.74	272,131	+372	1,033	374	170	0	-301	62	.31	.00
11	364.40	270,026	-2,105	443	1,356	184	0	+35	70	.35	.00
12	363.59	265,036	-4,990	0	2,336	174	0	-6	70	.35	.00
13	362.93	260,997	-4,039	0	1,792	170	0	-74	89	.45	.00
14	361.86	254,499	-6,498	0	3,118	164	0	+7	59	.30	.00
15	361.42	251,845	-2,654	0	1,155	161	0	-22	74	.00	.00
16	360.42	245,855	-5,990	0	2,490	166	0	-364	63	.33	.00
17	360.63	247,109	+1,254	2,071	1,017	146	0	-276	54	.28	.00
18	360.11	244,010	-3,099	0	1,429	166	0	+33	83	.43	.00
19	359.63	241,164	-2,846	0	1,590	0	0	+155	61	.32	.00
20	359.35	239,509	-1,655	0	1,008	310	0	+484	42	.00	.00
21	358.99	237,389	-2,120	0	855	149	0	-65	76	.40	.00
22	358.93	237,036	-353	895	857	155	0	-60	53	.28	.00
23	358.77	236,097	-939	0	250	155	0	-68	67	.35	.00
24	358.67	235,510	-587	1,197	0	155	0	-1,338	57	.30	.00
25	359.17	238,448	+2,938	1,797	0	152	0	-164	76	.40	.00
26	359.46	240,159	+1,711	1,193	0	154	0	-177	91	.00	.00
27	359.77	241,992	+1,833	1,193	0	153	0	-116	84	.44	.00
28	359.19	238,566	-3,426	0	1,860	154	0	+287	61	.32	.00
29	358.81	236,331	-2,235	0	907	152	0	-67	76	.40	.00
30	358.86	236,625	+294	373	1,193	195	0	+1,163	76	.30	.00
TOTALS			-33,030	18,181	27,390	4,947	0	-2,492	2,369	10.86	.00
ACRE-FEET			-33,030	36,062	54,328	9,812	0	-4,943	4,699		

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	54,328	SPILL	0	THIS MONTH =	.00
PACHECO TUNNEL	9,812	TOTAL	64,140	JULY 1, 2008 TO DATE =	.00