

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

NOVEMBER 2008

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR
DAILY OPERATIONS

RUN DATE: December 1, 2008

DAY	ELEV	STORAGE ACRE-FEET IN LAKE CHANGE		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S. ——— POWER PACHECO TUNNEL SPILL			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		254,136									
1	362.08	255,830	+1,694	895	0	145	0	+104	25	.13	.05
2	362.25	256,860	+1,030	1,557	840	146	0	-52	28	.15	.11
3	362.64	259,229	+2,369	1,785	0	142	0	-449	37	.19	.01
4	363.59	265,036	+5,807	3,150	0	99	0	-124	8	.04	.05
5	364.60	271,263	+6,227	3,927	0	132	0	-656	30	.15	.00
6	365.83	278,922	+7,659	4,365	0	142	0	-361	30	.15	.00
7	367.23	287,736	+8,814	4,980	0	154	0	-382	21	.10	.00
8	368.30	294,541	+6,805	3,832	0	152	0	-250	31	.15	.00
9	369.11	299,731	+5,190	3,062	0	143	0	-303	33	.16	.02
10	370.02	305,602	+5,871	3,073	0	147	0	+34	32	.15	.00
11	371.11	312,689	+7,087	4,303	0	148	0	-582	0	.15	.00
12	372.01	318,585	+5,896	4,250	0	161	0	-1,117	45	.21	.00
13	372.99	325,049	+6,464	3,685	0	167	0	-259	24	.11	.00
14	374.48	334,965	+9,916	5,737	0	192	0	-546	22	.10	.00
15	375.93	344,715	+9,750	5,491	0	189	0	-387	33	.15	.00
16	376.82	351,007	+6,292	3,909	0	189	0	-548	7	.03	.00
17	377.94	358,730	+7,723	4,464	0	205	0	-365	25	.11	.00
18	379.30	368,189	+9,459	5,888	0	213	0	-906	18	.08	.00
19	380.07	373,584	+5,395	3,170	0	200	0	-251	32	.14	.00
20	380.76	378,442	+4,858	2,954	0	192	0	-314	16	.07	.00
21	381.24	381,835	+3,393	2,184	0	179	0	-294	23	.10	.00
22	382.17	388,441	+6,606	3,921	0	184	0	-406	21	.09	.00
23	382.86	393,369	+4,928	3,104	0	173	0	-446	26	.11	.00
24	383.43	397,456	+4,087	2,483	0	186	0	-237	12	.05	.00
25	384.32	403,869	+6,413	1,962	0	190	0	+1,461	12	.05	.00
26	384.54	405,460	+1,591	1,179	0	190	0	-187	2	.01	.04
27	384.77	407,126	+1,666	1,179	0	189	0	-150	0	.00	.14
28	384.90	408,069	+943	781	0	192	0	-114	16	.07	.00
29	384.94	408,359	+290	455	0	190	0	-118	31	.13	.00
30	385.22	410,393	+2,034	1,562	0	153	0	-384	2	.01	.00
TOTALS			+156,257	93,287	840	5,084	0	-8,589	642	3.14	.42
ACRE-FEET			+156,257	185,035	1,666	10,084	0	-17,036	1,273		

SUMMARY

RELEASE (ACRE-FEET)		PRECIPITATION	
POWER	1,666	THIS MONTH =	.42
PACHECO TUNNEL	10,084	JULY 1, 2008 TO DATE =	.55
SPILL	0		
TOTAL	11,750		