

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

VERNALIS ON THE SAN JOAQUIN RIVER

DECEMBER 2005

WATER QUALITY REPORT

RUN DATE: January 20, 2006

ELECTRICAL CONDUCTIVITY, UMHOS

DAY	HIGH	LOW	MEAN	30 DAY ACCUM MEAN	30 DAY AVG MEAN
1	741	715	727	21,239	708
2	730	715	722	21,392	713
3	723	704	712	21,532	718
4	714	700	706	21,629	721
5	726	706	714	21,687	723
6	711	666	682	21,738	725
7	688	666	680	21,776	726
8	698	679	688	21,804	727
9	722	694	708	21,849	728
10	730	714	722	21,889	730
11	727	717	721	21,906	730
12	754	726	743	21,922	731
13	769	736	757	21,942	731
14	782	768	774	21,969	732
15	807	761	779	21,992	733
16	812	772	798	22,045	735
17	806	780	795	22,086	736
18	774	664	707	22,048	735
19	661	610	630	21,935	731
20	641	615	628	21,806	727
21	630	555	592	21,627	721
22	572	393	455	21,337	711
23	397	369	383	20,985	700
24	407	387	397	20,635	688
25	384	358	374	20,231	674
26	356	294	332	19,801	660
27	290	264	279	19,340	645
28	259	217	237	18,850	628
29	217	179	201	18,340	611
30	183	164	170	17,813	594
31	164	158	161	17,247	575

Comments:

0 reading indicates that the station was out of service.

30 DAY ACCUM MEAN and 30 DAY AVG MEAN columns are 30 day runnings, except for April 1 and September 1, where they do not go back 30 days.