

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

JANUARY 2003

WHISKEYTOWN LAKE DAILY OPERATIONS

RUN DATE: March 11, 2004

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S. — TO CLEAR CR — (1) OUTLETS	SPILL	TO SPRING CR. PP	EVAP. C.F.S. INCHES	PRECIP INCHES
		214.5									
1	1,200.11	210.5	-4.1	2,455	118	2,337	200	0	4,298	0	.00
2	1,198.75	206.4	-4.0	1,674	118	1,556	200	0	3,508	0	.00
3	1,198.47	205.6	-0.8	1,269	118	1,151	200	0	1,485	0	.00
4	1,198.57	205.9	+0.3	1,051	118	933	200	0	703	0	.00
5	1,198.88	206.8	+0.9	912	118	794	200	0	252	0	.00
6	1,198.81	206.6	-0.2	880	118	762	200	0	784	0	.00
7	1,198.90	206.9	+0.3	850	118	732	200	0	516	0	.00
8	1,198.86	206.7	-0.1	820	118	702	200	0	679	0	.00
9	1,198.53	205.8	-1.0	962	174	788	200	0	1,253	0	.00
10	1,198.77	206.5	+0.7	1,108	118	990	200	0	548	4	.05
11	1,198.22	204.9	-1.6	1,279	118	1,161	200	0	1,896	0	.00
12	1,198.96	207.0	+2.2	3,088	118	2,970	200	0	1,789	0	.00
13	1,199.46	208.5	+1.5	4,020	119	3,901	200	0	3,072	0	.00
14	1,198.80	206.6	-2.0	3,505	118	3,387	200	0	4,291	0	.00
15	1,198.10	204.5	-2.1	2,621	118	2,503	200	0	3,458	3	.04
16	1,197.94	204.0	-0.5	1,935	118	1,817	200	0	1,972	0	.00
17	1,198.32	205.2	+1.1	1,574	118	1,456	200	0	810	0	.00
18	1,198.51	205.7	+0.6	1,357	118	1,239	200	0	867	8	.09
19	1,198.49	205.7	-0.1	1,231	118	1,113	200	0	1,053	7	.08
20	1,198.50	205.7	+0.0	1,090	118	972	200	0	868	7	.08
21	1,198.60	206.0	+0.3	1,005	118	887	200	0	656	0	.00
22	1,198.63	206.1	+0.1	1,163	118	1,045	200	0	919	0	.00
23	1,198.53	205.8	-0.3	1,219	118	1,101	200	0	1,165	3	.04
24	1,198.51	205.7	-0.1	1,135	118	1,017	200	0	963	2	.02
25	1,198.43	205.5	-0.2	1,085	118	967	200	0	1,003	0	.00
26	1,198.42	205.4	+0.0	1,008	118	890	200	0	823	0	.00
27	1,198.16	204.7	-0.8	1,169	266	903	725	0	830	0	.00
28	1,198.54	205.8	+1.1	1,687	996	691	869	0	253	0	.00
29	1,198.70	206.3	+0.5	789	118	671	300	0	249	3	.03
30	1,198.45	205.5	-0.7	713	118	595	200	0	882	2	.02
31	1,198.43	205.5	-0.1	682	118	564	200	0	511	1	.01
TOTALS			-9.1	45,336	4,741	40,595	7,494	0	42,356	40	.46
ACRE-FEET			-9.1	89,924	9,404	80,520	14,864	0	84,013	79	9.75

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	84,013	OUTLET	14,864	THIS MONTH	9.75
SPILL	0	TOTAL	98,877	JULY 1, 2002 TO DATE	50.86