

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

MARCH 2003

WHISKEYTOWN LAKE DAILY OPERATIONS

RUN DATE: March 11, 2004

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S. — TO CLEAR CR — (1) OUTLETS	SPILL	TO SPRING CR. PP	EVAP. C.F.S. INCHES	PRECIP INCHES
		202.1									
1	1,197.22	201.9	-0.2	1,063	832	231	200	0	945	6	.07
2	1,197.38	202.4	+0.5	1,080	841	239	200	0	641	4	.05
3	1,197.47	202.7	+0.3	1,037	823	214	200	0	699	5	.06
4	1,197.53	202.8	+0.2	1,069	841	228	200	0	778	3	.04
5	1,197.52	202.8	+0.0	988	811	177	200	0	797	6	.07
6	1,197.52	202.8	+0.0	1,061	835	226	200	0	856	5	.06
7	1,197.62	203.1	+0.3	1,072	811	261	200	0	720	5	.06
8	1,198.19	204.8	+1.7	1,064	826	238	200	0	14	8	.09
9	1,198.77	206.5	+1.7	1,079	815	264	200	0	14	4	.05
10	1,198.69	206.2	-0.2	1,162	913	249	200	0	1,080	0	.00
11	1,198.55	205.8	-0.4	1,125	870	255	200	0	1,133	0	.00
12	1,198.46	205.6	-0.3	1,142	885	257	200	0	1,071	5	.06
13	1,198.65	206.1	+0.6	1,510	849	661	200	0	1,023	5	.06
14	1,198.98	207.1	+1.0	1,130	118	1,012	200	0	440	0	.00
15	1,200.09	210.4	+3.3	3,545	118	3,427	200	0	1,682	0	.00
16	1,199.69	209.2	-1.2	1,725	118	1,607	200	0	2,125	0	.00
17	1,198.93	206.9	-2.3	1,236	118	1,118	200	0	2,173	0	.00
18	1,198.57	205.9	-1.1	1,818	924	894	200	0	2,148	5	.06
19	1,198.71	206.3	+0.4	2,615	1,759	856	200	0	2,197	10	.11
20	1,198.74	206.4	+0.1	2,426	1,684	742	200	0	2,182	0	.00
21	1,198.58	205.9	-0.5	2,028	1,388	640	200	0	2,062	3	.04
22	1,198.55	205.8	-0.1	2,193	1,560	633	200	0	2,032	6	.07
23	1,198.36	205.3	-0.6	1,954	1,385	569	200	0	2,036	0	.00
24	1,198.55	205.8	+0.6	2,515	1,994	521	200	0	2,033	0	.00
25	1,198.59	205.9	+0.1	2,298	1,772	526	200	0	2,031	8	.09
26	1,198.70	206.3	+0.3	2,392	1,836	556	200	0	2,029	0	.00
27	1,198.81	206.6	+0.3	2,402	1,933	469	200	0	2,028	11	.13
28	1,198.69	206.2	-0.4	2,058	1,638	420	200	0	2,025	11	.13
29	1,198.72	206.3	+0.1	2,278	1,828	450	200	0	2,023	11	.13
30	1,198.71	206.3	+0.0	1,587	1,131	456	200	0	1,367	35	.40
31	1,198.91	206.9	+0.6	1,851	1,431	420	200	0	1,349	5	.06
TOTALS			+4.8	52,503	33,687	18,816	6,200	0	43,733	161	1.89
ACRE-FEET			+4.8	104,140	66,818	37,322	12,298	0	86,744	319	6.90

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	86,744	OUTLET	12,298	THIS MONTH	6.90
SPILL	0	TOTAL	99,042	JULY 1, 2002 TO DATE	60.36