

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 5

APRIL 2008

WHISKEYTOWN LAKE DAILY OPERATIONS

RUN DATE: June 25, 2008

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S.		TO SPRING CR. PP	EVAP. C.F.S.	INCHES	PRECIP INCHES
							— TO CLEAR CR. — (1) OUTLETS	SPILL				
		211.2										
1	1,200.33	211.1	-0.1	344	120	224	200	0	166	8	.09	.00
2	1,200.26	210.9	-0.2	350	119	231	200	0	245	11	.12	.00
3	1,200.79	212.5	+1.6	1,178	953	225	200	0	165	13	.15	.00
4	1,201.17	213.6	+1.1	881	641	240	200	0	93	12	.14	.00
5	1,201.54	214.7	+1.1	937	716	221	200	0	166	8	.09	.00
6	1,201.94	216.0	+1.2	988	766	222	200	0	161	18	.20	.00
7	1,202.50	217.7	+1.7	1,230	1,005	225	200	0	163	9	.10	.00
8	1,202.82	218.6	+1.0	893	708	185	200	0	194	9	.10	.00
9	1,203.21	219.8	+1.2	998	775	223	200	0	186	12	.13	.00
10	1,203.54	220.8	+1.0	902	709	193	200	0	179	13	.14	.00
11	1,203.92	222.0	+1.2	974	796	178	200	0	172	15	.17	.00
12	1,204.36	223.3	+1.4	978	772	206	200	0	84	10	.11	.00
13	1,204.84	224.8	+1.5	1,061	798	263	200	0	83	32	.35	.00
14	1,205.32	226.3	+1.5	1,057	805	252	200	0	83	23	.25	.00
15	1,205.83	227.9	+1.6	1,099	832	267	200	0	83	17	.18	.00
16	1,206.13	228.8	+0.9	768	542	226	200	0	83	14	.15	.00
17	1,206.46	229.9	+1.0	904	718	186	200	0	166	17	.18	.00
18	1,206.79	230.9	+1.0	922	683	239	200	0	183	18	.19	.00
19	1,207.03	231.7	+0.8	692	538	154	200	0	98	14	.15	.00
20	1,207.32	232.6	+0.9	765	555	210	200	0	83	21	.23	.00
21	1,207.59	233.4	+0.9	729	559	170	200	0	86	14	.15	.00
22	1,208.08	235.0	+1.5	1,071	795	276	200	0	84	7	.07	.00
23	1,208.41	236.0	+1.0	812	655	157	200	0	83	0	.00	.47
24	1,208.68	236.9	+0.9	722	538	184	199	0	83	7	.07	.00
25	1,208.89	237.5	+0.7	633	470	163	200	0	83	14	.15	.00
26	1,208.91	237.6	+0.1	336	161	175	200	0	83	21	.22	.00
27	1,208.86	237.5	-0.2	355	148	207	200	0	212	23	.25	.00
28	1,209.08	238.2	+0.7	658	430	228	200	0	83	22	.23	.00
29	1,209.15	238.4	+0.2	419	215	204	200	0	83	23	.24	.00
30	1,209.15	238.4	+0.0	297	86	211	200	0	83	14	.15	.00
TOTALS			+27.2	23,953	17,608	6,345	5,999	0	3,799	439	4.75	.47
ACRE-FEET			+27.2	47,511	34,925	12,585	11,899	0	7,535	871		

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	7,535	OUTLET	11,899	THIS MONTH	.47
SPILL	0	TOTAL	19,434	JULY 1, 2007 TO DATE	47.66