

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

SEPTEMBER 2003

WHISKEYTOWN LAKE DAILY OPERATIONS

RUN DATE: March 11, 2004

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S. — TO CLEAR CR — (1) OUTLETS	SPILL	TO SPRING CR. PP	EVAP. C.F.S. INCHES	PRECIP INCHES
		237.5									
1	1,208.89	237.5	+0.0	2,576	2,526	50	90	0	2,460	26	.28
2	1,209.00	237.9	+0.4	2,764	2,701	63	90	0	2,472	26	.28
3	1,209.16	238.4	+0.5	2,322	2,297	25	90	0	1,954	20	.21
4	1,209.11	238.2	-0.2	2,044	2,030	14	110	0	2,003	12	.13
5	1,209.08	238.2	-0.1	2,113	2,074	39	140	0	2,007	14	.15
6	1,209.06	238.1	-0.1	2,141	2,138	3	140	0	2,015	18	.19
7	1,209.03	238.0	-0.1	2,127	2,114	13	140	0	2,015	20	.21
8	1,209.09	238.2	+0.2	2,207	2,181	26	147	0	1,946	17	.18
9	1,209.12	238.3	+0.1	2,280	2,202	78	160	0	2,060	12	.13
10	1,209.09	238.2	-0.1	2,127	2,113	14	160	0	2,009	6	.06
11	1,209.06	238.1	-0.1	2,121	2,118	3	160	0	1,995	14	.15
12	1,209.04	238.0	-0.1	2,199	2,175	24	182	0	2,028	21	.22
13	1,208.99	237.9	-0.2	2,125	2,110	15	200	0	1,980	26	.28
14	1,208.93	237.7	-0.2	2,134	2,117	17	200	0	2,003	27	.29
15	1,209.01	237.9	+0.3	2,861	2,791	70	200	0	2,511	22	.23
16	1,209.05	238.1	+0.1	2,777	2,768	9	190	0	2,499	23	.24
17	1,208.95	237.7	-0.3	2,552	2,536	16	180	0	2,516	17	.18
18	1,208.90	237.6	-0.2	2,582	2,573	9	180	0	2,462	20	.21
19	1,208.98	237.8	+0.3	2,850	2,798	52	180	0	2,519	23	.24
20	1,208.90	237.6	-0.3	2,518	2,504	14	180	0	2,447	19	.20
21	1,208.84	237.4	-0.2	2,537	2,506	31	180	0	2,428	25	.27
22	1,208.89	237.5	+0.2	2,739	2,730	9	180	0	2,458	21	.22
23	1,208.79	237.2	-0.3	2,516	2,469	47	180	0	2,474	22	.23
24	1,208.70	236.9	-0.3	2,634	2,621	13	180	0	2,576	22	.24
25	1,208.72	237.0	+0.1	2,789	2,745	44	180	0	2,555	22	.24
26	1,208.85	237.4	+0.4	2,937	2,924	13	180	0	2,527	22	.24
27	1,208.94	237.7	+0.3	2,893	2,835	58	180	0	2,548	21	.22
28	1,208.80	237.3	-0.4	2,516	2,483	33	180	0	2,541	19	.20
29	1,208.81	237.3	+0.0	2,791	2,745	46	180	0	2,581	14	.15
30	1,208.91	237.6	+0.3	2,871	2,826	45	180	0	2,517	14	.15
TOTALS			+0.0	74,643	73,750	893	4,919	0	69,106	585	6.22
ACRE-FEET			+0.0	148,054	146,283	1,771	9,757	0	137,072	1,160	.06

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	137,072	OUTLET	9,757	THIS MONTH	.06
SPILL	0	TOTAL	146,829	JULY 1, 2003 TO DATE	1.09