

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

OCTOBER 2008

WHISKEYTOWN LAKE DAILY OPERATIONS

RUN DATE: November 1, 2008

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S. — TO CLEAR CR. — (1) OUTLETS	SPILL	TO SPRING CR. PP	EVAP. C.F.S.	INCHES	PRECIP INCHES
		231.6										
1	1,207.11	231.9	+0.3	1,718	1,636	82	187	0	1,374	14	.15	.00
2	1,207.11	231.9	+0.0	1,734	1,637	97	199	0	1,521	14	.15	.00
3	1,207.29	232.5	+0.6	1,991	1,635	356	199	0	1,506	0	.00	.00
4	1,207.31	232.5	+0.1	1,753	1,579	174	199	0	1,522	0	.00	4.31
5	1,206.77	230.8	-1.7	859	745	114	199	0	1,510	6	.07	.00
6	1,206.38	229.6	-1.2	1,111	1,045	66	199	0	1,526	2	.02	.00
7	1,206.11	228.8	-0.8	1,315	1,180	135	200	0	1,535	7	.08	.00
8	1,205.72	227.6	-1.2	1,121	1,095	26	199	0	1,527	7	.08	.00
9	1,205.24	226.1	-1.5	1,300	1,274	26	199	0	1,846	7	.08	.00
10	1,204.79	224.7	-1.4	1,341	1,302	39	198	0	1,838	8	.09	.00
11	1,204.34	223.3	-1.4	1,363	1,315	48	198	0	1,857	8	.09	.00
12	1,203.91	222.0	-1.3	1,385	1,347	38	197	0	1,847	9	.10	.00
13	1,203.56	220.9	-1.1	1,427	1,327	100	199	0	1,759	9	.10	.00
14	1,203.13	219.6	-1.3	1,410	1,330	80	199	0	1,866	9	.10	.00
15	1,202.70	218.3	-1.3	1,383	1,422	-39	199	0	1,840	4	.05	.00
16	1,202.29	217.0	-1.2	1,403	1,493	-90	199	0	1,828	4	.05	.00
17	1,201.98	216.1	-0.9	1,431	1,471	-40	199	0	1,698	8	.09	.00
18	1,201.76	215.4	-0.7	1,465	1,508	-43	198	0	1,594	8	.09	.00
19	1,201.47	214.5	-0.9	1,452	1,511	-59	198	0	1,686	9	.10	.00
20	1,201.17	213.6	-0.9	1,471	1,504	-33	198	0	1,719	10	.11	.00
21	1,200.83	212.6	-1.0	1,438	1,515	-77	201	0	1,747	5	.06	.00
22	1,200.54	211.7	-0.9	1,468	1,520	-52	199	0	1,701	6	.07	.00
23	1,200.21	210.8	-1.0	1,469	1,516	-47	199	0	1,761	7	.08	.00
24	1,199.86	209.7	-1.0	1,443	1,520	-77	199	0	1,766	5	.06	.00
25	1,199.52	208.7	-1.0	1,454	1,809	-355	199	0	1,756	8	.09	.00
26	1,199.31	208.1	-0.6	1,462	1,819	-357	199	0	1,573	4	.05	.00
27	1,198.90	206.9	-1.2	1,419	1,505	-86	198	0	1,828	6	.07	.00
28	1,198.52	205.7	-1.1	1,485	1,525	-40	198	0	1,844	7	.08	.00
29	1,198.12	204.6	-1.2	1,438	1,518	-80	197	0	1,829	6	.07	.00
30	1,198.14	204.6	+0.1	1,504	1,422	82	197	0	1,275	3	.04	.00
31	1,198.28	205.0	+0.4	1,648	1,326	322	198	0	1,239	3	.04	.00
TOTALS			-26.3	44,661	44,351	310	6,146	0	51,718	203	2.31	4.31
ACRE-FEET			-26.3	88,585	87,970	615	12,191	0	102,583	403		

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	102,583	OUTLET	12,191	THIS MONTH	4.31
SPILL	0	TOTAL	114,774	JULY 1. 2008 TO DATE	4.35