

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

Table 17

FEBRUARY 2008

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR
DAILY OPERATIONS

RUN DATE: May 8, 2008

DAY	ELEV	STORAGE ACRE-FEET		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S.			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		IN LAKE	CHANGE		POWER	PACHECO TUNNEL	SPILL				
		1,542,231									
1	504.15	1,555,546	+13,315	7,043	0	19	0	-311	19	.05	.09
2	505.46	1,570,761	+15,215	8,066	0	17	0	-378	26	.07	.01
3	507.11	1,589,997	+19,236	9,776	0	17	0	-61	23	.06	.50
4	508.10	1,601,577	+11,580	6,165	0	18	0	-310	38	.10	.07
5	509.30	1,615,651	+14,074	7,731	0	17	0	-618	49	.13	.00
6	510.19	1,626,117	+10,466	5,660	0	17	0	-367	38	.10	.00
7	510.88	1,634,247	+8,130	4,781	0	13	0	-670	38	.10	.00
8	511.54	1,642,037	+7,790	4,274	0	25	0	-322	19	.05	.00
9	512.40	1,652,206	+10,169	5,450	0	30	0	-293	34	.09	.00
10	513.01	1,659,432	+7,226	3,741	0	34	0	-64	23	.06	.00
11	513.58	1,666,194	+6,762	3,737	0	35	0	-292	31	.08	.00
12	514.40	1,675,938	+9,744	5,368	0	33	0	-422	15	.04	.00
13	515.26	1,686,178	+10,240	5,583	0	35	0	-385	39	.10	.00
14	516.00	1,695,007	+8,829	5,055	0	37	0	-566	116	.30	.00
15	516.30	1,698,591	+3,584	2,139	0	26	0	-306	77	.20	.00
16	516.43	1,700,145	+1,554	853	0	54	0	-15	39	.10	.00
17	516.80	1,704,570	+4,425	3,082	0	44	0	-808	58	.15	.00
18	517.20	1,709,358	+4,788	2,370	0	48	0	+92	46	.12	.00
19	517.56	1,713,671	+4,313	2,642	0	77	0	-391	39	.10	.00
20	518.24	1,721,829	+8,158	2,976	0	89	0	+1,226	12	.03	.41
21	518.70	1,727,355	+5,526	3,062	0	111	0	-165	27	.07	.07
22	519.27	1,734,211	+6,856	4,100	0	114	0	-529	8	.02	.14
23	519.80	1,740,594	+6,383	3,214	0	111	0	+116	78	.20	.00
24	520.40	1,747,830	+7,236	4,432	0	109	0	-675	78	.20	.20
25	521.05	1,755,680	+7,850	4,448	0	113	0	-377	31	.08	.05
26	521.66	1,763,059	+7,379	4,135	0	108	0	-307	27	.07	.00
27	522.26	1,770,327	+7,268	4,053	0	85	0	-304	39	.10	.00
28	522.74	1,776,149	+5,822	3,360	0	104	0	-321	31	.08	.00
29	522.63	1,774,814	-1,335	1,047	1,683	70	0	+33	55	.14	.00
TOTALS			+232.583	128.343	1.683	1.610	0	-7.790	1.153	2.99	1.54
ACRE-FEET			+232.583	254.568	3.338	3.193	0	-15.451	2.287		

SUMMARY

RELEASE (ACRE-FEET)		PRECIPITATION	
POWER	3,338	THIS MONTH =	1.54
PACHECO TUNNEL	3,193	JULY 1, 2007 TO DATE =	7.67
SPILL	0		
TOTAL	6,531		