

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

Table 17

NOVEMBER 2006

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR
DAILY OPERATIONS

RUN DATE: April 11, 2007

DAY	ELEV	STORAGE ACRE-FEET		SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S.			GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		IN LAKE	CHANGE		POWER	PACHECO TUNNEL	SPILL				
		1,460,894									
1	496.20	1,464,301	+3,407	1,753	0	252	0	+217	66	.18	.00
2	496.40	1,466,573	+2,272	1,814	0	244	0	-425	48	.13	.01
3	496.70	1,469,984	+3,411	2,088	0	211	0	-157	59	.16	.00
4	497.00	1,473,398	+3,414	1,809	0	136	0	+48	55	.15	.00
5	497.26	1,476,358	+2,960	2,087	0	122	0	-473	18	.05	.00
6	497.59	1,480,119	+3,761	1,814	0	141	0	+223	48	.13	.00
7	497.91	1,483,769	+3,650	2,247	0	131	0	-276	55	.15	.00
8	498.44	1,489,820	+6,051	3,486	0	127	0	-309	66	.18	.00
9	498.95	1,495,651	+5,831	3,437	0	126	0	-372	96	.26	.00
10	499.46	1,501,490	+5,839	3,355	0	134	0	-277	0	.00	.00
11	500.09	1,508,714	+7,224	3,914	0	127	0	-145	7	.02	.10
12	501.00	1,519,168	+10,454	5,305	0	144	0	+110	15	.04	.11
13	501.40	1,523,771	+4,603	2,616	0	202	0	-93	37	.10	.02
14	502.10	1,531,838	+8,067	4,737	0	209	0	-461	48	.13	.16
15	502.89	1,540,960	+9,122	5,342	0	207	0	-536	30	.08	.00
16	503.53	1,548,363	+7,403	4,194	0	201	0	-261	26	.07	.00
17	504.06	1,554,503	+6,140	4,073	0	200	0	-777	38	.10	.00
18	504.71	1,562,044	+7,541	4,083	0	164	0	-117	4	.01	.01
19	505.52	1,571,459	+9,415	5,386	0	130	0	-510	0	.00	.00
20	506.02	1,577,281	+5,822	3,165	0	136	0	-94	38	.10	.00
21	506.81	1,586,493	+9,212	5,166	0	134	0	-388	19	.05	.00
22	507.20	1,591,048	+4,555	2,863	188	132	0	-247	8	.02	.00
23	507.74	1,597,363	+6,315	3,586	0	136	0	-266	8	.02	.00
24	508.15	1,602,162	+4,799	2,701	0	138	0	-144	76	.20	.00
25	508.50	1,606,264	+4,102	2,504	0	134	0	-302	0	.00	.00
26	509.10	1,613,303	+7,039	3,379	0	128	0	+298	76	.20	.00
27	509.74	1,620,823	+7,520	4,637	0	160	0	-686	30	.08	.11
28	510.75	1,632,714	+11,891	6,708	0	154	0	-559	38	.10	.03
29	511.63	1,643,100	+10,386	6,174	0	152	0	-786	31	.08	.00
30	512.30	1,651,022	+7,922	4,065	0	291	0	+221	31	.08	.00
TOTALS			+190,128	108,488	188	4,903	0	-7,544	1,071	2.87	.55
ACRE-FEET			+190,128	215,186	373	9,725	0	-14,964	2,124		

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	373	SPILL	0	THIS MONTH =	.55
PACHECO TUNNEL	9,725	TOTAL	10,098	JULY 1, 2006 TO DATE =	.87