UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CACHUMA PROJECT-CALIFORNIA

MARCH 2002 **LAKE CACHUMA DAILY OPERATIONS** RUN DATE: June 18, 2002

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	CHANGE	COMPUTED* INFLOW AF.	DWR INFLOW AF.	PRECIP ON RES. SURF. AF.	RELEASE - AF. TUN-NEL	DIRECT DIVERS.	OUTLET	SEEP-AGE	SPILL	EVAP AF.	EVAP INCH	PRECIP INCHES
	742.50	166,392												
1	742.46	166,283	-109	42.0	0	.0	120.0	.0	7.9	1.4	.0	21.7	.124	.00
2	742.43	166,201	-82	32.4	0	.0	79.0	.0	7.8	1.4	.0	26.2	.150	.00
3	742.40	166,119	-82	59.9	0	.0	100.0	.0	7.8	1.4	.0	32.7	.187	.00
4	742.35	165,982	-137	0.3	0	.0	101.0	.3	7.9	1.4	.0	26.7	.153	.00
5	742.30	165,845	-137	2.8	0	.0	100.0	.0	7.9	1.4	.0	30.5	.175	.00
6	742.27	165,763	-82	10.0	0	.0	58.0	.0	7.8	1.4	.0	24.8	.142	.00
7	742.26	165,736	-27	12.4	0	45.9	76.0	.0	7.9	1.4	.0	.0	.000	.20
8	742.25	165,709	-27	25.5	0	52.7	82.0	.0	7.9	1.4	.0	13.9	.080	.23
9	742.22	165,626	-83	-0.9	0	.0	56.0	.0	7.8	1.4	.0	16.9	.097	.00
10	742.19	165,544	-82	1.8	0	.0	54.0	.0	8.0	1.4	.0	20.4	.117	.00
11	742.18	165,517	-27	60.5	0	.0	55.0	.6	8.0	1.4	.0	22.5	.129	.00
12	742.15	165,435	-82	34.9	0	.0	79.0	.0	8.0	1.4	.0	28.5	.164	.00
13	742.09	165,271	-164	-24.5	14	.0	112.0	.0	7.8	1.4	.0	32.3	.186	.00
14	742.05	165,162	-109	27.5	15	.0	106.0	.0	8.0	1.4	.0	36.1	.208	.00
15	742.02	165,080	-82	22.5	6	.0	78.0	.0	8.0	1.4	.0	23.1	.133	.00
16	741.98	164,971	-109	0.4	0	.0	74.0	.0	8.0	1.4	.0	26.0	.150	.00
17	741.94	164,863	-108	2.4	0	.0	75.0	.0	8.0	1.4	.0	26.0	.150	.00
18	741.93	164,836	-27	35.0	0	63.9	109.0	.6	8.0	1.4	.0	6.9	.040	.28
19	741.88	164,700	-136	2.7	2	.0	110.0	.0	8.0	1.4	.0	21.3	.123	.00
20	741.85	164,619	-81	16.8	33	.0	86.0	.0	8.0	1.4	.0	35.4	.204	.00
21	741.83	164,565	-54	28.0	40	.0	84.0	.0	7.8	1.4	.0	28.8	.166	.00
22	741.82	164,538	-27	51.0	47	.0	84.0	.0	7.9	1.4	.0	31.7	.183	.00
23	741.80	164,484	-54	28.0	49	6.8	110.0	.0	8.0	1.4	.0	18.4	.106	.03
24	741.77	164,402	-82	1.0	46	11.4	108.0	.0	7.8	1.4	.0	23.2	.134	.05
25	741.74	164,321	-81	18.1	48	.0	108.0	.5	7.8	1.4	.0	29.4	.170	.00
26	741.72	164,267	-54	36.3	48	.0	108.0	.0	7.8	1.4	.0	21.1	.122	.00
27	741.71	164,240	-27	36.7	48	.0	74.0	.0	7.8	1.4	.0	28.5	.165	.00
28	741.69	164,186	-54	12.8	47	.0	73.0	.0	7.9	1.4	.0	31.5	.182	.00
29	741.66	164,105	-81	8.2	49	.0	103.0	.0	7.9	1.4	.0	25.9	.150	.00
30	741.65	164,078	-27	63.4	47	.0	99.0	.0	7.8	1.4	.0	29.2	.169	.00
31	741.62	163,996	-82	34.7	17	.0	100.0	.8	7.8	1.4	.0	23.7	.137	.00
TOTAL (AF)		**5,116,444**	**-2,396**	**682.6**	**556**	**180.7**	**2,761.0**	**2.8**	**244.8**	**43.4**	**.0**	**763.3**	**4.396**	**.79**
(AVG)		**165,047**												

COMMENTS:
* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES, AND EVAPORATION MINUS PRECIP ON THE RESERVOIR SURFACE.
DATA BASED ON 24-HOUR PERIOD ENDING 0800.
INDICATED OUTLETS RELEASE INCLUDE ANY LEAKAGE AROUND GATES.

SUMMARY

RELEASE (ACRE-FEET)						PRECIPITATION	
TUNNEL	2,761.0	SPILL	.0	S.Y.R.W.C.D.	.0	THIS MONTH =	.79
OUTLET	244.8	DIRECT DIVERSION	2.8	TOTAL	3,008.6	JULY 1, 2001 TO DATE =	8.51