UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF RECLAMATION

CENTRAL VALLEY OPERATIONS OFFICE

REPORT OF OPERATIONS

April 2006

Contact Person:
Stacey Smith, Hydrologic Technician
3310 El Camino Avenue, Suite 300
Sacramento, CA 95821
Telephone: (916) 979-2194
E-mail: smsmith@mp.usbr.gov

INDEX

	Page Number
Summary of April 2006	1

TABLES

	Table Number
Reservoir Storage Summary	1
Power System Generation Summary	2
Shasta Lake Daily Operations	3
Trinity Lake Daily Operations	4
Whiskeytown Lake Daily Operations	5
Lewiston Lake Daily Operations	6
Spring Creek Debris Dam Daily Operations	7
Keswick Reservoir Daily Operations	8
Red Bluff Diversion Reservoir Daily Operations	9
Black Butte Reservoir Daily Operations	10
Folsom Lake Daily Operations	11
Lake Natoma Daily Operations	12
New Melones Daily Operations	13
Goodwin Reservoir Daily Operations	14
Millerton Lake Daily Operations	15
State-Federal Sacramento-San Joaquin Delta Outflow	16
Consolidated State-Federal San Luis Reservoir Daily Operations	17
Consolidated State-Federal O'Neill Forebay Daily Operations ...	18
Federal-State San Luis Operations	19
Federal-State Operations	20
Monthly Diversions in Acre-Feet, 2006	21
Monthly Deliveries - Friant-Kern Canal, 2006	22
Monthly Deliveries - Madera Canal and Millerton Lake, 2006	23
Monthly Deliveries - San Joaquin River and Mendota Pool, 2006 .	24
Monthly Deliveries - Delta-Mendota Canal, 2006	25
Monthly Deliveries - San Luis and Cross Valley Canal, 2006	26
Monthly Deliveries - Tehama-Colusa Canal, 2006	27
Monthly Deliveries - Sacramento River, 2006	28
Streamflow Data - Sacramento-San Joaquin Valleys, 2006	29

SUMMARY OF APRIL 2006 OPERATIONS

Sacramento had an average monthly temperature of 59.6 °F which was 2.1 °F below normal. The average temperature at Shasta Dam was 54.9 °F which was 3.0 °F below normal and Huntington Lake was 2.3 °F below normal with an average temperature of 38.0 °F.

Trinity System: Storage in Trinity Lake increased 235,200 acre-feet for an end-of-month storage of 2,337,800 acre-feet, which is 96 percent of capacity and 115 percent of the 15 year average. The total inflow for the month was 355,344 acre-feet. The Trinity River release ranged between 300 to 3,000 ft^3/s. Whiskeytown Lake was operated between elevations 1202.75 feet and 1211.33 feet with an end-of-month storage of 238,400 acre-feet. The releases to Clear Creek from Whiskeytown Dam were 206 ft^3/s. Total diversion from the Trinity River to the Sacramento River watershed for the month was 47,935 acre-feet.

Shasta-Keswick: Storage in Shasta Lake increased 203,200 acre-feet for an end-of-month storage of 4,057,300 acre-feet, which is 89 percent of capacity and 101 percent of the 15 year average. The total inflow for the month was 1,755,300 acre-feet. The release to the Sacramento River at Keswick ranged between 10,750 and 40,000 ft^3/s during the month.

Folsom-Nimbus: Storage in Folsom Lake increased 56,100 acre-feet for an end-of-month storage of 766,500 acre-feet, which is 78 percent of capacity and 107 percent of the 15 year average. The total inflow for the month was 1,170,933 acre-feet. The release to the American River at Nimbus ranged between 12,000 and 35,000 ft^3/s during the month.

New Melones: Storage in New Melones increased 132,300 acre-feet for an end-of-month storage of 2,207,600 acre-feet, which is 91 percent of capacity and 143 percent of the 15 year average. The total inflow for the month was 386,174 acre-feet. The release to the Stanislaus River at Goodwin Dam ranged between 3,000 and 6,500 ft^3/s during the month.

Delta-San Luis: Federal storage in San Luis Reservoir on April 30, 2006, was 965,000 acre-feet compared to the storage a year ago of 965,000 acre-feet.

Friant: Storage in Millerton Lake decreased 168,068 acre-feet for an end-of-month storage of 327,600 acre-feet. The total inflow for the month was 427,190 acre-feet. The release to the San Joaquin River at Friant Dam ranged between 2,793 and 9,250 ft^3/s during the month.

CVP Totals: The total diversions to CVP canals were 219,383 acre-feet. The April 30, 2006, storage in the 18 CVP reservoirs was 10,335,000 acre-feet compared to storage 1 year ago of 9,649,000 acre-feet.

Power: Gross power production for the CVP totaled 782,210 megawatt-hours.

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF RECLAMATION
MID-PACIFIC REGION

Table 1

MONTHLY RESERVOIR STORAGE SUMMARY IN ACRE-FEET
(PRELIMINARY DATA SUBJECT TO REVISION)

WATERSHED	RESERVOIR	TOTAL CAPACITY	04/30/06	04/30/05
KLAMATH	CLEAR LAKE *	526,800	246,740	77,510
	GERBER *	94,300	97,438	26,086
	UPR KLAMATH LK *	873,300	478,293	473,643
TRINITY	TRINITY LK*CVP	2,447,700	2,337,753	1,968,968
	LEWISTON LAKE*CVP	14,660	14,195	13,941
	WHISKEYTOWN *CVP	241,100	238,407	237,927
MCCLOUD	MCCLOUD DIV. RES	35,230	30,424	27,935
PIT	IRON CANYON	24,240	16,624	9,132
	LAKE BRITTON	40,620	37,769	37,164
	PIT NO. 6	15,890	15,303	14,079
	PIT NO. 7	34,610	33,353	32,849
SACRAMENTO	SHASTA LAKE *CVP	4,552,000	4,057,305	4,207,234
	SPRING CREEK *CVP	5,900	854	796
	KESWICK *CVP	23,800	21,483	21,854
	RED BLUFF DIV *CVP	3,920	836	302
FEATHER	OROVILLE	3,538,000	3,136,783	2,841,886
	THERMALITO DIV RES	13,500	13,456	12,771
	THERMALITO FORE.	14,400	10,407	10,679
	THERMALITO AFTER.	57,000	47,116	46,997
	LAKE ALMANOR	1,143,000	1,077,741	867,763
STONY CREEK	EAST PARK *	50,900	48,815	48,479
	STONY GORGE *	50,000	48,840	49,700
	BLACK BUTTE *CVP	143,700	118,815	126,374
PUTAH CREEK	LAKE BERRYESSA *	1,602,300	1,622,395	1,603,632
	LAKE SOLANO *	720	580	591
YUBA	BULLARDS BAR	930,000	896,440	839,234
	ENGLEBRIGHT LAKE	70,000	48,602	62,778
BEAR	ROLLINS	65,990	65,988	65,988
LITTLE TRUCKEE	STAMPEDE *	226,620	212,185	125,800
	BOCA *	41,140	35,260	21,800
PROSSER	PROSSER CREEK *	29,840	17,369	16,000
TRUCKEE	LAKE TAHOE *	732,000	550,500	98,300
	RYE PATCH *	190,000	204,000	65,500
CARSON	LAHONTAN *	317,280	235,779	152,400
	TWIN LAKES (Caples)	21,600	16,837	12,728
	FRENCH MEADOWS	136,400	115,302	77,274
AMERICAN	HELL HOLE	207,590	207,590	129,053
	LOON LAKE	76,500	40,783	26,310
	ICE HOUSE	46,000	27,486	21,762
	UNION VALLEY	277,300	225,805	205,650
	SLAB CREEK	16,600	17,000	10,320

WATERSHED	RESERVOIR	TOTAL CAPACITY	04/30/06	04/30/05
AMERICAN	FOLSOM LAKE *CVP	976,960	766,500	830,086
	LAKE NATOMA *CVP	9,030	7,833	7,647
COSUMNES	CAMANCHE	431,500	355,480	372,590
MOKELUMNE	PARDEE	210,000	198,420	187,420
	SALT SPRINGS	140,000	97,675	7,429
CALAVERAS	NEW HOGAN	317,100	262,455	249,256
	NEW MELONES*CVP	2,420,000	2,207,572	1,677,612
	BEARDSLEY	97,800	80,855	77,097
STANISLAUS	DONNELLS	64,320	31,444	11,951
	TULLOCH	67,000	60,814	59,602
	LAKE ELEANOR	26,100	26,243	24,472
	LAKE LLOYD (Cherry)	268,000	213,302	225,556
TUOLUMNE	HETCH-HETCHY	360,400	197,626	184,272
	NEW DON PEDRO	2,030,000	1,831,901	1,640,178
	TURLOCK LAKE	49,000	33,290	31,920
MERCED	EXCHEQUER (McClure)	1,024,600	764,362	640,129
CHOWCHILLA	BUCHANAN	150,000	141,308	134,285
	CRANE VALLEY	45,400	41,964	36,588
	LAKE T.A. EDISON	125,000	45,710	26,518
	FLORENCE LAKE	64,600	4,325	1,481
SAN JOAQUIN	MAMMOTH POOL	122,700	123,272	82,107
	HUNTINGTON LAKE	89,800	33,821	44,114
	REDINGER LAKE	35,000	24,457	23,916
	SHAVER LAKE	135,400	93,888	67,513
	MILLERTON LK *CVP	520,500	327,648	414,413
FRESNO	HIDDEN	90,000	83,841	77,926
	SAN LUIS **CVP	2,040,600	2,024,025	1,898,434
	O'NEILL FORE.**CVP	56,400	42,428	47,283
SAN LUIS	L BANOS RES**CVP	34,560	21,627	22,093
	LT PANOCHE **CVP	5,580	829	826
OIL CANYON	CONTRA LOMA *CVP	2,100	1,636	1,578
KINGS	WISHON	128,300	39,576	38,540
	PINE FLAT	1,001,500	888,856	661,770
KAWEAH	TERMINUS	143,000	132,703	80,741
TULE	SUCCESS	82,300	59,326	27,561
KERN	ISABELLA	588,100	382,631	292,163
CUYAMA	TWITCHELL *	240,100	52,711	51,563
SANTA YNEZ	LAKE CACHUMA *	190,500	197,177	195,960
COYOTE	LAKE CASITAS *	254,000	251,840	249,958
TOTAL - 80 RESERVOIRS		33,569,700	28,820,022	25,393,737
TOTAL - 33 USBR RESERVOIRS		18,918,310	16,489,668	14,734,290
TOTAL - 17 CVP RESERVOIRS		13,498,510	12,189,746	11,477,368

**** - Joint State-Federal Reservoir** *** - USBR Reservoir** **CVP - Central Valley Project** **NR - Not Reported**

Central Valley Project

Table 2

Plant Generation and Energy Summary for 2006

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Generation in mwh													
Shasta													
Gross	269616	179181	321799	337948									1108544
Net	269090	178677	321340	337561									1106668
Keswick													
Gross	40038	40039	57180	52017									189274
Net	39887	39902	57033	51876									188698
Trinity													
Gross	73207	68712	35349	43476									220744
Net	72944	68469	35200	43334									219947
JF Carr													
Gross	38532	68885	41506	22401									171324
Net	38334	68711	41348	22255									170648
Spring Creek PP													
Gross	71570	88628	84893	83502									328593
Net	71344	88424	84674	83326									327768
Folsom													
Gross	94428	82926	98731	123970									400055
Net	94173	82706	98520	123753									399152
Nimbus													
Gross	6204	5723	9285	6946									28158
Net	6185	5705	9266	6930									28086
New Melones													
Gross	94129	44398	86304	111950									336781
Net	94004	44297	86181	111805									336287
O"Neill													
Gross	0	0	0	0									0
Net	0	0	0	0									0
Fed San Luis													
Out Meter	0	0	0	0									0
Gross Generation	**687724**	**578492**	**735047**	**782210**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2783473**
Net Generation	**685961**	**576891**	**733562**	**780840**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2777254**
Stampede (Gross)	1713	1664	2166	2207									7750
Stampede (Net)	1692	1623	2138	2183									7636
Energy in mwh													
Tracy													
Tot Energy	54656	55653	46227	10826									167362
Fed Off-Pk	26732	25723	21557	4822									78834
O'Neill													
Tot Energy	13247	6723	9490	2251									31711
Fed Off-Pk	6649	3154	4411	1052									15266
San Luis													
Fed Energy	43138	0	5622	0									48760
Fed Off-Pk	26137	0	2703	0									28840
Dos Amigos													
Fed Energy	9488	13848	7424	4509									35269
Fed Off-Pk	6758	8883	6119	3324									25084
Banks - Fed													
Fed Energy	0	0	0	0				0					0
Fed Off-Pk	0	0	0	0				0					0
Total Energy	**120529**	**76224**	**68763**	**17586**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**283102**
Total Fed Off-Pk	**66276**	**37760**	**34790**	**9198**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**148024**

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 3

APRIL 2006 — SHASTA LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. POWER	RIVER SPILL	OUTLET	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		3,853.9								
1	1,043.25	3,879.1	+25.2	31,981	14,487	0	4,803	8	.01	1.24
2	1,044.15	3,903.3	+24.2	31,382	14,594	0	4,513	79	.10	.36
3	1,045.46	3,938.7	+35.4	38,413	14,003	0	6,486	72	.09	.99
4	1,045.56	3,941.4	+2.7	35,211	11,983	0	21,813	48	.06	.34
5	1,045.05	3,927.6	-13.8	30,072	14,253	0	22,727	64	.08	.40
6	1,044.47	3,911.9	-15.7	29,443	14,199	0	22,908	230	.29	1.28
7	1,043.71	3,891.5	-20.5	27,362	14,424	0	23,172	87	.11	.00
8	1,043.14	3,876.2	-15.3	29,253	14,439	0	22,453	79	.10	.44
9	1,042.61	3,862.0	-14.2	29,514	14,267	0	22,303	95	.12	.32
10	1,041.94	3,844.1	-17.9	28,317	14,400	0	22,862	79	.10	.65
11	1,042.45	3,857.7	+13.6	37,910	14,418	0	16,577	47	.06	.78
12	1,045.39	3,936.8	+79.1	58,942	13,737	0	5,197	120	.15	3.90
13	1,045.76	3,946.8	+10.0	43,269	13,941	0	23,862	408	.51	1.14
14	1,045.60	3,942.5	-4.3	34,282	13,781	0	22,552	136	.17	.00
15	1,045.59	3,942.2	-0.3	35,473	14,395	0	21,063	152	.19	.45
16	1,046.10	3,956.1	+13.8	35,936	14,114	0	14,763	80	.10	1.28
17	1,046.41	3,964.5	+8.4	29,655	13,121	0	12,188	88	.11	.11
18	1,046.38	3,963.7	-0.8	27,216	14,460	0	13,080	88	.11	.00
19	1,046.44	3,965.3	+1.6	26,476	14,314	0	11,210	128	.16	.00
20	1,046.29	3,961.2	-4.1	24,997	13,901	0	13,076	80	.10	.00
21	1,046.56	3,968.6	+7.4	24,114	12,280	0	7,908	217	.27	.00
22	1,046.72	3,973.0	+4.4	23,711	12,895	0	8,449	169	.21	.00
23	1,047.01	3,980.9	+7.9	21,754	13,664	0	4,026	80	.10	.00
24	1,047.23	3,986.9	+6.0	21,373	13,728	0	4,496	113	.14	.01
25	1,047.42	3,992.1	+5.2	20,684	17,958	0	63	40	.05	.03
26	1,047.45	3,992.9	+0.8	20,602	17,940	0	2,103	145	.18	.00
27	1,047.49	3,994.0	+1.1	21,273	17,651	0	2,828	242	.30	.00
28	1,047.99	4,007.7	+13.7	21,471	14,401	0	0	170	.21	.00
29	1,048.82	4,030.5	+22.8	22,522	10,666	0	0	348	.43	.00
30	1,049.79	4,057.3	+26.8	22,343	8,637	0	0	203	.25	.00
TOTALS			**+203.2**	**884,951**	**421,051**	**0**	**357,481**	**3,895**	**4.86**	**13.72**
ACRE-FEET			**+203,200**	**1,755,300**	**835,155**	**0**	**709,064**	**7,726**		

COMMENTS:

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

SUMMARY

RELEASE (ACRE-FEET)			
POWER	835,155	OUTLET	709,064
SPILL	0	TOTAL	1,544,219

PRECIPITATION	
THIS MONTH =	13.72
JULY 1, 2005 TO DATE =	85.99

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 4

APRIL 2006 — TRINITY LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	STORAGE 1000 ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. POWER	RELEASE - C.F.S. SPILL	RELEASE - C.F.S. OUTLET	EVAPORATION C.F.S.	EVAPORATION INCHES (1)	PRECIP INCHES (1)
		2,102.1								
1	2,348.41	2,110.1	+7.9	4,241	217	0	0	31	.07	.55
2	2,348.92	2,117.7	+7.6	4,248	384	0	0	18	.04	.24
3	2,349.50	2,126.4	+8.7	4,747	354	0	0	4	.01	.30
4	2,350.02	2,134.2	+7.8	4,148	201	0	0	9	.02	.16
5	2,350.48	2,141.1	+6.9	3,886	372	0	0	18	.04	.13
6	2,350.90	2,147.5	+6.3	3,520	279	0	0	49	.11	.01
7	2,351.28	2,153.2	+5.7	3,203	277	0	0	31	.07	.01
8	2,351.79	2,160.9	+7.7	4,327	406	0	0	31	.07	.30
9	2,352.30	2,168.7	+7.7	4,395	475	0	0	22	.05	.68
10	2,352.84	2,176.9	+8.2	4,459	308	0	0	18	.04	.08
11	2,353.66	2,189.3	+12.5	6,550	243	0	0	13	.03	.83
12	2,354.98	2,209.5	+20.2	10,379	199	0	0	14	.03	1.10
13	2,355.86	2,223.0	+13.5	7,489	682	0	0	0	.00	.23
14	2,356.50	2,232.9	+9.8	5,926	903	0	0	59	.13	.01
15	2,357.16	2,243.0	+10.2	6,143	933	0	0	82	.18	.00
16	2,357.63	2,250.3	+7.3	4,644	982	0	0	0	.00	.26
17	2,357.95	2,255.2	+4.9	4,091	1,557	0	0	41	.09	.01
18	2,358.14	2,258.2	+2.9	3,626	2,087	0	0	55	.12	.00
19	2,358.33	2,261.1	+2.9	3,564	1,997	0	0	82	.18	.00
20	2,358.34	2,261.3	+0.2	4,014	3,854	0	0	82	.18	.00
21	2,358.51	2,263.9	+2.6	5,262	3,860	0	0	73	.16	.00
22	2,358.79	2,268.3	+4.3	5,921	3,686	0	0	46	.10	.00
23	2,359.05	2,272.3	+4.0	5,981	3,878	0	0	69	.15	.00
24	2,359.39	2,277.6	+5.3	6,461	3,721	0	0	73	.16	.00
25	2,359.64	2,281.5	+3.9	6,351	3,768	0	572	50	.11	.00
26	2,360.00	2,287.1	+5.6	7,204	3,759	0	548	73	.16	.00
27	2,360.55	2,295.7	+8.6	8,813	3,756	0	621	101	.22	.00
28	2,361.33	2,307.9	+12.2	10,874	3,748	0	843	120	.26	.00
29	2,362.36	2,324.1	+16.2	12,792	3,393	0	1,108	107	.23	.00
30	2,363.22	2,337.8	+13.6	11,891	3,794	0	1,110	117	.25	.00
TOTALS			**+235.2**	**179,150**	**54,073**	**0**	**4,802**	**1,488**	**3.26**	**4.90**
ACRE-FEET			**+235,200**	**355,344**	**107,254**	**0**	**9,525**	**2,951**		

COMMENTS:
* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

SUMMARY

RELEASE (ACRE-FEET)			
POWER	107,254	OUTLET	9,525
SPILL	0	TOTAL	116,779

PRECIPITATION	
THIS MONTH =	4.90
JULY 1, 2005 TO DATE =	46.76

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 5

APRIL 2006 **WHISKEYTOWN LAKE DAILY OPERATIONS** RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	CHANGE	COMPUTED INFLOW C.F.S. *	FROM JUDGE FRANCIS CARR PP	CLEAR CR. NATURAL FLOW	RELEASE - C.F.S. TO CLEAR CR. (1) OUTLETS	SPILL	TO SPRING CR. PP	EVAP. C.F.S.	EVAP. INCHES	PRECIP INCHES
		214.8										
1	1,202.75	218.4	+3.6	4,170	345	3,825	205	0	2,147	0	.00	1.75
2	1,203.36	220.3	+1.9	3,286	152	3,134	206	0	2,141	0	.00	.57
3	1,203.91	222.0	+1.7	3,199	160	3,039	206	0	2,144	0	.00	.00
4	1,204.20	222.9	+0.9	2,796	165	2,631	206	0	2,140	0	.00	.19
5	1,204.29	223.1	+0.3	2,485	186	2,299	206	0	2,139	0	.00	.32
6	1,204.18	222.8	-0.3	2,180	177	2,003	206	0	2,145	0	.00	.63
7	1,203.95	222.1	-0.7	1,988	219	1,769	206	0	2,139	0	.00	.00
8	1,203.87	221.8	-0.2	2,216	211	2,005	206	0	2,134	0	.00	.87
9	1,203.98	222.2	+0.3	2,516	182	2,334	206	0	2,140	0	.00	.44
10	1,204.18	222.8	+0.6	2,659	185	2,474	206	0	2,142	0	.00	.51
11	1,206.04	228.6	+5.8	5,235	245	4,990	206	0	2,124	0	.00	1.24
12	1,210.84	243.8	+15.2	9,913	250	9,663	206	89	1,931	0	.00	4.37
13	1,211.33	245.4	+1.6	6,250	207	6,043	206	1,847	3,396	0	.00	.85
14	1,210.64	243.2	-2.2	4,154	129	4,025	206	1,123	3,946	5	.05	.00
15	1,209.97	241.0	-2.2	3,472	91	3,381	206	217	4,137	0	.00	.65
16	1,209.05	238.1	-2.9	2,855	161	2,694	206	0	4,134	0	.00	.61
17	1,207.83	234.2	-3.9	2,385	190	2,195	206	0	4,132	0	.00	.10
18	1,206.33	229.5	-4.7	1,991	145	1,846	206	0	4,159	4	.04	.00
19	1,204.67	224.3	-5.2	1,793	154	1,639	206	0	4,180	8	.09	.00
20	1,204.76	224.6	+0.3	3,351	1,895	1,456	206	0	2,988	17	.19	.00
21	1,205.04	225.4	+0.9	3,631	1,886	1,745	206	0	2,984	5	.06	.00
22	1,205.19	225.9	+0.5	3,437	1,874	1,563	206	0	2,982	14	.15	.00
23	1,205.26	226.1	+0.2	3,116	1,766	1,350	206	0	2,796	5	.05	.01
24	1,205.36	226.4	+0.3	3,196	1,891	1,305	206	0	2,822	11	.12	.02
25	1,205.87	228.0	+1.6	3,119	1,876	1,243	206	0	2,114	0	.00	.00
26	1,207.63	233.6	+5.5	3,073	1,889	1,184	205	0	80	4	.04	.00
27	1,208.77	237.2	+3.6	3,043	1,869	1,174	206	0	1,007	8	.09	.00
28	1,209.50	239.5	+2.3	3,067	1,932	1,135	206	0	1,668	17	.18	.00
29	1,209.30	238.9	-0.6	3,131	1,885	1,246	206	0	3,245	3	.03	.00
30	1,209.16	238.4	-0.4	3,037	1,850	1,187	206	0	3,043	14	.15	.00
TOTALS			**+23.8**	**100,744**	**24,167**	**76,577**	**6,178**	**3,276**	**79,279**	**115**	**1.24**	**13.13**
ACRE-FEET			**+23.8**	**199,826**	**47,935**	**151,890**	**12,254**	**6,498**	**157,250**	**228**		

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.
(1) WATER TO CLEAR CREEK BEING DISCHARGED THROUGH 972.00-1110.00 ELEVATION OUTLET.

SUMMARY

RELEASE (ACRE-FEET)

POWER	157,250	OUTLET	12,254
SPILL	6,498	TOTAL	176,002

PRECIPITATION

	THIS MONTH	**13.13**
JULY 1. 2005	TO DATE	**87.50**

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 6

APRIL 2006 — LEWISTON LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	STORAGE ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. POWER	RELEASE - C.F.S. RIVER OUTLETS (1)	RELEASE - C.F.S. SPILL	RELEASE - C.F.S. JUDGE FRANCIS CARR POWERPLANT	EVAPORATION (2) C.F.S.	EVAPORATION (2) INCHES
		14,083								
1	1,900.93	13,859	-224	527	80	36	177	345	2	.07
2	1,901.30	14,135	+276	593	80	36	185	152	1	.04
3	1,901.56	14,330	+195	580	80	36	206	160	0	.01
4	1,901.44	14,240	-90	443	80	36	207	165	0	.02
5	1,901.49	14,278	+38	529	80	36	207	186	1	.04
6	1,901.20	14,061	-217	375	72	35	198	177	2	.11
7	1,900.93	13,859	-202	420	80	36	185	219	2	.07
8	1,901.00	13,911	+52	531	80	36	176	211	2	.07
9	1,901.51	14,292	+381	671	80	36	180	182	1	.05
10	1,901.53	14,307	+15	507	80	36	197	185	1	.04
11	1,901.64	14,390	+83	607	80	36	203	245	1	.03
12	1,901.46	14,255	-135	807	80	36	508	250	1	.03
13	1,901.04	13,941	-314	1,057	80	36	892	207	0	.00
14	1,901.06	13,956	+15	1,135	80	36	879	129	3	.13
15	1,901.12	14,001	+45	1,117	80	36	883	91	4	.18
16	1,901.06	13,956	-45	1,134	80	36	880	161	0	.00
17	1,900.77	13,742	-214	1,600	80	36	1,400	190	2	.09
18	1,901.08	13,971	+229	2,232	80	36	1,853	145	3	.12
19	1,900.89	13,830	-141	2,077	80	36	1,874	154	4	.18
20	1,901.02	13,926	+96	3,912	80	36	1,849	1,895	4	.18
21	1,901.13	14,008	+82	3,928	80	36	1,882	1,886	3	.16
22	1,900.79	13,756	-252	3,764	80	36	1,899	1,874	2	.10
23	1,901.23	14,083	+327	3,948	80	36	1,898	1,766	3	.15
24	1,900.32	13,411	-672	3,750	80	36	2,079	1,891	3	.16
25	1,900.65	13,653	+242	4,505	80	36	2,389	1,876	2	.11
26	1,900.83	13,786	+133	4,481	80	36	2,406	1,889	3	.16
27	1,901.28	14,120	+334	4,566	80	36	2,408	1,869	5	.22
28	1,901.45	14,248	+128	4,752	80	36	2,633	1,932	6	.26
29	1,900.73	13,712	-536	4,662	80	36	2,926	1,885	5	.23
30	1,901.38	14,195	+483	5,120	80	36	2,905	1,850	5	.25
TOTALS			**+112**	**64,330**	**2,392**	**1,079**	**36,564**	**24,167**	**71**	**3.26**
ACRE-FEET			**+112**	**127,599**	**4,745**	**2,140**	**72,525**	**47,935**	**141**	

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

(1) OUTLET RELEASE INCLUDES THE CONTINUOUS FISH RELEASE OF 75 C.F.S.

SUMMARY

RELEASE (ACRE-FEET)

TOTAL POWER	4,745	JUDGE FRANCIS CARR POWERPLANT	47,935
TOTAL RIVER	79,410	TOTAL RELEASE	127,345

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 7

APRIL 2006 **SPRING CREEK DEBRIS RESERVOIR DAILY OPERATIONS** RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	STORAGE ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. SPILL	RELEASE - C.F.S. OUTLET	SPRING CR DEBRIS DAM TIME	SPRING CR DEBRIS DAM COPPER	SPRING CR DEBRIS DAM ZINC	**KES COPPER MG/L
		1,132								
1	721.28	1,232	+100	230	0	180				
2	721.77	1,250	+18	189	0	180				
3	722.22	1,267	+17	197	0	188	1040	.01	.16	.004
4	716.66	1,070	-197	151	0	250				
5	707.56	793	-277	43	0	183				
6	707.34	787	-6	122	0	125				
7	708.13	809	+22	91	0	80				
8	711.82	916	+107	159	0	105				
9	710.66	881	-35	132	0	150				
10	709.16	837	-44	128	0	150	1005	.07	.19	.003
11	722.81	1,289	+452	388	0	160				
12	749.14	2,515	+1,226	783	0	165				
13	750.71	2,606	+91	306	0	260				
14	747.56	2,426	-180	169	0	260				
15	744.57	2,263	-163	178	0	260				
16	741.69	2,115	-148	145	0	220				
17	738.35	1,951	-164	105	0	188	0920	.01	.18	.004
18	734.22	1,759	-192	115	0	212				
19	729.16	1,541	-218	97	0	207				
20	722.65	1,283	-258	70	0	200				
21	716.56	1,066	-217	83	0	192				
22	710.52	877	-189	90	0	185				
23	708.76	826	-51	152	0	178				
24	710.38	872	+46	203	0	180	0930	.06	.25	.003
25	711.16	896	+24	42	0	30				
26	711.58	908	+12	36	0	30				
27	711.73	913	+5	33	0	30				
28	709.89	858	-55	15	0	43				
29	709.48	846	-12	21	0	27				
30	709.74	854	+8	30	0	26				
TOTALS			**-278**	**4,503**	**0**	**4,644**				
ACRE-FEET			**-278**	**8,932**	**0**	**9,211**				

COMMENTS:
* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.

SUMMARY

	RELEASE (ACRE-FEET)
SPILL	0
OUTLET	9,211
TOTAL	9,211

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 8

APRIL 2006 **KESWICK RESERVOIR DAILY OPERATIONS** RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET RES.	STORAGE ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	SPRING CR. P. P. RELEASE	SHASTA RELEASE C.F.S	RELEASE - C.F.S. POWER	RELEASE - C.F.S. SPILL	RELEASE - C.F.S. FISHTRAP	EVAP C.F.S. (1)
		21,811								
1	582.99	21,277	-534	21,795	2,147	19,290	14,327	7,652	85	0
2	581.32	20,288	-989	21,564	2,141	19,107	14,340	7,636	85	2
3	584.05	21,921	+1,633	23,152	2,144	20,489	14,493	7,749	85	2
4	581.89	20,622	-1,299	35,804	2,140	33,796	13,459	22,914	85	1
5	581.50	20,393	-229	39,094	2,139	36,980	13,387	25,736	85	1
6	581.00	20,100	-293	39,331	2,145	37,107	13,377	26,012	85	5
7	582.83	21,182	+1,082	39,518	2,139	37,596	13,229	25,656	85	2
8	583.02	21,295	+113	38,691	2,134	36,892	13,195	25,352	85	2
9	581.41	20,340	-955	38,614	2,140	36,570	13,328	25,680	85	2
10	581.08	20,147	-193	39,415	2,142	37,262	13,429	25,996	85	2
11	580.91	20,048	-99	34,078	2,124	30,995	13,319	20,723	85	1
12	580.13	19,599	-449	22,686	1,931	18,934	14,104	8,720	85	3
13	584.04	21,915	+2,316	41,844	3,396	37,803	12,974	27,608	85	9
14	583.46	21,562	-353	40,549	3,946	36,333	12,779	27,860	85	3
15	583.97	21,872	+310	40,231	4,137	35,458	12,675	27,312	85	3
16	580.85	20,014	-1,858	33,230	4,134	28,877	13,292	20,788	85	2
17	579.55	19,271	-743	29,698	4,132	25,309	13,385	16,601	85	2
18	583.48	21,574	+2,303	31,532	4,159	27,540	13,788	16,496	85	2
19	581.41	20,340	-1,234	29,903	4,180	25,524	13,949	16,488	85	3
20	582.82	21,176	+836	30,107	2,988	26,977	13,792	15,807	85	2
21	581.11	20,164	-1,012	23,622	2,984	20,188	14,470	9,572	85	5
22	582.11	20,752	+588	24,459	2,982	21,344	14,737	9,337	85	4
23	581.68	20,498	-254	20,602	2,796	17,690	14,939	5,704	85	2
24	583.78	21,756	+1,258	21,022	2,822	18,224	14,780	5,520	85	3
25	582.14	20,770	-986	20,267	2,114	18,021	15,050	5,628	85	1
26	580.86	20,019	-751	20,094	80	20,043	14,845	5,540	85	3
27	584.62	22,273	+2,254	21,387	1,007	20,479	14,795	5,366	85	5
28	581.81	20,575	-1,698	16,388	1,668	14,401	15,100	2,055	85	4
29	582.13	20,764	+189	13,846	3,245	10,666	13,614	45	85	7
30	583.33	21,483	+719	12,088	3,043	8,637	11,637	0	85	4
TOTALS			**-328**	**864,611**	**79,279**	**778,532**	**414,588**	**447,553**	**2,550**	**87**
ACRE-FEET			**-328**	**1,714,956**	**157,250**	**1,544,218**	**822,335**	**887,721**	**5,058**	**173**

*COMPUTED INFLOW IS SUM OF CHANGE IN STORAGE, RELEASES, AND EVAPORATION.

SUMMARY
RELEASE (ACRE-FEET)

POWER	822,335
SPILL	887,721
FISH TRAP	5,058

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 9

APRIL 2006 RED BLUFF DIVERSION RESERVOIR DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEVATION	STORAGE ACRE-FEET IN LAKE	STORAGE ACRE-FEET CHANGE	RELEASE C.F.S. CORNING CANAL	RELEASE C.F.S. TEHAMA COLUSA CANAL	RELEASE TO SACTO RIVER
		1,182				
1	246.05	1,595	+413	0	0	42,300
2	245.46	1,454	-141	0	0	34,800
3	245.78	1,530	+76	0	0	44,000
4	249.26	2,553	+1,023	0	0	47,500
5	248.51	2,301	-252	0	0	53,800
6	248.48	2,291	-10	0	0	52,400
7	247.90	2,107	-184	0	0	50,100
8	247.58	2,014	-93	0	0	50,300
9	247.34	1,944	-70	0	0	47,400
10	247.68	2,043	+99	0	0	52,400
11	248.80	2,394	+351	0	0	55,100
12	250.25	2,921	+527	0	0	64,600
13	252.30	3,824	+903	0	0	68,100
14	249.92	2,791	-1,033	0	0	63,200
15	248.80	2,394	-397	0	0	58,000
16	248.43	2,275	-119	0	0	67,600
17	248.19	2,197	-78	0	0	51,700
18	246.40	1,687	-510	0	0	42,400
19	246.14	1,619	-68	0	0	42,450
20	245.81	1,537	-82	0	0	39,900
21	245.70	1,511	-26	0	50	37,300
22	244.50	1,238	-273	0	41	32,300
23	244.50	1,238	+0	0	50	31,900
24	243.86	1,103	-135	0	50	27,700
25	243.62	1,056	-47	0	35	27,600
26	243.60	1,052	-4	0	171	27,200
27	243.47	1,027	-25	0	324	26,600
28	243.43	1,019	-8	8	134	25,900
29	242.96	929	-90	2	217	22,600
30	242.42	836	-93	5	153	19,600
TOTALS			**-346**	**15**	**1,225**	**1,306,750**
ACRE-FEET			**-346**	**30**	**2,430**	**2,591,939**

SUMMARY

RELEASE (ACRE-FEET)

CORNING CANAL	30
TEHAMA-COLUSA CANAL	2,430
TO SACTO RIVER	2,591,939
TOTAL	2,594,399

Table 10

CORPS OF ENGINEERS, U.S. ARMY
Sacramento District Sacramento, California

DAILY OPERATION OF BLACK BUTTE RESERVOIR, STONY CREEK, CALIFORNIA

April 2006

Date	Midnight Elev (ft)	Midnight Storage (ac-ft)	Storage Change (ac-ft)	Mean Inflow (sfd)	Mean Outflow Total (sfd)	Mean Outflow River (sfd)	Mean Outflow [1] (sfd)	Mean Outflow [2] (sfd)	Gross Evap (ac-ft)	Pan Evap (in)	Prec (in)	Total U S Storage (ac-ft)	Top Con Storage (ac-ft)
1	465.23	102592	1386	4426	3715	3715	0	0	25	0.12	0.04	95094	84300
2	465.18	102404	-188	3615	3703	3703	0	0	13	0.06	0.65	94934	86000
3	466.49	107384	4980	6585	4074	4074	0	0	0	0	0.04	93608	83300
4	466.05	105698	-1686	4937	5787	5787	0	0	0	0	0.15	93506	86800
5	465.09	102066	-3632	4487	6300	6300	0	0	36	0.17	0.14	92914	87900
6	463.98	97946	-4120	3529	5591	5591	0	0	31	0.15	0	92893	90600
7	463.42	95898	-2048	2884	3907	3907	0	0	18	0.09	0.23	92685	94100
8	463.16	94954	-944	2744	3212	3212	0	0	16	0.08	0.01	92387	97300
9	462.90	94014	-940	2592	3059	3059	0	0	14	0.07	0.14	92148	99800
10	462.79	93618	-396	2446	2630	2630	0	0	32	0.16	0.2	92220	103000
11	464.68	100535	6917	5996	2509	2509	0	0	0	0	2.01	94933	96400
12	470.46	123247	22712	18227	6777	6777	0	0	0	0	0.51	93072	85700
13	470.26	122420	-827	10799	11193	11193	0	0	46	0.2	0	93042	86100
14	468.26	114310	-8110	6420	10483	10483	0	0	51	0.23	0	93472	89600
15	466.87	108851	-5459	5444	8184	8184	0	0	24	0.11	0.31	93065	93300
16	466.44	107192	-1659	4664	5484	5484	0	0	32	0.15	0.15	92654	95500
17	466.03	105622	-1570	3372	4148	4148	0	0	30	0.14	0.14	93504	98500
18	465.73	104480	-1142	2461	3009	3009	0	0	55	0.26	0	94641	100600
19	466.13	106004	1524	2112	1316	1316	0	0	54	0.25	0	95328	103200
20	467.09	109706	3702	2229	344	344	0	0	37	0.17	0	95878	107200
21	468.06	113516	3810	2159	224	224	0	0	29	0.13	0.1	97143	111000
22	469.08	117599	4083	2273	206	206	0	0	16	0.07	0.02	97703	114900
23	470.29	122544	4945	2720	206	206	0	0	42	0.18	0.02	97591	116300
24	471.08	125829	3285	2572	909	909	0	0	14	0.06	0	97455	120200
25	471.01	125536	-293	2502	2631	2631	0	0	37	0.16	0	97335	123500
26	470.49	123371	-2165	2457	3518	3518	0	0	60	0.26	0	97261	124200
27	470.13	121884	-1487	2404	3109	3109	0	0	88	0.38	0	97295	126600
28	469.78	120447	-1437	2429	3126	3126	0	0	55	0.24	0	97490	129700
29	469.49	119263	-1184	2575	3135	3135	0	0	73	0.32	0	97655	132300
30	469.38	118815	-448	2495	2678	2678	0	0	86	0.38	0	97549	134300
Totals	(sfd)			124555	115167	115167	0	0					
Totals	(ac-ft)		17609	247055	228433.8	228433.8			1014				
Totals	(inches)									4.59	4.86		

[1] South Diversion Canal, [2] Wakerman Ranch Diversion above South Diversion Canal Measuring Weir
*** Preliminary - Data Subject to Revision ***

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 11

APRIL 2006 — FOLSOM LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	STORAGE 1000 ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. POWER	RELEASE - C.F.S. RIVER SPILL	RELEASE - C.F.S. OUTLET	RELEASE - C.F.S. PUMPING PLANT	EVAPORATION C.F.S.	EVAPORATION INCHES	PRECIP INCHES
		710.2									
1	440.90	715.0	+4.8	15,923	8,089	5,297	0	89	19	.06	.87
2	440.43	710.5	-4.5	12,871	8,166	6,869	0	90	29	.09	.02
3	442.37	729.3	+18.8	31,335	8,249	13,499	0	90	19	.06	.51
4	446.37	768.8	+39.5	52,725	7,546	25,169	0	89	7	.02	1.16
5	447.51	780.2	+11.4	38,754	7,832	25,050	0	88	13	.04	1.20
6	445.93	764.4	-15.8	23,424	7,813	23,492	0	91	17	.05	.25
7	444.39	749.1	-15.3	19,007	7,752	18,826	0	89	43	.13	.00
8	443.24	737.8	-11.3	18,528	7,729	16,394	0	85	26	.08	.34
9	441.53	721.1	-16.7	15,904	8,218	15,966	0	91	35	.11	.01
10	440.42	710.4	-10.7	16,530	7,801	14,007	0	98	32	.10	.06
11	439.90	705.4	-5.0	17,511	7,833	12,092	0	99	10	.03	.47
12	439.63	702.8	-2.6	18,678	7,908	11,979	0	94	0	.00	.27
13	439.22	698.9	-3.9	18,013	7,752	12,131	0	89	19	.06	.16
14	438.59	692.9	-6.0	16,943	7,781	12,033	0	89	66	.21	.00
15	438.36	690.7	-2.2	18,676	7,794	11,844	0	105	35	.11	.00
16	439.12	697.9	+7.2	23,405	7,796	11,844	0	97	22	.07	.00
17	439.51	701.7	+3.7	21,881	7,730	12,157	0	96	16	.05	.87
18	439.19	698.6	-3.1	17,505	7,725	11,163	0	97	64	.20	.00
19	439.27	699.4	+0.8	15,473	7,606	7,312	0	99	70	.22	.00
20	439.71	703.6	+4.2	15,028	7,663	5,076	0	99	67	.21	.00
21	440.15	707.8	+4.2	14,961	7,523	5,141	0	105	64	.20	.00
22	440.71	713.2	+5.4	15,656	7,593	5,202	0	109	32	.10	.00
23	441.10	717.0	+3.8	14,918	7,597	5,261	0	114	48	.15	.00
24	441.39	719.8	+2.8	14,424	7,574	5,269	0	115	48	.15	.00
25	441.74	723.2	+3.4	14,721	7,524	5,341	0	119	26	.08	.00
26	442.19	727.5	+4.4	14,899	7,275	5,236	0	117	65	.20	.00
27	442.83	733.8	+6.2	16,300	7,477	5,453	0	147	75	.23	.00
28	443.68	742.1	+8.3	17,420	7,479	5,499	0	151	88	.27	.00
29	444.95	754.7	+12.5	19,463	7,454	5,443	0	169	79	.24	.00
30	446.14	766.5	+11.8	19,461	7,804	5,456	0	181	50	.15	.00
TOTALS			**+56.1**	**590,337**	**232,083**	**325,501**	**0**	**3,191**	**1,184**	**3.67**	**6.19**
ACRE-FEET			**+56,100**	**1,170,933**	**460,337**	**645,631**	**0**	**6,329**	**2,348**		

COMMENTS:

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES, PUMPING AND EVAPORATION.

SUMMARY

RELEASE (ACRE-FEET)			
POWER	460,337	OUTLET	0
SPILL	645,631	TOTAL	1,112,297
PUMPING PLANT	6,329		

PRECIPITATION	
THIS MONTH =	6.19
JULY 1, 2005 TO DATE =	32.77

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 12

APRIL 2006

LAKE NATOMA DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. FOLSOM SOUTH	POWER	SPILL	HATCHERY	EVAP C.F.S. (1)
		7,857							
1	122.73	7,670	-187	13,667	34	5,229	8,437	60	1
2	123.15	7,862	+192	15,264	30	5,110	9,966	60	1
3	122.23	7,445	-417	22,783	13	3,522	19,397	60	1
4	122.78	7,692	+247	34,896	0	2,513	32,198	60	0
5	122.28	7,467	-225	34,550	0	2,515	32,087	60	1
6	123.12	7,847	+380	32,621	0	2,508	29,860	60	1
7	123.11	7,843	-4	27,631	0	2,510	25,061	60	2
8	122.17	7,418	-425	25,022	0	2,628	22,547	60	1
9	121.88	7,291	-127	24,936	0	2,740	22,199	60	1
10	122.63	7,625	+334	22,551	0	2,514	19,808	60	1
11	122.37	7,508	-117	20,310	0	2,519	17,790	60	0
12	122.25	7,454	-54	20,133	0	2,474	17,626	60	0
13	122.52	7,575	+121	20,282	8	3,870	16,282	60	1
14	122.61	7,616	+41	20,366	30	4,964	15,288	60	3
15	122.28	7,467	-149	20,217	30	5,003	15,198	60	1
16	122.81	7,706	+239	20,426	30	5,001	15,214	60	1
17	123.01	7,796	+90	20,560	33	5,002	15,419	60	1
18	122.86	7,728	-68	19,441	36	4,840	14,536	60	3
19	122.83	7,715	-13	14,858	35	4,571	10,196	60	3
20	122.71	7,661	-54	12,882	38	4,924	7,884	60	3
21	122.38	7,512	-149	12,842	44	4,977	7,833	60	3
22	122.43	7,535	+23	12,823	48	4,965	7,737	60	1
23	122.39	7,517	-18	12,840	48	5,014	7,725	60	2
24	122.51	7,571	+54	12,810	48	4,935	7,738	60	2
25	122.39	7,517	-54	12,791	48	4,978	7,731	60	1
26	122.37	7,508	-9	12,813	48	5,008	7,699	60	3
27	122.59	7,607	+99	12,885	48	4,989	7,735	60	3
28	122.68	7,647	+40	12,891	48	4,973	7,787	60	3
29	122.36	7,503	-144	12,776	47	5,010	7,729	60	3
30	123.09	7,833	+330	13,080	45	4,977	7,830	60	2
TOTALS			**-24**	**571,947**	**789**	**124,783**	**444,537**	**1,800**	**49**
ACRE-FEET			**-24**	**1,134,457**	**1,565**	**247,507**	**881,739**	**3,570**	**97**

COMMENTS:
* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES AND EVAPORATION.
(1) INCHES OF EVAPORATION TAKEN FROM FOLSOM PAN.

SUMMARY

	RELEASES (ACRE-FEET)				RELEASES (ACRE-FEET)
POWER	247,507	FOLSOM SOUTH CANAL	1,565	TOTAL	1,134,381
SPILL	881,739	HATCHERY	3,570		

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 13

APRIL 2006

NEW MELONES LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	STORAGE 1000 ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. POWER	RELEASE - C.F.S. SPILL	RELEASE - C.F.S. OUTLET	EVAPORATION C.F.S.	EVAPORATION INCHES	PRECIP INCHES
		2,075.0								
1	1,059.58	2,081.9	+6.9	5,381	1,845	0	0	51	.14	1.26
2	1,059.79	2,084.3	+2.4	4,156	2,912	0	0	44	.12	.00
3	1,061.18	2,100.1	+15.8	10,071	2,067	0	0	37	.10	1.16
4	1,064.45	2,137.5	+37.5	19,785	876	0	0	19	.05	2.02
5	1,066.23	2,158.1	+20.6	12,074	1,557	0	0	150	.40	1.56
6	1,066.68	2,163.3	+5.2	6,927	3,230	0	1,055	11	.03	.21
7	1,066.92	2,166.1	+2.8	5,714	2,352	0	1,914	45	.12	.00
8	1,067.17	2,169.0	+2.9	5,766	4,263	0	0	38	.10	.33
9	1,067.52	2,173.1	+4.1	5,290	3,192	0	0	45	.12	.00
10	1,067.84	2,176.8	+3.7	5,096	3,189	0	0	30	.08	.05
11	1,068.22	2,181.2	+4.4	5,443	3,187	0	0	23	.06	.45
12	1,068.60	2,185.7	+4.4	5,272	3,013	0	0	23	.06	.30
13	1,068.94	2,189.6	+4.0	5,252	3,225	0	0	26	.07	.00
14	1,069.25	2,193.3	+3.6	5,727	3,389	467	0	42	.11	.00
15	1,069.57	2,197.0	+3.7	5,649	3,722	0	0	38	.10	.18
16	1,070.25	2,205.0	+8.0	7,428	3,366	0	0	42	.11	.05
17	1,070.83	2,211.8	+6.8	7,056	3,578	0	0	42	.11	.63
18	1,070.99	2,213.7	+1.9	5,670	4,254	0	411	57	.15	.01
19	1,071.07	2,214.6	+0.9	5,266	4,391	0	347	53	.14	.00
20	1,071.04	2,214.3	-0.4	5,055	4,766	0	395	72	.19	.00
21	1,070.98	2,213.6	-0.7	5,168	5,471	0	0	53	.14	.00
22	1,070.83	2,211.8	-1.8	5,153	5,973	0	0	68	.18	.00
23	1,070.67	2,209.9	-1.9	4,790	5,727	0	0	11	.03	.00
24	1,070.58	2,208.9	-1.1	4,675	5,197	0	0	11	.03	.00
25	1,070.54	2,208.4	-0.5	4,726	1,667	3,250	0	46	.12	.00
26	1,070.24	2,204.9	-3.5	4,957	4,445	2,209	0	80	.21	.00
27	1,070.19	2,204.3	-0.6	6,126	4,445	1,920	0	57	.15	.00
28	1,070.16	2,203.9	-0.4	6,897	5,554	1,490	0	30	.08	.00
29	1,070.33	2,205.9	+2.0	6,901	5,814	0	0	80	.21	.00
30	1,070.47	2,207.6	+1.6	7,222	6,309	0	0	84	.22	.00
TOTALS			**+132.3**	**194,693**	**112,976**	**9,336**	**4,122**	**1,408**	**3.73**	**8.21**
ACRE-FEET			**+132,300**	**386,174**	**224,088**	**18,518**	**8,176**	**2,793**		

COMMENTS:

SUMMARY

RELEASE (ACRE-FEET)			
POWER	224,088	OUTLET	8,176
SPILL	18,518	TOTAL	250,782

PRECIPITATION	
THIS MONTH =	8.21
JULY 1, 2005 TO DATE =	40.03

OAKDALE IRRIGATION DISTRICT
SOUTH SAN JOAQUIN IRRIGATION DISTRICT
TRI DAMS PROJECT-CALIFORNIA

Table 14

APRIL 2006 **GOODWIN RESERVOIR DAILY OPERATIONS** RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET RES.	STORAGE ACRE-FEET CHANGE	TULLOCH RELEASE	RELEASE - C.F.S. RIVER OUTLET	RELEASE - C.F.S. RIVER SPILL	RELEASE - C.F.S. CANALS JOINT MAIN	RELEASE - C.F.S. CANALS SOUTH MAIN
		631						
1	361.34	631	+0	3,147	0	3,014	411	0
2	361.34	631	+0	3,165	0	3,019	417	0
3	361.34	631	+0	3,141	0	3,039	413	0
4	361.62	650	+19	3,329	0	3,303	366	0
5	362.00	677	+27	4,489	0	4,714	272	0
6	362.31	677	+0	5,096	0	5,776	3	0
7	362.03	677	+0	5,343	0	6,148	3	0
8	361.51	643	-34	4,079	0	4,379	0	0
9	361.51	643	+0	3,236	0	3,534	0	0
10	361.48	641	-2	3,129	0	3,504	0	0
11	361.51	643	+2	3,172	0	3,509	0	0
12	361.65	653	+10	3,492	0	3,868	0	0
13	361.65	653	+0	3,629	0	4,019	0	0
14	361.65	653	+0	3,604	0	3,995	0	0
15	361.62	650	-3	3,579	0	4,039	0	0
16	361.59	648	-2	3,525	0	4,062	0	0
17	362.14	677	+29	4,375	0	4,756	0	0
18	362.14	677	+0	5,156	0	5,495	0	0
19	362.17	677	+0	5,099	0	5,510	0	0
20	362.17	677	+0	5,074	0	5,507	0	0
21	362.17	677	+0	5,183	0	5,510	15	51
22	362.17	677	+0	5,194	0	5,522	19	58
23	362.17	677	+0	5,300	0	5,524	19	58
24	362.14	677	+0	5,501	0	5,548	277	69
25	362.14	677	+0	5,513	0	5,489	415	91
26	362.17	677	+0	5,609	0	5,527	430	100
27	362.17	677	+0	5,624	0	5,511	443	118
28	362.17	677	+0	5,666	0	5,508	459	148
29	362.17	677	+0	5,639	0	5,513	471	179
30	362.17	677	+0	5,715	0	5,514	497	194
TOTALS			**+46**	**133,803**	**0**	**140,356**	**4,930**	**1,066**
ACRE-FEET			**+46**	**265,398**	**0**	**278,396**	**9,779**	**2,114**

JOINT MAIN OPERATED BY SSJID AND OID.

SUMMARY

RELEASE (ACRE-FEET)

JOINT MAIN CANAL	9,779	OUTLET	0
SOUTH MAIN CANAL	2,114	SPILL	278,396
		TOTAL	290,289

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 15

APRIL 2006 — MILLERTON LAKE DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE 1000 ACRE-FEET IN LAKE	STORAGE 1000 ACRE-FEET CHANGE	COMPUTED* INFLOW C.F.S.	RELEASE - C.F.S. CANALS MADERA	RELEASE - C.F.S. CANALS FRIANT-KERN	RELEASE - C.F.S. RIVER SPILL	RELEASE - C.F.S. RIVER OUTLET	EVAPORATION C.F.S.	EVAPORATION INCHES	PRECIP INCHES
		495.7									
1	573.47	498.6	+2.9	5,762	24	1,483	0	2,793	17	.11	.00
2	573.83	500.3	+1.7	5,911	33	1,425	0	3,561	23	.15	.56
3	575.06	506.2	+5.9	10,731	532	1,551	0	5,649	17	.11	.94
4	577.74	519.3	+13.0	16,995	766	1,823	0	7,784	49	.31	.80
5	579.06	525.7	+6.5	14,695	115	2,045	1,053	8,199	11	.07	.39
6	578.30	522.0	-3.7	8,682	30	2,045	996	7,485	13	.08	.00
7	576.98	515.5	-6.5	7,112	30	1,949	0	8,361	33	.21	.09
8	575.04	506.1	-9.4	6,428	281	1,893	0	8,978	22	.14	.02
9	573.04	496.5	-9.6	6,522	506	1,892	0	8,943	20	.13	.00
10	570.93	486.5	-10.0	6,344	614	1,929	0	8,829	15	.10	.02
11	568.64	475.8	-10.7	5,702	894	2,044	0	8,167	12	.08	.17
12	566.48	465.8	-10.0	5,816	1,057	2,109	0	7,678	22	.15	.00
13	564.30	455.8	-10.0	5,885	1,138	2,104	0	7,646	28	.19	.00
14	562.26	446.6	-9.2	6,167	1,156	1,981	0	7,677	1	.01	.63
15	560.19	437.3	-9.2	5,771	1,151	1,897	0	7,353	27	.19	.02
16	558.25	428.8	-8.6	5,711	1,147	1,961	0	6,919	4	.03	.22
17	557.06	423.6	-5.2	7,038	1,147	2,004	0	6,491	23	.16	.01
18	555.47	416.7	-6.9	6,488	1,147	2,072	0	6,718	27	.19	.00
19	553.31	407.4	-9.3	5,627	1,143	2,111	0	7,003	39	.28	.00
20	551.29	398.8	-8.5	5,965	1,148	2,102	0	7,013	11	.08	.00
21	549.38	390.9	-8.0	6,279	1,150	2,100	0	7,034	22	.16	.00
22	547.43	382.8	-8.1	6,257	1,143	2,133	0	7,030	21	.16	.16
23	545.40	374.5	-8.3	6,253	1,145	2,268	0	7,022	1	.01	.73
24	543.23	365.7	-8.7	6,090	1,136	2,314	0	7,018	32	.25	.01
25	541.05	357.1	-8.7	6,016	1,059	2,295	0	7,014	15	.12	.01
26	538.66	347.7	-9.4	5,637	1,068	2,265	0	7,015	14	.11	.00
27	536.29	338.5	-9.2	5,794	1,132	2,248	0	7,021	14	.11	.00
28	533.93	329.6	-9.0	5,709	1,135	2,056	0	7,028	17	.14	.00
29	532.17	323.0	-6.6	6,279	1,133	1,417	0	7,031	25	.21	.00
30	533.42	327.6	+4.7	11,706	1,142	1,163	0	7,018	23	.19	.00
TOTALS			**-168.1**	**215,372**	**25,302**	**58,679**	**2,049**	**213,478**	**598**	**4.23**	**4.78**
ACRE-FEET			**-168,068**	**427,190**	**50,187**	**116,390**	**4,064**	**423,434**	**1,186**		

COMMENTS:

* COMPUTED INFLOW IS THE SUM OF CHANGE IN STORAGE, RELEASES, PUMPING AND EVAPORATION.

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
CANALS		RIVER			
FRIANT-KERN	116,390	AT FRIANT	423,434	THIS MONTH =	4.78
MADERA	50,187	TOTAL RELEASES	594,075	JULY 1, 2005 TO DATE =	18.62

Table 16

U.S. Bureau of Reclamation - Central Valley Operations Office

Delta Outflow Computation (values in c.f.s.)

April 2006

Estimated numbers are in bold italic print

	DELTA INFLOW									DELTA EXPORTS							OUTFLOW INDEX			Export/Inflow		
	Sacto R		Yolo +	East Side	S. Joaquin River@Vernalis			Total		Clifton		Contra	Byron		Total	3-day						
	@Freeport	SRTP	Misc	Streams		7-day	Monthly	Delta		Court	Tracy	Costa	Bethany	NBA	Delta	Avg	NDOI	7-day	Monthly	Daily	3 Day	14 Day
Date	-prev day-	-prev wk-	-prev day-	-prev day-	-prev day-	Average	Average	Inflow	NDCU	(CLT)	(TRA)	(CCC)	(BBID)		Exports	TRA & CLT	daily	Avg	Avg	(%)	(%)	(%)
1-Apr-06	70,524	248	34,886	6,640	14,846	13,555	*15,075*	127,144	*-3,271*	2,991	1,019	2	0	9	4,021	4,003	*126,394*	*118,924*	*126,394*	3.2%	3.2%	3.6%
2-Apr-06	73,139	244	41,472	7,958	15,075	14,157	*15,650*	137,888	*-1,445*	2,492	979	2	0	5	3,477	3,833	*135,856*	*124,268*	*131,125*	2.5%	3.0%	3.4%
3-Apr-06	74,379	240	45,336	6,100	16,225	14,742	*15,999*	142,280	*-3,043*	1,999	1,022	5	0	12	3,038	3,501	*142,284*	*127,733*	*134,845*	2.1%	2.6%	3.0%
4-Apr-06	75,469	236	54,511	12,480	16,696	15,385	*16,249*	159,392	*-7,329*	1,430	1,023	6	0	16	2,475	2,982	*164,245*	*133,724*	*142,195*	1.5%	2.0%	2.5%
5-Apr-06	86,624	232	76,582	25,196	17,000	16,184	*16,753*	205,634	*-11,665*	495	1,029	7	0	24	1,555	2,333	*215,744*	*147,195*	*156,905*	0.7%	1.4%	1.8%
6-Apr-06	92,662	228	98,796	25,707	18,767	17,057	*17,425*	236,160	*-10,752*	500	1,027	5	0	20	1,552	1,835	*245,360*	*164,507*	*171,647*	0.6%	0.9%	1.3%
7-Apr-06	92,156	224	101,648	20,638	20,788	18,063	*18,063*	235,454	*-10,752*	1,241	1,028	6	0	21	2,297	1,774	*243,909*	*181,970*	*181,970*	1.0%	0.8%	1.2%
8-Apr-06	87,894	220	91,069	18,842	21,888	19,221	*18,703*	219,913	*-9,561*	1,999	952	6	0	23	2,980	2,249	*226,494*	*196,270*	*187,536*	1.3%	1.0%	1.4%
9-Apr-06	85,200	220	82,648	18,060	23,183	20,838	*19,685*	209,311	*-4,540*	1,996	911	11	0	21	2,939	2,709	*210,912*	*206,993*	*190,133*	1.4%	1.2%	1.7%
10-Apr-06	84,000	220	76,403	16,908	27,542	22,897	*20,827*	205,073	*937*	1,999	888	5	0	20	2,912	2,915	*201,224*	*215,413*	*191,242*	1.4%	1.4%	1.7%
11-Apr-06	82,000	220	68,628	15,080	31,108	25,075	*21,865*	197,036	*24*	1,994	864	4	0	30	2,892	2,884	*194,120*	*219,680*	*191,504*	1.5%	1.4%	1.7%
12-Apr-06	80,170	220	64,887	12,310	32,246	27,294	*22,902*	189,833	*-432*	1,995	869	5	0	23	2,891	2,870	*187,374*	*215,627*	*191,160*	1.5%	1.5%	1.6%
13-Apr-06	80,082	220	74,880	11,695	34,300	29,291	*23,814*	201,177	*-1,980*	1,992	875	5	0	20	2,892	2,863	*200,265*	*209,185*	*191,860*	1.4%	1.5%	1.5%
14-Apr-06	78,839	220	74,053	11,085	34,767	31,090	*24,576*	198,964	*-1,980*	1,987	249	5	0	22	2,262	2,656	*198,682*	*202,724*	*192,347*	1.1%	1.4%	1.4%
15-Apr-06	79,979	220	79,273	9,854	34,483	32,590	*25,183*	203,809	*-1,980*	1,992	69	4	0	20	2,085	2,388	*203,703*	*199,468*	*193,104*	1.0%	1.2%	1.2%
16-Apr-06	80,860	220	89,511	9,095	33,683	33,353	*25,665*	213,369	*-610*	2,695	0	3	0	19	2,716	2,331	*211,263*	*199,519*	*194,239*	1.3%	1.1%	1.2%
17-Apr-06	82,000	220	93,599	10,902	32,883	33,430	*26,016*	219,604	*-1,067*	1,995	434	5	0	22	2,455	2,395	*218,216*	*201,946*	*195,650*	1.1%	1.1%	1.2%
18-Apr-06	82,500	220	96,164	10,996	31,646	33,232	*26,286*	221,526	*987*	2,740	180	5	0	22	2,946	2,681	*217,593*	*205,299*	*196,869*	1.3%	1.2%	1.3%
19-Apr-06	81,000	220	90,631	9,366	30,862	32,745	*26,528*	212,079	*987*	2,742	0	7	0	23	2,772	2,697	*208,320*	*208,292*	*197,471*	1.3%	1.2%	1.3%
20-Apr-06	78,923	220	78,665	8,731	30,892	32,211	*26,753*	197,431	*987*	2,750	0	0	0	18	2,768	2,804	*193,676*	*207,350*	*197,282*	1.4%	1.3%	1.3%
21-Apr-06	75,352	220	64,372	8,265	31,025	31,711	*26,954*	179,234	*987*	4,503	333	13	0	21	4,870	3,443	*173,377*	*203,735*	*196,143*	2.7%	1.8%	1.7%
22-Apr-06	73,413	220	53,621	8,037	30,983	31,316	*27,135*	166,274	*1,900*	5,987	0	4	0	22	6,012	4,524	*158,362*	*197,258*	*194,426*	3.6%	2.5%	2.3%
23-Apr-06	72,759	220	47,545	7,975	30,921	31,011	*27,292*	159,420	*1,900*	5,991	0	7	0	23	6,020	5,605	*151,500*	*188,720*	*192,560*	3.8%	3.3%	2.8%
24-Apr-06	71,645	220	41,117	7,857	30,746	30,874	*27,433*	151,585	*1,950*	3,493	647	5	0	21	4,166	5,373	*145,469*	*178,328*	*190,597*	2.7%	3.4%	2.8%
25-Apr-06	72,024	220	34,991	7,723	30,688	30,849	*27,563*	145,646	*1,950*	3,744	1,471	6	0	23	5,244	5,116	*138,452*	*167,022*	*188,512*	3.6%	3.4%	2.7%
26-Apr-06	71,588	220	30,297	7,621	30,688	30,844	*27,690*	140,414	*1,950*	2,490	1,712	5	0	23	4,230	4,519	*134,234*	*156,438*	*186,424*	3.0%	3.1%	2.4%
27-Apr-06	71,833	220	26,880	7,544	30,858	30,854	*27,816*	137,335	*1,950*	2,494	1,716	5	0	17	4,231	4,542	*131,154*	*147,507*	*184,377*	3.1%	3.2%	2.5%
28-Apr-06	70,585	220	23,055	7,423	31,096	30,892	*27,939*	132,379	*2,000*	3,743	1,719	5	0	32	5,499	4,625	*124,880*	*140,579*	*182,252*	4.1%	3.4%	2.6%
29-Apr-06	71,658	220	20,340	7,151	31,246	30,930	*28,051*	130,615	*2,000*	4,400	1,720	5	0	35	6,160	5,264	*122,455*	*135,449*	*180,190*	4.7%	3.9%	3.1%
30-Apr-06	71,131	220	22,094	7,225	31,188	30,965	*28,149*	131,858	*2,000*	4,400	1,706	5	0	26	6,136	5,896	*123,722*	*131,481*	*178,308*	4.6%	4.5%	3.5%
Total	2,350,388	6,712	1,877,954	344,464	828,319	792,652	*700,039*	5,407,837	*-47,895*	81,271	24,443	152	0	629	106,496	103,610	*5,349,236*	*5,332,605*	*5,429,265*	64.6%	62.8%	61.8%
Average	78,346	224	62,598	11,482	27,611	26,422	*23,335*	180,261	*-1,596*	2,709	815	5	0	21	3,550	3,454	*178,308*	*177,753*		2.2%	2.1%	2.1%

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

Table 17

APRIL 2006

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	CHANGE	SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S. POWER	PACHECO TUNNEL	SPILL	GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	INCHES	PRECIP INCHES
		2,031,649									
1	543.10	2,029,106	-2,543	0	0	15	0	-1,267	53	.13	.13
2	543.10	2,029,106	+0	0	0	15	0	+15	86	.21	.00
3	543.10	2,029,106	+0	0	0	15	0	+15	115	.28	.34
4	543.10	2,029,106	+0	0	0	15	0	+15	45	.11	.05
5	542.90	2,026,565	-2,541	0	0	14	0	-1,267	33	.08	.27
6	542.90	2,026,565	+0	0	0	14	0	+14	66	.16	.00
7	542.90	2,026,565	+0	0	0	15	0	+15	70	.17	.00
8	542.90	2,026,565	+0	0	0	15	0	+15	66	.16	.00
9	542.90	2,026,565	+0	0	0	15	0	+15	70	.17	.00
10	542.90	2,026,565	+0	143	0	16	0	-127	99	.24	.04
11	543.00	2,027,835	+1,270	860	0	15	0	-205	29	.07	.15
12	543.02	2,028,090	+255	0	0	15	0	+144	45	.11	.04
13	543.02	2,028,090	+0	0	0	18	0	+18	25	.06	.09
14	543.02	2,028,090	+0	0	0	16	0	+16	82	.20	.00
15	543.02	2,028,090	+0	0	0	19	0	+19	90	.22	.00
16	543.00	2,027,835	-255	0	0	17	0	-111	66	.16	.00
17	543.00	2,027,835	+0	0	0	15	0	+15	58	.14	.08
18	543.20	2,030,377	+2,542	0	0	87	0	+1,368	53	.13	.00
19	543.20	2,030,377	+0	0	0	149	0	+149	90	.22	.00
20	543.20	2,030,377	+0	0	0	120	0	+120	132	.32	.00
21	543.10	2,029,106	-1,271	0	0	109	0	-531	103	.25	.00
22	543.10	2,029,106	+0	0	0	47	0	+47	119	.29	.00
23	543.07	2,028,725	-381	0	0	48	0	-144	82	.20	.00
24	543.05	2,028,471	-254	0	0	45	0	-83	90	.22	.00
25	543.01	2,027,963	-508	0	0	53	0	-203	95	.23	.00
26	543.00	2,027,835	-128	0	0	46	0	-19	95	.23	.06
27	543.00	2,027,835	+0	0	0	32	0	+32	103	.25	.00
28	542.90	2,026,565	-1,270	0	879	21	0	+260	132	.32	.00
29	542.90	2,026,565	+0	1,060	705	24	0	-331	123	.30	.00
30	542.70	2,024,025	-2,540	283	1,670	56	0	+162	148	.36	.00
TOTALS			**-7,624**	**2,346**	**3,254**	**1,101**	**0**	**-1,834**	**2,463**	**5.99**	**1.25**
ACRE-FEET			**-7,624**	**4,653**	**6,454**	**2,184**	**0**	**-3,638**	**4,885**		

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	6,454	SPILL	0	THIS MONTH =	1.25
PACHECO TUNNEL	2,184	TOTAL	8,638	JULY 1, 2005 TO DATE =	10.44

UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

Table 18

APRIL 2006

CONSOLIDATED STATE-FEDERAL O'NEILL FOREBAY DAILY OPERATIONS

RUN DATE: August 9, 2006

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	STORAGE ACRE-FEET CHANGE	INFLOW - C.F.S. O'NEILL PUMPING	INFLOW - C.F.S. S. LUIS GEN.	INFLOW - C.F.S. CALIF. AQUEDUCT	RELEASE - C.F.S. O'NEILL GEN.	RELEASE - C.F.S. S. LUIS PUMPING	RELEASE - C.F.S. DOS AMIGOS PUMPING	* DELIV.	GAINS(+) OR LOSS(-) C.F.S.
		50,673									
1	223.05	51,180	+507	776	0	2,611	0	0	3,268		+137
2	222.35	49,314	-1,866	747	0	2,344	0	0	4,252		+221
3	222.27	49,102	-212	820	0	1,612	0	0	2,540		+2
4	223.17	51,500	+2,398	861	0	1,641	0	0	1,431		+139
5	223.23	51,661	+161	1,023	0	770	0	0	1,718		+6
6	223.32	51,901	+240	955	0	567	0	0	1,950		+549
7	222.71	50,273	-1,628	933	0	1,082	0	0	2,652		-184
8	222.43	49,527	-746	915	0	2,270	0	0	3,705		+144
9	221.65	47,467	-2,060	766	0	1,429	0	0	3,125		-109
10	221.60	47,336	-131	605	0	1,693	0	143	2,232		+11
11	221.39	46,784	-552	646	0	1,643	0	860	1,927		+221
12	221.44	46,915	+131	698	0	1,804	0	0	2,570		+134
13	221.63	47,414	+499	685	0	1,938	0	0	2,327		-44
14	221.09	45,996	-1,418	272	0	1,526	0	0	2,568		+55
15	218.97	40,508	-5,488	94	0	0	0	0	2,832		-29
16	219.96	43,048	+2,540	19	0	4,470	0	0	2,973		-236
17	220.57	44,635	+1,587	55	0	2,574	0	0	1,924		+95
18	220.29	43,905	-730	112	0	2,129	0	0	2,590		-20
19	219.07	40,762	-3,143	87	0	2,603	0	0	4,363		+88
20	218.46	39,221	-1,541	149	0	2,440	0	0	3,360		-6
21	218.16	38,470	-751	15	0	5,144	0	0	5,428		-110
22	218.68	39,775	+1,305	0	0	5,792	0	0	5,009		-125
23	219.37	41,528	+1,753	0	0	6,442	0	0	5,518		-41
24	219.37	41,528	+0	0	0	3,715	0	0	3,699		-16
25	219.85	42,764	+1,236	1,170	0	3,594	0	0	4,151		+11
26	219.67	42,299	-465	1,503	0	2,597	0	0	4,285		-49
27	218.75	39,951	-2,348	1,508	0	1,894	0	0	4,543		-43
28	218.67	39,750	-201	1,142	879	3,571	0	0	5,567		-126
29	219.22	41,145	+1,395	1,066	705	4,819	0	1,060	4,959		+133
30	219.72	42,428	+1,283	1,166	1,670	3,657	0	283	5,573		+207
TOTALS			**-8,245**	**18,788**	**3,254**	**78,371**	**0**	**2,346**	**103,039**		**+1,015**
ACRE-FEET			**-8,245**	**37,266**	**6,454**	**155,449**	**0**	**4,653**	**204,378**	**388**	**2,013**

* DAILY DEL. FIGURES UNAVAILABLE. TOT. DEL. IS INCLUDED IN COMPUTING MONTHLY TOTALS

SUMMARY

RELEASE (ACRE-FEET)

O'NEILL GEN.	0	DOS AMIGOS PUMP	204,378		
SAN LUIS PUMP	4,653	DELIVERIES	388	TOTAL	209,419

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 19

APRIL 2006

FEDERAL-STATE OPERATIONS
SAN LUIS UNIT

RUN DATE: July 12, 2006

	AQUEDUCT CHECK 12			O'NEILL PUMPING			O'NEILL GENER	SAN LUIS PUMPING			SAN LUIS GENERATION			PACHECO	DOS AMIGOS		
DAY	STATE	FED	TOTAL	FED	STATE	TOTAL	TOTAL	FED	STATE	TOTAL	FED	STATE	TOTAL	PUMP	FED	STATE	TOTAL
1	5,178	0	5,178	1,540	0	1,540	0	0	0	0	0	0	0	29	2,025	4,458	6,483
2	4,649	0	4,649	1,481	0	1,481	0	0	0	0	0	0	0	29	1,906	6,528	8,434
3	3,198	0	3,198	1,626	0	1,626	0	0	0	0	0	0	0	29	2,033	3,006	5,039
4	3,254	0	3,254	1,708	0	1,708	0	0	0	0	0	0	0	29	2,024	815	2,839
5	1,528	0	1,528	2,029	0	2,029	0	0	0	0	0	0	0	28	0	3,408	3,408
6	1,125	0	1,125	1,895	0	1,895	0	0	0	0	0	0	0	28	0	3,868	3,868
7	2,147	0	2,147	1,850	0	1,850	0	0	0	0	0	0	0	29	0	5,260	5,260
8	4,503	0	4,503	1,814	0	1,814	0	0	0	0	0	0	0	29	0	7,349	7,349
9	2,835	0	2,835	1,520	0	1,520	0	0	0	0	0	0	0	30	0	6,198	6,198
10	3,359	0	3,359	1,200	0	1,200	0	0	284	284	0	0	0	32	0	4,428	4,428
11	3,258	0	3,258	1,281	0	1,281	0	0	1,706	1,706	0	0	0	29	0	3,823	3,823
12	3,578	0	3,578	1,384	0	1,384	0	0	0	0	0	0	0	30	0	5,097	5,097
13	3,844	0	3,844	1,358	0	1,358	0	0	0	0	0	0	0	35	0	4,615	4,615
14	3,027	0	3,027	539	0	539	0	0	0	0	0	0	0	32	0	5,093	5,093
15	0	0	0	187	0	187	0	0	0	0	0	0	0	37	0	5,617	5,617
16	8,867	0	8,867	38	0	38	0	0	0	0	0	0	0	34	0	5,896	5,896
17	5,106	0	5,106	109	0	109	0	0	0	0	0	0	0	30	0	3,817	3,817
18	4,223	0	4,223	223	0	223	0	0	0	0	0	0	0	172	0	5,137	5,137
19	5,164	0	5,164	173	0	173	0	0	0	0	0	0	0	296	0	8,655	8,655
20	4,840	0	4,840	295	0	295	0	0	0	0	0	0	0	238	0	6,664	6,664
21	10,204	0	10,204	30	0	30	0	0	0	0	0	0	0	217	0	10,766	10,766
22	11,488	0	11,488	0	0	0	0	0	0	0	0	0	0	94	2,387	7,549	9,936
23	12,778	0	12,778	0	0	0	0	0	0	0	0	0	0	95	2,423	8,521	10,944
24	7,369	0	7,369	0	0	0	0	0	0	0	0	0	0	89	2,351	4,986	7,337
25	7,128	0	7,128	2,321	0	2,321	0	0	0	0	0	0	0	105	2,466	5,768	8,234
26	5,151	0	5,151	2,982	0	2,982	0	0	0	0	0	0	0	91	2,966	5,534	8,500
27	3,757	0	3,757	2,992	0	2,992	0	0	0	0	0	0	0	63	2,993	6,019	9,012
28	7,083	0	7,083	2,265	0	2,265	0	0	0	0	0	1,744	1,744	42	2,944	8,099	11,043
29	9,559	0	9,559	2,114	0	2,114	0	0	2,103	2,103	0	1,398	1,398	48	2,948	6,889	9,837
30	7,253	0	7,253	2,312	0	2,312	0	0	562	562	0	3,312	3,312	111	2,925	8,130	11,055

AQUEDUCT CHECK 12		O'NIELL PUMPING		O'NIELL GENERATION		SAN LUIS PUMPING		SAN LUIS GENERATION		PACHECO PUMPING		DOS AMIGOS	
TOTAL	155,453	TOTAL	37,266	TOTAL	0	TOTAL	4,655	TOTAL	6,454	TOTAL	2,180	TOTAL	204,384
FEDERAL	0	FEDERAL	37,266			FEDERAL	0	FEDERAL	0			FEDERAL	32,391
STATE	155,453	STATE	0			STATE	4,655	STATE	6,454			STATE	171,993
												XVC	0

COMMENTS: ALL VALUES IN ACRE-FEET

UNITED STATES DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION-CENTRAL VALLEY PROJECT-CALIFORNIA

Table 20

APRIL 2006

FEDERAL-STATE OPERATIONS

RUN DATE: July 12, 2006

DAY	TRACY PUMPING FED	TRACY PUMPING STATE	TRACY PUMPING TOTAL	CLIFT COURT TOTAL	DELTA PUMPING PLANT STATE	DELTA PUMPING PLANT FED	DELTA PUMPING PLANT TOTAL	FED BANKS XVC	STATE DOS AMIGOS XVC	BYRON BETHANY TOTAL	AQEDUCT CHECK 21 STATE	AQEDUCT CHECK 21 FED	AQEDUCT CHECK 21 TOTAL	DMC-POOL DEMANDS
1	2.021	0	2.021	5.933	5.761	0	5.761	0	0	0	5.968	0	5.968	481
2	1.942	0	1.942	4.942	4.705	0	4.705	0	0	0	7.220	0	7.220	461
3	2.028	0	2.028	3.966	3.837	0	3.837	0	0	0	4.409	0	4.409	402
4	2.029	0	2.029	2.837	3.160	0	3.160	0	0	0	3.271	0	3.271	321
5	2.042	0	2.042	982	982	0	982	0	0	0	3.368	0	3.368	13
6	2.037	0	2.037	991	991	0	991	0	0	0	3.127	0	3.127	142
7	2.040	0	2.040	2.462	2.527	0	2.527	0	0	0	4.398	0	4.398	190
8	1.888	0	1.888	3.965	3.922	0	3.922	0	0	0	5.200	0	5.200	74
9	1.806	0	1.806	3.960	3.917	0	3.917	0	0	0	4.870	0	4.870	286
10	1.762	0	1.762	3.965	3.900	0	3.900	0	0	0	3.849	0	3.849	562
11	1.714	0	1.714	3.955	3.826	0	3.826	0	0	0	2.989	0	2.989	433
12	1.723	0	1.723	3.958	3.613	0	3.613	0	0	0	3.892	0	3.892	339
13	1.736	0	1.736	3.951	4.038	0	4.038	0	0	0	4.069	0	4.069	378
14	493	0	493	3.942	2.606	0	2.606	0	0	0	3.690	0	3.690	-46
15	137	0	137	3.952	0	0	0	0	0	0	3.374	0	3.374	-50
16	0	0	0	5.345	10.503	0	10.503	0	0	0	4.379	0	4.379	-38
17	860	0	860	3.958	3.872	0	3.872	0	0	0	3.872	0	3.872	751
18	357	0	357	5.435	3.884	0	3.884	0	0	0	3.872	0	3.872	134
19	0	0	0	5.439	5.525	0	5.525	0	0	0	5.823	0	5.823	-173
20	0	0	0	5.455	5.369	0	5.369	0	0	0	6.397	0	6.397	-295
21	660	0	660	8.932	10.763	0	10.763	0	0	0	6.900	0	6.900	630
22	0	0	0	11.875	11.854	0	11.854	0	0	0	7.901	0	7.901	0
23	0	0	0	11.883	13.260	0	13.260	0	0	0	9.448	0	9.448	0
24	1.284	0	1.284	6.929	6.950	0	6.950	0	0	0	5.500	0	5.500	1.284
25	2.918	0	2.918	7.427	7.363	0	7.363	0	0	0	6.694	0	6.694	597
26	3.396	0	3.396	4.938	4.873	0	4.873	0	0	0	6.839	0	6.839	414
27	3.404	0	3.404	4.946	4.882	0	4.882	0	0	0	7.401	0	7.401	412
28	3.410	0	3.410	7.425	7.618	0	7.618	0	0	0	7.356	0	7.356	1.145
29	3.412	0	3.412	8.727	8.727	0	8.727	0	0	0	7.504	0	7.504	1.298
30	3.384	0	3.384	8.727	8.727	0	8.727	0	0	0	8.277	0	8.277	1.072
TOTALS	**48,483**	**0**	**48,483**	**161,202**	**161,955**	**0**	**161,955**	**0**	**0**	**0**	**161,857**	**0**	**161,857**	**11,217**

COMMENTS: ALL VALUES IN ACRE-FEET

TOTAL TRACY: Apr 2006 verified with SLDMWA Sheet.

Table 21

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Central Valley Project - California
2006

Monthly Diversions in AF

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
CANALS													
Contra Costa	8432	10494	9429	298									28653
Delta-Mendota	240471	239578	200225	48483									728757
Actual Fed Dos Amigos	62071	88956	50135	43904									245066
Madera	0	6998	9582	50187									66767
Friant-Kern	76262	101305	77717	116390									371674
Corning	0	268	0	30									298
Folsom-South	1478	1914	2237	1565									7194
Tehama-Colusa	0	6528	0	2430									8958
CACHUMA PROJECT													
Tecolete Tunnel	1314	1930	1237	1401									5882
ORLAND PROJECT													
Stony Creek	0	0	0	0									0
South Canal	0	0	0	0									0
North Canal	0	0	0	0									0
SOLANO PROJECT													
Putah South Canal	3804	3644	3548	4225									15221

Table 22

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Friant-Kern Canal
2006

Monthly Deliveries in AF

Water User	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Alpaugh ID	1517	727	873	0									3117
Arvin-Edison WSD	16066	24608	21289	22345									84308
Atwell Island WD	0	0	0	0									0
City of Bakersfiled	0	0	0	64543									
Corcoran ID	0	0	0	0									0
Delano-Earlimart ID	582	2735	1630	1874									6821
Exeter ID	0	0	12	4									16
Frasinetto Farms (Frmly Smallwood)	16	32	0	5									53
City of Fresno	0	119	0	0									119
County of Fresno SA #34	3	9	4	5									21
Fresno ID	0	2	0	0									2
Garfield WD	0	90	3	19									112
Hills Valley ID	4	4	0	20									28
International WD	84	65	5	0									154
Ivanhoe ID	0	0	0	0									0
Kaweah Delta WCD	2796	0	3062	207									6065
Kern County Water Agency	25475	0	8306	8187									41968
Kern-Delta	1485	0	150	194									1829
Kern-Tulare WD	244	580	492	506									1822
Kings County WD	0	0	0	0									0
Kings River CD	0	0	0	0									0
Lakeside WD	0	0	0	0									0
Lewis Creek WD	0	0	0	0									0
Lindmore ID	0	0	235	144									379
City of Lindsay	0	0	59	63									122
Lindsay-Strathmore ID	37	0	0	0									37
Wutchumna (LSID non-project)	0	0	109	162									271
Lower Tule River ID	7895	22611	11250	4072									45828
North-Kern WSD	0	0	3535	9777									13312
City of Orange Cove	108	105	120	138									471
Orange Cove ID	29	115	20	70									234
Pixley ID	3013	4144	3078	15									10250
Porterville ID	36	308	729	685									1758
Rag Gulch WD	0	169	308	180									657
Rosedale Rio Bravo WSD	0	0	0	0									0
Saucelito ID	420	1145	749	1138									3452
Semitropic WSD	0	0	0	0									0
Shafter Wasco ID	774	6217	2027	3229									12247
Southern San Joaquin MUD	406	5917	3148	2980									12451
Stone Corral ID	6	22	21	0									49
Strathmore PUD	22	20	24	25									91
Styro Tek, Inc.	0	0	1	0									1
Tea Pot Dome WD	0	0	0	27									27
Terra Bella ID	765	962	737	490									2954
Tri-Valley WD	0	0	0	0									0
Tulare ID	9596	27015	13454	273									50338
Tulare Lake Basin WSD	0	0	0	0									0
Total	**71379**	**97721**	**75430**	**121377**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**301364**

* Data supplied by Fresno Field Division, Contracts Administration Division

Table 23

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Madera Canal and Millerton Lake
2006

Monthly Deliveries in AF

Water Users	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
MADERA CANAL													
Chowchilla WD	0	4594	6887	19054									30535
Madera ID	0	756	2358	24558									27672
Soquel	0	0	0	1									1
Total	**0**	**5350**	**9245**	**43613**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**58208**
MILLERTON LAKE													
County of Madera	2	2	2	3									9
Fresno County # 18	6	6	6	6									24
Gravelly Ford WD	0	0	0	1098									1098
		.											
Total	**8**	**8**	**8**	**1107**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**1131**

* Data supplied by Fresno Field Division, Contracts Administration Division

Table 24

U.S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

San Joaquin and Mendota Pool
2006

Monthly Deliveries in AF

Water User	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Fresno Slough WD	0	608	28	0									636
Tranquility Public Utilities District (TPUD) (formerly Hughes, Melvin)	0	0	22	0									22
James ID	1248	7020	2401	0									10669
Laguna WD	0	0	0	0									0
Meyers (SLWD)	427	426	538	461									1852
Dudley & Indart (formerly Coelho-Gardner-Hanson)	36	258	138	21									453
Mid-Valley WD (no contract)	0	0	0	331									331
Reclamation District #1606	0	79	37	0									116
Terra Linda Farms (Coelho Family Trust)	200	1032	234	102									1568
Tranquility ID	0	4718	937	150									5805
Westlands WD	0	0	0	0									0
Wilson, JW (no contract)	0	171	0	0									171
Total	**1911**	**14312**	**4335**	**1065**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**21623**
Exchange Contractors													
Central California ID	176	35265	15536	4457									55434
Columbia Canal Co	0	3636	4414	670									8720
Firebaugh Canal WD	843	4368	817	871									6899
San Luis Canal Co	0	7560	6641	1554									15755
Total	**1019**	**50829**	**27408**	**7552**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**86808**
Refuges													
Grasslands WD - 76.05L (CCID)	3057	10556	1000	852									15465
Kesterson - (USFWS)	267	477	887	292									1923
Los Banos WMA (DFG)	705	2322	872	154									4053
San Luis NWR (USFWS)	2372	9887	0	0									12259
Mendota Wildlife Area (#14-06-200-78759Z)	981	2486	354	273									4094
China Island Unit	168	470	627	169									1434
Salt Slough Unit	296	599	1137	621									2653
Freitas Unit	236	422	937	550									2145
Kern National Wildlife Refuge	472	524	0	255									1251
Total	**8554**	**27743**	**5814**	**3166**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**45277**
Total Deliveries	**11484**	**92884**	**37557**	**11783**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**153708**

Table 25

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Monthly Deliveries in AF

Delta-Mendota Canal
2006

Water User	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Banta Carbona ID	0	2	0	0									2
Broadview WD	0	0	0	0									0
Byron Bethany ID (formerly Plainview WD)	0	88	87	72									247
Centinella WD	0	0	0	0									0
Del Puerto WD	20	2,038	928	995									3,981
DWR Intertie @MP7.70-R	0	0	0	0									0
Eagle Field WD	9	503	7	29									548
Mercy Springs WD	0	170	115	0									285
Newman Wasteway Recirculation	0	0	0	0									0
Oro Loma WD	0	243	28	0									271
Panoche WD - Ag	184	436	65	26									711
Panoche WD - M&I	2	2	2	2									8
Patterson WD	0	27	61	48									136
San Luis WD - Ag	569	1,999	825	169									3,562
San Luis WD - M&I	1	1	3	2									7
Tracy, City of	0	0	108	338									446
West Side ID	0	0	0	0									0
Widren	0	0	0	0									0
West Stanislaus ID	0	1,380	684	581									2,645
Total	**785**	**6,889**	**2,913**	**2,262**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**12,849**
Exchange Contractors													
Central California ID (Abv CK 13)	0	657	439	157									1,253
Central California ID (Blw CK 13)	0	175	168	456									799
Columbia Canal Co	0	0	0	0									0
Firebaugh Canal Co	6	0	310	26									342
San Luis Canal Co	0	0	0	0									0
Total	**6**	**832**	**917**	**639**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2,394**
Refuges													
China Island (76.05)	506	599	0	0									1,105
Frietas Unit (76.05L)	710	538	0	0									1,248
Salt Slough Unit (76.05L)	887	763	0	0									1,650
Los Banos WMA (76.05L) (DFG)	890	585	0	0									1,475
Volta Wildlife Mgmt Area (DFG)	505	1,104	0	0									1,609
Grasslands WD -76.05L	35	0	0	0									35
Grasslands WD - Volta	0	1,196	0	0									1,196
Kesterson Unit (Volta) (USFWS)	0	0	0	0									0
Kesterson Unit (76.05L) (USFWS)	800	606	0	0									1,406
Total	**4,333**	**5,391**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**9,724**
Total DMC Deliveries	**5,124**	**13,112**	**3,830**	**2,901**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**24,967**
O'Neill Net Pumping	**221,499**	**116,367**	**158,861**	**37,266**									**533,993**
DMC plus O'Neill Net Pumping	**226,623**	**129,479**	**162,691**	**40,167**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**558,960**

Data supplied by San Luis Delta-Mendota Water Authority

Table 26

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

San Luis and Cross Valley Canals
2006

Monthly Deliveries in AF

Water User	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
SAN LUIS CANAL													
City of Avenal	182	176	198	201									757
Broadview WD	1	1	1	0									3
City of Coalinga	404	396	336	401									1537
City of Dos Palos	71	57	65	79									272
City of Huron	57	60	63	108									288
Pacheco WD	19	1	1	1									22
Pacheco CCID Non-project (Hamburg)	65	670	568	326									1629
Panoche WD	1701	2826	1265	943									6735
San Luis WD	1167	4569	3111	2711									11558
Westlands WD (Federal)	50509	77456	45092	39714									212771
Fish & Game (Lateral 4 - Federal)	0	29	0	0									29
Fish & Game (Lateral 6 - Federal)	62	0	0	0									62
Total	**54238**	**86241**	**50700**	**44484**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**235663**
O'NEILL FOREBAY DELIVERIES													
Oneill Forebay Wildlife (Federal)	60	118	81	18									277
San Luis WD Ag	111	737	592	311									1751
San Luis M&I	39	42	63	59									203
VA Cemetary	1	1	1	1									4
Total	**211**	**898**	**737**	**389**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2235**
CROSS VALLEY CANAL													
County of Fresno	0	0	0	0									0
County of Tulare	0	0	0	0									0
Lower Tule River ID	0	0	0	0									0
Pixley ID	0	0	0	0									0
Kern-Tulare WD	0	0	0	0									0
Rag Gulch WD	0	0	0	0									0
Hills-Valey ID	0	0	0	0									0
Tri-Valley ID	0	0	0	0									0
Total	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
SAN FELIPE DIVISION													
Santa Clara	1833	5390	2205	1474									10902
San Benito	995	970	248	706									2919
Total	**2828**	**6360**	**2453**	**2180**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**13821**

* Data supplied by Fresno Field Division, Contracts Administration Division for San Luis Canal and Cross Valley Canal.
and by San Luis Delta Mendota Water Authority for O'Neill Forebay Deliveries and San Felipe Division Data.

Table 27

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Tehama-Colusa Canal
2006

Monthly Deliveries in AF

Water Users	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Colusa County WD	96	1364	344	799									2603
Cortina WD	0	29	0	16									45
Davis WD	0	36	0	1									37
Dunnigan WD	0	116	37	90									243
4-M Water District	0	6	1	0									7
GCID	0	1141	0	642									1783
Glenn Valley WD	0	0	0	0									0
Glide WD	48	82	43	31									204
Holthouse WD	5	34	27	6									72
Kanawha WD	7	161	60	16									244
Kirkwood WD	0	0	0	6									6
La Grande WD	0	0	0	0									0
Myers-Marsh MWC	0	0	0	0									0
Orland-Artois WD	2	762	152	90									1006
Westside WD	0	446	31	211									688
Total	**158**	**4177**	**695**	**1908**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**6938**

Data supplied by Willows Field Division, Water and Land Division

Table 28

U. S. Department of Interior - Bureau of Reclamation
Central Valley Operations Office

Monthly Deliveries in AF

Sacramento River

2006

Water Users	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
Anderson Cottonwood ID	0	0	0	0									0
Andreotti, Arthur, et al	0	0	0	0									0
Baber, Jack, et	0	0	0	0									0
Carter MWC	0	0	0	0									0
Conaway Preservation Group, LLC	0	0	0	0									0
East Side MWC	0	0	0	0									0
Forry, Laurie	0	0	0	0									0
Furlan Joint Venture (Area #1)	0	0	0	0									0
Furlan Joint Venture (Area #2)	0	0	0	0									0
Glenn-Colusa ID	0	0	0	2,867									2,867
Green Valley Corp.	0	0	0	0									0
Griffin & Prater, TIC	0	0	0	0									0
Henle Family Limited Partnership	0	0	0	0									0
Hiatt Family Trust	0	0	0	0									0
Hiatt Family Trust/IIlerich Family Trust	0	0	0	0									0
Howald Farms, Inc	0	0	0	0									0
Knaggs Walnut Ranches Co, L.P.	0	0	0	0									0
Lomo Cold Storage/J Micheli	0	0	0	0									0
M&T Inc.	0	0	0	0									0
Maxwell ID	0	0	0	0									0
MCM Properties, Inc	0	0	0	0									0
Meridan Farms WC	0	0	0	0									0
Natomas Central MWC	0	0	0	0									0
O'Brien, Janice	0	0	0	0									0
Oji Bros. Farms Inc	0	0	0	0									0
Oji, Mitsue Family PTN	0	0	0	0									0
Pelger Mutual WC	0	0	0	0									0
Pleasant Grove-Verona MWC	0	0	0	0									0
Princeton,-Codora-Glenn ID	0	0	0	88									88
Provident Irrigation District	0	0	0	0									0
Rauf, Abdul & Tahmina	0	0	0	0									0
Reclamation Dist #1004	0	0	0	0									0
Reclamation Dist #108	0	0	0	0									0
Reynen, John, et al	0	0	0	0									0
Richter Brothers, Et Al	0	0	0	18									18
River Garden Farms	0	0	0	0									0
Roberts Ditch Irrigation Co	0	0	0	0									0
Sacramento River Ranch, LLC	0	0	0	0									0
Sutter Mutual WC	0	0	0	449									449
Sycamore Family Trust	0	0	0	0									0
Tarke, Stephen	0	0	0	0									0
Tisdale Irrigation & Drain	0	0	0	0									0
Wallace, Jack, Trust	0	0	0	0									0
Wells, Joyce M	0	0	0	0									0
Wilson Ranch Partnership	0	0	0	0									0
Windswept Land & Livestock Co.	0	0	0	0									0
Total	0	0	0	3,422	0	0	0	0	0	0	0	0	3,422

* Data supplied by Willows Field Division, Water and Land Division (standard form contracts)

Table 29

U. S. Department of the Interior - Bureau of Reclamation
Central Valley Operations Office

Sacramento-San Joaquin Valley - Streamflow Data
2006

Mean monthly flow in cfs

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Sacramento River												
Shasta computed inflow	23202	14543	22435	29498								
At Keswick	28138	13498	24798	28823								
At Bend Bridge	42203	22234	37403	45573								
At Vina Bridge	51055	27363	45301	56088								
At Ord Ferry	49297	24402	45634	56029								
At Colusa	36584	23878	38460	40703								
Below Wilkins Slough	26698	20218	28114	28201								
At Verona	62161	42175	63970	67727								
Sacramento at "I" Street	69822	49564	70295	82038								
Miscellaneous Stations												
Folsom computed inflow	10814	8577	11260	19678								
American R at Nimbus Dam	13844	8132	7078	19037								
Kings River at Pine Flat	224	469	821	5953								
San Joaquin River												
At Friant Dam	426	110	524	7184								
Near Vernalis	13347	6951	11820	28003								
Putah Creek												
Berryessa computed inflow	1982	1275	3029	3059								
Putah Creek - Lake Solano	2906	837	3565	3699								
Stanislaus River												
New Melones computed inflow	2662	2553	3829	6490								
At Tulloch Dam	3726	1672	3098	4460								
At Orange Blossom	3975	1493	2912	4408								

* Data supplied by Central Valley Operations Office
Daily mean is derived from 7 am daily reading.