UNITED STATES
DEPARTMENT OF THE INTERIOR
U.S. BUREAU OF RECLAMATION
CENTRAL VALLEY PROJECT

STATE OF CALIFORNIA
THE RESOURCES AGENCY
DEPARTMENT OF WATER RESOURCES
STATE WATER PROJECT

Table 17

JANUARY 2016

CONSOLIDATED STATE-FEDERAL SAN LUIS RESERVOIR DAILY OPERATIONS

RUN DATE: March 17, 2016

DAY	ELEV	STORAGE ACRE-FEET IN LAKE	STORAGE ACRE-FEET CHANGE	SAN LUIS PUMPING C.F.S.	RELEASE - C.F.S. POWER	RELEASE - C.F.S. PACHECO TUNNEL	RELEASE - C.F.S. SPILL	GAIN(+) OR LOSS(-) C.F.S.	EVAPORATION C.F.S.	EVAPORATION INCHES	PRECIP INCHES
		436,272									
1	389.85	444,553	+8,281	4,598	0	65	0	-359	12	.05	.00
2	390.92	452,589	+8,036	4,528	0	64	0	-412	12	.05	.00
3	391.63	457,951	+5,362	2,988	0	63	0	-222	5	.02	.00
4	392.07	461,286	+3,335	1,963	0	69	0	-212	0	.00	.04
5	392.72	466,228	+4,942	2,446	0	70	0	+115	0	.00	.53
6	393.66	473,410	+7,182	4,008	0	67	0	-320	5	.02	.28
7	394.94	483,255	+9,845	5,449	0	68	0	-418	3	.00	.11
8	396.61	496,212	+12,957	7,109	0	72	0	-505	8	.03	.00
9	398.24	508,982	+12,770	6,932	0	60	0	-434	0	.00	.03
10	399.82	521,474	+12,492	6,797	0	57	0	-442	5	.02	.05
11	401.07	531,437	+9,963	5,297	0	57	0	-216	8	.03	.01
12	402.05	539,297	+7,860	3,562	0	19	0	+420	8	.03	.00
13	403.27	549,142	+9,845	5,282	0	18	0	-300	3	.01	.02
14	404.06	555,552	+6,410	3,331	0	52	0	-48	16	.06	.00
15	405.05	563,625	+8,073	4,495	0	51	0	-374	11	.04	.03
16	405.95	571,001	+7,376	4,018	0	53	0	-246	8	.03	.18
17	407.14	580,809	+9,808	5,255	0	49	0	-261	13	.05	.02
18	408.01	588,019	+7,210	3,663	0	42	0	+14	19	.07	.73
19	408.76	594,261	+6,242	2,595	0	41	0	+593	27	.10	.53
20	409.90	603,796	+9,535	5,085	0	34	0	-244	22	.08	.55
21	410.90	612,207	+8,411	4,606	0	29	0	-337	8	.03	.01
22	411.91	620,747	+8,540	4,441	0	29	0	-106	8	.03	.00
23	412.77	628,052	+7,305	3,939	0	28	0	-228	6	.03	.37
24	413.54	634,621	+6,569	3,625	0	29	0	-284	25	.09	.02
25	414.37	641,729	+7,108	3,807	0	29	0	-194	42	.15	.00
26	415.25	649,299	+7,570	3,930	0	26	0	-87	8	.03	.00
27	415.91	654,998	+5,699	2,987	0	28	0	-85	14	.05	.00
28	416.83	662,973	+7,975	4,107	0	27	0	-59	11	.04	.00
29	417.80	671,420	+8,447	4,309	0	34	0	-16	11	.04	.00
30	418.90	681,048	+9,628	4,781	0	28	0	+101	9	.03	.12
31	420.26	693,022	+11,974	5,723	0	55	0	+369	14	.05	.44
TOTALS			**+256,750**	**135,656**	**0**	**1,413**	**0**	**-4,797**	**341**	**1.26**	**4.07**
ACRE-FEET			**+256,750**	**269,074**	**0**	**2,803**	**0**	**-9,515**	**676**		

SUMMARY

RELEASE (ACRE-FEET)				PRECIPITATION	
POWER	0	SPILL	0	THIS MONTH =	4.07
PACHECO TUNNEL	2,803	TOTAL	2,803	JULY 1, 2015 TO DATE =	8.09