RECLAMATION WORKING DRAFT FOR DISCUSSION ONLY

Remanded BOs on the Coordinated Long-Term Open																			
Separate FWS and NMFS NEPA and ESA Section 7 Compliance	Schedules per (Coui	rt-Or	dered	d Dea	adlin	es												
(as updated by Reclamation's Bay-Delta Offic	e on November	19,	2012)															
			2012			20	13		2014				2015			2016			
	Q	(1 C	Q2 Q	3 Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1 (Q2 C	(3 Q	4 Q1	Q2	Q3 Q4	
FWS NEPA/ESA																			
Develop Remand Stakeholder Engagement Process (RSEP) May 2012 through December 2012																			
Reclamation secures services of RSEP complex process expert																			
Reclamation secures services of science facilitator/experts – July 2012																			
Conduct NEPA scoping process - February through June 2012 (scoping report completed by August 2012)																			
Prepare Admin Draft EIS - completed December 31, 2012																			
Issue Public Draft EIS - March 15, 2013																			
Prepare draft consultation package for FWS - completed March 28, 2013																			
Public comment period on Public Draft EIS																			
Prepare final consultation package to FWS – August 1, 2013 per FWS schedule																			
Prepare Final EIS																			
FWS issues Final BO - December 1, 2013																			
Issue Final EIS - December 1, 2013																			
Sign ROD on the consultation with FWS - December 31, 2013																			
		2012			2013				2014				2015				2016		
	Q	(1 C	(2 Q	3 Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1 (Q2 C	(3 Q	4 Q1	Q2	Q3 Q4	
NMFS NEPA/ESA																			
Conduct science review process - January 2013 thru August 2013																			
Reclamation submits consultation package (new or revised RPAs) to NMFS - August 30, 2013 per NMFS schedule																			
NMFS develops life cycle models (LCMs) - completed February 15, 2014 per NMFS schedule																			
Conduct LCM analysis - completed April 30, 2014 per NMFS schedule																			
NMFS prepares ITS and conducts Sec 7 review and clearance																			
Receive draft BO from NMFS - October 1, 2014																			
Prepare Draft or Supplemental EIS, as it relates to operations in accordance with NMFS draft BO																			
Issue Draft or Supplemental EIS, as it relates to operations in accordance with NMFS draft BO - April 1, 2015																			
Prepare Final EIS for NMFS																			
Issue Final EIS for NMFS – February 1, 2016																			
NMFS issues final BO - February 1, 2016																			
Issue ROD on the consultation with NMFS – April 29, 2016																			

Notes: **Bolded red text** indicates court-ordered deadlines